


## PROGRESS POLREP

EPA Region 5 Records Ctr.



272831

DATE: 4/3/92

FROM: STAVROS EMMANOUIL, OSC, EERB, RESPONSE SECTION II

TO: B. BOWDEN, EERB, (EPA 9538), FAX 312-353-9176  
P. SCHAFER, ESS, (EPA 9538), FAX 312-353-9178  
D. BRUCE, EERB, (EPA 9538), FAX 312-353-9176  
M. FARYAN, ORC (EPA 9538), 312-886-7160  
D. O'RIODAN, OPA (EPA 9538) 312-353-1155  
T. JOHNSON, (EPA 5511), FAX 202-260-8155  
D. KLOPKE, IEPA, FAX 708-531-5930  
J. CONNOLLY, SCHAUMBURG FIRE DEPARTMENT, FAX 708-980-4479  
U.S. COAST GUARD, DISTRICT 9, FAX 216-522-2738  
U.S. COAST GUARD, DISTRICT 2, FAX 314-539-2649  
U.S. FISH AND WILDLIFE SERVICE, ILLINOIS, FAX 309-793-5804

SUBJECT: AUTOMATIC INDUSTRIAL PLATING SITE, SCHAUMBURG, COOK  
COUNTY, ILLINOIS

POLREP: POLREP 10

SITE NO: PV  
D.O. NO: 7640-05-208  
RESPONSE AUTHORITY: CERCLA  
NPL STATUS: NON-NPL  
START DATE: 12/28/91

## 1. SITE ACTIVITIES

A. Removal activities commenced on 12/27/91 and continue through today. Removal activities for 3/28/92 through 4/3/92 include:

- Completed bulking composite group B-Chrome Solids.
- Containerized group B solids in 17-H drums for transportation - 25 drums generated.

- Completed consolidation and preparation of group D-Base/Neutral Solids for transportation, 16 drums total.
- Completed crushing all RCRA empty drums and loading to roll-off.
- Consolidated all group E-Cyanide Liquid drums and prepared for transportation, 26 drums.
- Consolidated all group F-Cyanide Solids and prepared for transportation, 12 drums.
- Removed all debris from front half of building and decontaminated with hypochlorite.

## 2. FUTURE PLANS

- A. Transport Groups D-Base/Neutral Solids and E-Chrome Solids to Dynecol, Detroit, Michigan for treatment.
- B. Obtain approval and transport Groups E and F (Cyanide Liquids and Solids) for disposal.
- C. Obtain approval and transport contaminated debris for landfill.
- D. Decontaminate building structure, remove and replace contaminated parts of the building, or demolish it.

## 3. COST INFORMATION

	<u>ERCS</u>	<u>TAT</u>
Amount Budgeted	\$450,000.00	\$54,000.00
Cost to date (through 3/30)	<u>324,197.80</u>	<u>52,802.81</u>
Amount Remaining	\$125,802.20	\$ 1,197.09