


PROGRESS POLREP

EPA Region 5 Records Ctr.



272833

DATE: 3/20/92

FROM: STAVROS EMMANOUIL, OSC, EERB, RESPONSE SECTION 11

TO: B. BOWDEN, EERB, (EPA 9538), FAX 312-353-9176  
P. SCHAFER, ESS, (EPA 9538), FAX 312-353-9176  
D. BRUCE, EERB, (EPA 9538), FAX 312-353-9176  
M. FARYAN, ORC (EPA 9538), 312-886-7160  
D. O'RIODAN, OPA (EPA 9538) 312-353-1155  
T. JOHNSON, (EPA 5511 FAX 202-260-9155  
D. KLOPKE, IEPA, FAX 708-531 5430  
J. CONNOLLY, SCHAUMBURG FIRE DEPARTMENT, FAX 708 980-4479  
U.S. COAST GUARD, DISTRICT 9, FAX 316-522-2738  
U.S. COAST GUARD, DISTRICT 2, FAX 314-539-2649  
U.S. FISH AND WILDLIFE SERVICE, ILLINOIS, FAX 309-793-5804

SUBJECT: AUTOMATIC INDUSTRIAL PLATING SITE, SCHAUMBURG, COOK  
COUNTY, ILLINOIS

POLREP: POLREP 8

SITE NO: PV  
D.O. NO: 7640-05-208  
RESPONSE AUTHORITY: CERCLA  
NPL STATUS: NON-NPL  
START DATE: 12/26/91

1. SITE ACTIVITIES

A. Removal activities commenced on 12/27  
continue through today. Removal activities  
3/17/92 through 3/20/92 include:

- Mobilized TAT and ERCS personnel to site following  
disposal approval on three composite groups.

- Bulked composite group C-Base/Neutral Liquids in 12 K pool.
- Transported Group C to Dynecol, Detroit, Michigan for treatment, 2,850 gallons total.
- Bulked composite group G-Organics, in 3 55 gallon drums.
- Transported 3 drums in Group G to Ecolotec, Dayton, Ohio for fuels blending.
- Cut up poly drums from Group C bulking and crushed steel drums for disposal as RCRA empty drums-approval for acceptance in place at EnviroSafe, Oregon, Ohio.
- Began consolidating solids in composite group D-Base/Neutral Solids.
- Began bulking composite group A-Chrome Liquids, in 12 K pool for transportation on 3/23/92.

## 2. FUTURE PLANS

- A. Transport Group A-Chrome Liquids to Dynecol, Detroit, Michigan for treatment.
- B. Complete solids groups consolidation and transport Groups B-Chrome Solids, and D-Base/Neutral Solids to Dynecol, Detroit, Michigan for treatment.
- C. Obtain approval and transport Groups E and F (Cyanide Liquids and Solids) for disposal.
- D. Decontaminate building structure, remove and replace contaminated parts of the building.

## 3. COST INFORMATION

	<u>ERCS</u>	<u>TAT</u>
Amount Budgeted	\$300,000.00	\$44,000.00
Cost to date (through 3/16/92)	<u>245,301.36</u>	<u>29,409.00</u>
Amount Remaining	\$ 54,698.64	\$14,591.00