## PROGRESS POLREP

EPA Region 5 Records Ctr. 272834

DATE: 2/24/92

>

الووواا

14.10

Liggi

FROM: STAVROS EMMANOUIL, OSC, EERB, RESPONSE SECTION II

TO: B. BOWDEN, EERB, (EPA 9538), FAX 312-353-9176

- P. SCHAFER, ESS, (EPA 9538), FAX 312-353-9176
- D. BRUCE, EERB, (EPA 9538), FAX 312-353-9176
- M. FARYAN, ORC (EPA 9538), 312-886-7160
- D. O'RIODAN, OPA (EPA 9538) 312-353-1155
- T. JOHNSON, (EPA 5511), FAX 202-260-9155
- D. KLOPKE, IEPA, FAX 708-531-5930
- J. CONNOLLY, SCHAUMBURG FIRE DEPARTMENT, FAX 708-980-4479
- U.S. COAST GUARD, DISTRICT 9, FAX 216-522-2738
- .U.S. COAST GUARD, DISTRICT 2, FAX 314-539-2649
  - U.S. FISH AND WILDLIFE SERVICE, ILLINOIS, FAX 309-793-5804

SUBJECT: AUTOMATIC INDUSTRIAL PLATING SITE, SCHAUMBURG, COOK COUNTY, ILLINOIS

POLREP: POLREP 7

SITE NO: PV

D.O. NO: 7640-05-208

RESPONSE AUTHORITY: CERCLA

NPL STATUS: NON-NPL START DATE: 12/26/91

## 1. SITE ACTIVITIES

- A. Removal activities commenced on 12/27/9 and continue through today. Removal activities for 2/15/92 through 2/20/92 include:
  - Contacted potential disposal facilities to arrange for disposal of on-site waste groups. Obtained approval and bids for waste based on analytical data provided to facilities.

- Shipped 1 sample from each composite group to the lowest bid facility for approval.
- Vat decontamination and removal is complete.
- Scrap steel decontamination is complete. One additional roll-off transported for recycling.
- Debris in 2 hazardous waste roll-offs was segregated and washed for cyanide. A sample from each of two debris groups was sent for analysis.
- Demobed from site on 2/20/92 awaiting disposal approval.

## 2. FUTURE PLANS

- A. Remobilize to site to bulk and transport waste groups following disposal approval.
- , B. Decontaminate the interior of the building.
  - C. Scrape visibly contaminated soil outside the building and remove and replace contaminated parts of the building, demolish the building.

## 3. COST INFORMATION

**111111** 

|                            | ERCS         | TAT         |
|----------------------------|--------------|-------------|
| Amount<br>Budgeted         | \$300,000.00 | \$44,000.00 |
| Cost to date (through 2/14 | 241,914.82   | 24,199.01   |
| Amount Remaining           | \$ 58,085.18 | \$19,800.99 |