## COOPERATIVE AGREEMENT PROGRESS REPORT



Site: North Bronson Industrial Area Assistance I.D.#: V005943

Task: RI/FS Reporting Period: 1/1/88 - 3/31/88

## Work Accomplished In This Reporting Period:

-Finalized the RI/FS work plan and budget. Although the work plan was technically approved first quarter FY'88, some additional revisions were necessitated due to the lateness of some of EPA's comments.

Percent Of Task Completed: 5%

Problems Encountered And Actions Taken To Rectify Problems During This Period:

None in the areas covered by this Cooperative Agreement.

## Projected Work Next Reporting Period:

-Project will be assigned to a state contractor - Warzyn Engineering - for implementation of the work plan. (This occured in April '88 - subsequent to this reporting period)

Estimated Expenditures This Reporting Period: \$2,090

Total Estimated Expenditures: \$5,500

Estimated Remaining Budget: \$744,500

Estimated Expenditures Next Reporting Period: \$5,000

Ву:	Brady Boyce	
Date:	4/27/88	