Page 1 of 3

United States Environmental Protection Agenc Region V POLLUTION REPORT



Tuesday, April 12, 2005 Date:

From: Mark Durno, OSC

To: D. Chung, U.S. EPA HQ

J. El-Zein, USEPA R5 L. Nachowicz, USEPA R5 A. Marouf, USEPA R5 M. Hans, USEPA R5 W. Messenger, USEPA R5

K. Khanna, U.S. EPA ESS A. Martig, U.S. EPA, R5, WPTD

G. Narsete, USEPA R5 K. Clouse, Ohio EPA S. Shane, Ohio EPA M. Keys, City of Warren

Duty Officer, NRC L. Himes, Mah.-Trum. Air Poll. Cont.

Agency

Subject: Polrep 7, Phase 2

Mahoningside Power Plant 650 Summit Street, Warren, OH

B5P4 POLREP No.: Site #: Reporting Period: 4/4/2005 - 4/9/2005 **D.O.** #: 0031 **CERCLA** Start Date: 1/19/2005 Response Authority: 2/20/2005 Time-Critical Mob Date: Response Type: **NPL Status:** Completion Date: Non NPL CERCLIS ID #: Incident Category: Removal Action

RCRIS ID #: 68-S5-03-06 Contract #

Site Description

• Refer to Polrep 1.

Current Activities

CURRENT ACTIVITIES:

From April 4 - April 9, 2005, approximately 700yds³ of low-level PCB material containing regulated levels of asbestos was shipped off-site for landfill disposal. Also, approximately 252yds³ of PCB regulated material was shipped off-site for landfill disposal. Personal air sampling for asbestos is conducted daily. Dust particulate air monitoring is being conducted daily. "Pile C" has been completely reconfigured. "Pile A" was reconfigured and characterized, through sampling, to determine final disposition. Large site debris is being decontaminated by pressure washing: then characterized.

SITE ACTIVITIES TO DATE:

On April 4, 2005, approximately 220yds³ of low-level PCB materials that contained regulated levels of asbestos were loaded and transported to Minerva Enterprises, Inc. for landfill disposal. PCB regulated material that contained regulated levels of asbestos were staged into a load-out pile for future disposal. Removal of debris from trench area located between the basement structure and the river was removed and sampled to determine final disposition. Dust control of work areas was performed as needed. Pressure washing of large debris was conducted.

On April 5, 2005, approximately 252yds³ of PCB regulated material was shipped off-site to Wayne Disposal Inc., Belleville, Michigan, for landfill disposal. Dust control of work areas was performed as needed. Pressure washing of large debris was conducted.

On April 6, 2005, reconfiguring of "Pile C" into 40yds³ sub-piles was completed. "Pile A" was reconfigured into two uniform areas, approximately 5 high. Dust control was performed as needed. Pressure washing of large debris was conducted.

On April 7, 2005, approximately 480yds³ of low-level PCB materials that contained regulated levels of asbestos were loaded and transported to Minerva Enterprises, Inc. for landfill disposal. Reconfiguring of "Pile A" continued. Dust control was performed as needed. Pressure washing of large debris was conducted.

On April 8, 2005, reconfiguring of "Pile A" was completed. Soil samples from "Pile A" were collected and delivered to Severn Trent Laboratory, Canton, Ohio, for analysis.

On April 8-9, 2005, pressure washing of large debris continued.

Planned Removal Actions

- Segregate known areas of high-level PCB contaminated materials.
- Characterize remaining materials for PCB and asbestos content.
- Continue T&D of high-level PCB contaminated material.
- Characterize large debris removed from the debris piles.
- Conduct verification clearance sampling from work areas.

Next Steps

- Continue transporation and disposal (T&D) of low-level PCB materials containing regulated levels of asbestos.
- Continue T&D of materials containing regulated levels of PCBs.

Key Issues

• Following analytical results from full characterization of "Pile A", final project cost estimates will be made.

Estimated Costs *

	Budgeted	Total To Date	Remaining	% Remaining
Extramural Costs				
ERRS - Cleanup Contractor	\$800,000.00	\$710,000.00	\$90,000.00	11.25%
RST/START	\$60,000.00	\$33,000.00	\$27,000.00	45.00%
Intramural Costs				
USEPA - Direct (Region, HQ)	\$15,000.00	\$7,900.00	\$7,100.00	47.33%
USEPA - InDirect	\$32,000.00	\$15,800.00	\$16,200.00	50.63%