

RMT, Inc.

2025 E. Beltline Ave SE
Suite 402
Grand Rapids, MI 49546

Phone: 616-975-5415
Fax: 616-975-1098

TRANSMITTAL**No. 00080****PROJECT:** LEC Remediation Services**DATE:** 5/25/2005

TO: NJDEP
Bureau of Federal Case Management
Div. of Responsible Site Party Remed.
CN028
Trenton, NJ 08625

REF: PPU No. 15**ATTN:** Anthony Cinque

WE ARE SENDING:	SUBMITTED FOR:	ACTION TAKEN:
<input type="checkbox"/> Shop Drawings	<input type="checkbox"/> Approval	<input type="checkbox"/> Approved as Submitted
<input type="checkbox"/> Letter	<input checked="" type="checkbox"/> Your Use	<input type="checkbox"/> Approved as Noted
<input type="checkbox"/> Prints	<input type="checkbox"/> As Requested	<input type="checkbox"/> Returned After Loan
<input type="checkbox"/> Change Order	<input type="checkbox"/> Review and Comment	<input type="checkbox"/> Resubmit
<input type="checkbox"/> Plans		<input type="checkbox"/> Submit
<input type="checkbox"/> Samples	SENT VIA:	<input type="checkbox"/> Returned
<input type="checkbox"/> Specifications	<input type="checkbox"/> Attached	<input type="checkbox"/> Returned for Corrections
<input checked="" type="checkbox"/> Other: Project Progress Update No. 15	<input checked="" type="checkbox"/> Separate Cover Via: Email 5/25/05	<input type="checkbox"/> Due Date:

ITEM NO.	COPIES	DATE	ITEM NUMBER	REV. NO.	DESCRIPTION	STATUS
01	1	5/25/2005			Project Progress Update No. 15	APP
02	1	5/25/2005			Project Progress Update No. 15 Photos	NEW

CC: S. Cipot, R. Alvey, F. Zizilia, J. Prendergast, G. Blyskun, J. Lewis
C. Andersson, E. Schaub, C. Clavadetscher, J. Rheinhardt, RMT Project Team

Signed: 

Nick Clevett



L.E. CARPENTER & COMPANY ~ NJD002168748
BOROUGH OF WHARTON, MORRIS COUNTY, NEW JERSEY
SOURCE REDUCTION REMEDIAL PROJECT PROGRESS UPDATE NO. 15

Date: May 25, 2005

To: Stephen Cipot, USEPA
Anthony Cinque, NJDEP

From: Nicholas J. Clevett, RMT

cc: Robert Alvey, USEPA
Frances Zizila, USEPA
John Prendergast, NJDEP
George Blyskun, NJDEP
Jim Lewis, LEC
Cris Anderson, LEC
Ernie Schaub, LEC
Colin Clavadetscher, Morris County

Jon Rheinhardt, Borough of Wharton
Dan Oman, RMT
Jim Dexter, RMT
Walter Kurzeja, RMT
Jeff Macri, RMT
Dave Pratt, RMT
Nakia Addison, RMT

Project No.: 00-06527.09

Subject: **SOURCE REDUCTION REMEDIAL ACTION**
Project Progress Update No. 15

I. SOURCE REDUCTION REMEDIAL ACTIONS - MAY 14TH THROUGH MAY 24TH 2005

1. Continued morning safety briefings (e.g., discussion of daily work scope and associated health and safety procedures)
2. Maintained air monitoring equipment (e.g., Weather Station, Miniram, PID, data loggers etc.) and air monitoring program (e.g., data log download, grab sampling)
3. Maintained all on-site heavy equipment (e.g., excavators, skid steer, off-road truck, screen, etc.)
4. Performed and documented daily inspections on the silt fence as outlined in the certified SESCP
5. Cleaned all paved areas with a skid steer broom attachment and manual sweeping
6. Maintained the batch plant and ancillary equipment to prepare slurry to facilitate the smear zone excavation within the saturated zone.
7. Continued to receive cement kiln dust (CKD) to facilitate ex-situ drying of smear zone soils prior to screening, stockpiling, and off-site disposal. To date a total of 3,919 tons of CKD (181 loads) have been delivered to the site.
8. Completed the main footprint of the smear zone excavation utilizing the slurry mix.
9. Loading and transportation of smear zone soils began on March 28, 2005. To date a total of 32,386 tons of smear zone soils (1,185 loads) have been transported and disposed off-site. Final Loading and transportation of all smear zone soils is anticipated to be complete on or before May 27, 2005. ✓
10. Excavation of limited PCB areas and associated confirmatory sampling is complete. Results of the PCB confirmatory soil samples in these limited areas were all below the residential soil criteria of 490 ug/kg (ppb). Backfilling of the PCB area with general clean fill is complete. Final grading with 12.6% organic content topsoil is tentatively scheduled for completion on or before May 27, 2005. ✓
11. Delineation and excavation (overburden and smear zone) of the two free product seep areas located to the south and west of the main smear zone footprint is complete.
12. As built surveying of the excavation areas, wetland areas, and transition zones is complete. Surveying will be performed on the site wide subgrade and final grade once backfilling is complete.

L.E. CARPENTER & COMPANY ~ NJD002168748
BOROUGH OF WHARTON, MORRIS COUNTY, NEW JERSEY
SOURCE REDUCTION REMEDIAL PROJECT PROGRESS UPDATE NO. 15

13. Demobilization of the slurry batch plant and ancillary equipment has been initiated and is tentatively scheduled for completion on or before May 27, 2005.
14. Per NJDEP approval, Tilcon Mt. Hope has been secured to provide certified clean fill to facilitate backfilling activities. The certification of clean fill in accordance with N.J.A.C 7:26E-6.4(b) 2.iv., and copies of associated analytical data will be presented in the Source Reduction Construction Certification Report.

II. PROPOSED SOURCE REDUCTION REMEDIAL ACTIONS - MAY 25TH THROUGH JUNE 3RD 2005

1. Initiate backfilling of the main smear zone footprint.
2. Survey sub and final grades.
3. Establish a firm date to meet the NJDEP Land Use Regulation Program (LURP) on-site for the GP4 wetland permit required post final grade site inspection. ✓