

37089

## U.S. ENVIRONMENTAL PROTECTION AGENCY

PROGRESS POLLUTION REPORT

## I. HEADING

Date: October 19, 1990  
From: Mike Neill  
To: C. Sidamon-Eristoff, EPA  
W. Muszyneki, EPA  
R. Caspe, EPA  
R. Salkie, EPA  
J. Frisco, EPA  
G. Zachos, EPA  
N. Di Forte, EPA  
ERD, Washington.  
(E-Mail)  
J. Marshall, EPA  
P. Seppi, EPA  
D. Karlen, EPA  
C. Fiske, EPA  
A. Block, ATSDR  
L. Miller, NJDEP  
TAT

Subject: White Bridge Road - Asbestos Millington Dump,  
Meyersville, New Jersey

POLREP NO.: Three (3)

## II. BACKGROUND

SITE/SPILL NO.: 6K  
D.O. NO.: 7445-02-091  
RESPONSE AUTHORITY: CERCLA/SARA  
NPL STATUS: NPL  
START DATE: September 19, 1990  
APPROVAL STATUS: Verbal authorization from  
Division Director on August 23, 1990.  
STATUS OF ACTION MEMORANDUM: Pending

## III. RESPONSE INFORMATION

## A. Situation

See initial POLREP.

## B. Actions Taken

1. After receiving reports that the property owners were continuing to use the horse riding track, EPA met the owners on 10/11/90. The owners agreed to close down the horse riding track to its customers. Also, the owners agreed for fencing to be erected to restrict access and soil sampling to be performed at the site.

ABD 002 0395

MDE 0002777

71

2. On 10/12/90, ERCs installed snow fencing and Asbestos caution tape barrier at the entrance to the riding track. ERCs also placed a chain and pad lock on the gate separating the grazing area and the riding track.

3. ERCS has ordered 7,500 sq. yds. of geo-textile fabric to be installed as a temporary cover over the asbestos drive and riding track.

4. On 10/18/90, Clayton Environmental performed air monitoring on the site to establish a baseline prior to the planned removal action. Six samples were collected throughout the site and were analyzed using NIOSH method 7400 (phase contrast microscopy). All results were below .002 f/cc.

#### C. Future Plans

1. The EPA remedial contractor has subcontracted to have a survey performed on the property the week of 10/22/90. The surveyor will establish baselines for the planned soil sampling.

2. ERCs will arrange for an asbestos awareness training course for personnel involved installing the temporary cover on the asbestos drive and riding track.

#### IV. COST INFORMATION

A. Total Project Ceiling	\$ 500,000
B. Total Funds Authorized for Mitigation Contracts	\$ 500,000
C. Expenditures for Mitigation Contracts	
1.a. Amount obligated to DCN KX0013 & KE0160	\$ 310,000
1.b. Estimated expenditures as of 10/19/90	\$ 310,000
1.c. Balance remaining	\$ 190,000
D. Unobligated Balance Remaining	\$ 190,000
E. Estimate of Total Expenditures to Date for all Mitigation Contracts	\$ 500,000

ABD 002 0396

F. Other Extramural Costs

1.a. TAT salary/travel as of 10/19/90 \$ 1,500

G. Intramural Removal Costs

1.a. EPA's RAB salary/ travel as of 10/19/90 \$ 1,700

H. Total Expenditures % of \$ 2 Million 0.3 %

I. Percent of Total Project Ceiling 1.1 %

FURTHER  
POLREPS  
FINAL POLREP \_\_\_\_\_ FORTHCOMING ☒ SUBMITTED BY Michael Neill  
Michael Neill, OSC  
Removal Action Branch

DATE 10/23/90

ABD 002 0397