

37109

U.S. ENVIRONMENTAL PROTECTION AGENCY

PROGRESS POLLUTION REPORT

I. HEADING

Date: October 31, 1990  
From: Mike Neill  
To: C. Sidamon-Eristoff, EPA  
W. Muszynski, EPA  
R. Caspe, EPA  
R. Salkie, EPA  
J. Frisco, EPA  
G. Zachos, EPA  
N. Di Forte, EPA  
ERD, Washington,  
(E-Mail)  
J. Marshall, EPA  
P. Seppi, EPA  
D. Karlen, EPA  
C. Fiske, EPA  
A. Block, ATSDR  
L. Miller, NJDEP  
TAT

Subject: White Bridge Road - Asbestos Millington Dump,  
Meyersville, New Jersey

POLREP NO.: Five (5)

II. BACKGROUND

SITE/SPILL NO.: 6K  
D.O. NO.: 7445-02-091  
RESPONSE AUTHORITY: CERCLA/SARA  
NPL STATUS: NPL  
START DATE: September 19, 1990  
APPROVAL STATUS: Verbal authorization from  
Division Director on August 23, 1990.  
STATUS OF ACTION MEMORANDUM: Pending

III. RESPONSE INFORMATION

A. Situation

See initial POLREP.

B. Actions Taken

1. On 10/30/90, geotextile fabric was delivered to the site.
2. Arrangements were finalized for asbestos awareness training scheduled for 11/05/90. The geotextile subcontractor, EPA and TAT personnel involved with the site will attend.

ABD 002 0464 F

MDE 0002783

3. On 10/31/90, the OSC informed the property owner of the schedule of the proposed removal action.

**C. Future Plans**

1. On 11/05/90, ERCs will mobilized to site to begin installation a temporary cover.

2. Clayton Environmental will perform area and personal air monitoring site activities.

**IV. COST INFORMATION**

A. Total Project Ceiling	\$ 600,000
B. Total Funds Authorized for Mitigation Contracts	\$ 310,000
C. Expenditures for Mitigation Contracts	
1.a. Amount obligated to DCN KX0013 & KE0160	\$ 310,000
1.b. Estimated expenditures as of 10/26/90	\$ 3,500
1.c. Balance remaining	\$ 306,500
D. Unobligated Balance Remaining	\$ 0
E. Estimate of Total Expenditures to Date for all Mitigation Contracts	\$ 3,500
F. Other Extramural Costs	
1.a. TAT salary/travel as of 10/26/90	\$ 1,600
G. Intramural Removal Costs	
1.a. EPA's RAB salary/ travel as of 10/26/90	\$ 1,700

ABD 002 0465

H. Total Expenditures % of \$ 2 Million

0.3 %

I. Percent of Total Project Ceiling

1.1 %

FURTHER  
POLREPS  
FINAL POLREP \_\_\_\_\_ FORTHCOMING X SUBMITTED BY Michael Neill  
Michael Neill, OSC  
Removal Action Branch  
DATE 11/2/90