

37111

U.S. ENVIRONMENTAL PROTECTION AGENCY

PROGRESS POLLUTION REPORT

I. HEADING

Date: November 9, 1990  
From: Mike Neill  
To: C. Sidamon-Eristoff, EPA  
W. Muszynski, EPA  
R. Caspe, EPA  
R. Salkie, EPA  
J. Frisco, EPA  
G. Zachos, EPA  
N. Di Forte, EPA  
ERD, Washington,  
(E-Mail)  
J. Marshall, EPA  
P. Seppi, EPA  
D. Karlen, EPA  
C. Fiske, EPA  
A. Block, ATSDR  
L. Miller, NJDEP  
TAT

Subject: White Bridge Road - Asbestos Millington Dump,  
Meyersville, New Jersey

POLREP NO.: Six(6)

II. BACKGROUND

SITE/SPILL NO.: 6K  
D.O. NO.: 7445-02-091  
RESPONSE AUTHORITY: CERCLA/SARA  
NPL STATUS: NPL  
START DATE: September 19, 1990  
APPROVAL STATUS: Verbal authorization from  
Division Director on August 23, 1990.  
STATUS OF ACTION MEMORANDUM: Pending

III. RESPONSE INFORMATION

A. Situation

See initial POLREP.

B. Actions Taken

1. On 11/05/90, an 8-hour asbestos awareness training course was conducted by Clayton Environmental, Edison, NJ. The training course was attended by the geotextile sub-contractor and TAT personnel involved with the site.

ABD 002 0467

MDE 0002786

2. On 11/06/90, geotextile installation was initiated by the sub-contractor. The fabric seams were ultrasonically sealed and the perimeter was secured with sandbags. On 11/07/90, installation of the geotextile fabric cover was completed for the entire riding track area and the unpaved roadway leading to the track.

3. Clayton Environmental performed area and personal air monitoring during the installation of the geotextile cover.

4. On 11/09/90, the ERCS contractor conducted an additional clean-up of asbestos tile fragments at the entrance of the driveway leading to the riding track. The tile fragments were outside of the area covered by the fabric liner. Clean-up was accomplished by the use of a HEPA vacuum.

**C. Future Plans**

1. If soil sampling results show an area free of asbestos contamination, RAB will re-establish a riding track in the clean area.

**IV. COST INFORMATION**

|  |            |
|--|------------|
| A. Total Project Ceiling   | \$ 600,000 |
| B. Total Funds Authorized for Mitigation Contracts                     | \$ 310,000 |
| C. Expenditures for Mitigation Contracts                               |            |
| 1.a. Amount obligated to DCN KX0013 & KE0160                           | \$ 310,000 |
| 1.b. Estimated expenditures as of 11/09/90                             | \$ 37,000  |
| 1.c. Balance remaining   | \$ 273,000 |
| D. Unobligated Balance Remaining                                       | \$ 0       |
| E. Estimate of Total Expenditures to Date for all Mitigation Contracts | \$ 37,000  |
| F. Other Extramural Costs  |            |
| 1.a. TAT salary/travel as of 11/09/90                                  | \$ 6,000   |

ABD 002 0468

G. Intramural Removal Costs

1.a. EPA's RAB salary/ travel as \$ 2,000  
of 11/09/90

H. Total Expenditures % of \$ 2 Million 2.25%

I. Percent of Total Project Ceiling 7.5 %

FURTHER  
POLREPS  
FINAL POLREP \_\_\_\_\_ FORTHCOMING ☒ SUBMITTED BY Michael Neill  
Michael Neill, OSC  
Removal Action Branch  
DATE 11/9/90

ABD 002 0469 L