

U.S. ENVIRONMENTAL PROTECTION AGENCY

37146

PROGRESS POLLUTION REPORT

I. HEADING

Date: January 25, 1991
From: Mike Neill
To: C. Sidamon-Eristoff, EPA
W. Muszynski, EPA
R. Caspe, EPA
R. Salkie, EPA
J. Frisco, EPA
G. Zachos, EPA
N. Di Forte, EPA
ERD, Washington,
(E-Mail)
J. Marshall, EPA
P. Seppi, EPA
D. Karlen, EPA
C. Fiske, EPA
A. Block, ATSDR
L. Miller, NJDEP
TAT

Subject: White Bridge Road - Asbestos Millington Dump,
Meyersville, New Jersey

POLREP NO.: Seven (7)

II. BACKGROUND

SITE/SPILL NO.: 6K
D.O. NO.: 7445-02-091
RESPONSE AUTHORITY: CERCLA/SARA
NPL STATUS: NPL
START DATE: September 19, 1990
APPROVAL STATUS: Verbal authorization from
Division Director on August 23, 1990.
STATUS OF ACTION MEMORANDUM: Pending

III. RESPONSE INFORMATION

A. Situation

See initial POLREP.

B. Actions Taken

1. On 11/08/90, ERCS completed the installation of the temporary cover over riding track. ERCS demobed from the site on 11/09/90.

2. On 11/30/90, the White Bridge Road Action Memorandum that requested a project ceiling of \$ 600,000 was sent to New York for concurrences.

ARD 002 06281

MDE 0002789

3. On 12/19/90, EPA met with the property owners and their attorney to inform them that EPA would not replace their riding track because they are considered PRP's that benefitted from the dumping of the asbestos wastes.

4. On 12/20/90, ATSDR issued the final Public Health Advisory for the New Vernon Road and White Bridge Road sites.

5. The White Bridge Road site was officially closed out on 01/25/91.

C. Future Plans

1. The RAB will maintain communication with the RPM and assist as needed.

IV. COST INFORMATION

A. Total Project Ceiling	\$ 600,000	
B. Total Funds Authorized for Mitigation Contracts	\$ 310,000	
C. Expenditures for Mitigation Contracts		
1.a. Amount obligated to DCN KX0013 & KE0160	\$ 310,000	
1.b. Estimated expenditures as of 01/25/91	\$ 42,000	
1.c. Balance remaining	\$ 306,500	
D. Unobligated Balance Remaining	\$ 0	
E. Estimate of Total Expenditures to Date for all Mitigation Contracts	\$ 42,000	
F. Other Extramural Costs		
1.a. TAT salary/travel as of 01/25/91	\$ 8,000	
G. Intramural Removal Costs		
1.a. EPA's RAB salary/ travel as of 01/25/91	\$ 5,000	

ABD 002 0629

H. Total Expenditures % of \$ 2 Million

2.8 %

I. Percent of Total Project Ceiling

6.1 %

FURTHER
POLREPS
FINAL POLREP X FORTHCOMING _____ SUBMITTED BY Michael Neill
Michael Neill, OSC
Removal Action Branch
DATE 1/31/91

APD 002 0630