→→→ EPA ATLANTA

Ø1002/002

3 2

1372

Woodward-Ciyd€ Consultants

Engineering a sciences applied to the earth & its environment

August 4, 1992

3715

Mr. Jim Brown Olin Chemicals Post Office Box 248 Charleston, Tennessee 37310

Re:

Schedule for Phase III Field Activities Olin Chemicals/McIntosh Plant Site

McIntosh, Alabama WCC File 90B449C-3F

Document Control Number WCC-306

Dear Mr. Brown:

Woodward-Clyde Consultants (WCC) has scheduled the Phase III field activities based on our discussions at the meeting with EPA on July 30, 1992.

Mobilization, contractor orientation, and a Level B health and safety training course is scheduled for August 10, 1992. The work in Operable Unit 1 (OU-1) will be conducted with two drilling rigs beginning on August 11, 1992. One rig will work in the old plant landfill and the CPC plant areas; the other rig will work at the remainder of the Solid Waste Management Units (SWMUs) to be investigated. We plan to work through the weekend of August 15 and August 16. The OU-1 work is scheduled to be completed about August 22, 1992.

The work in Operable Unit 2 (OU-2) is scheduled to begin on August 24, 1992. We plan to collect the background sediment samples and the macroinvertebrate samples on August 24 and August 25. We will then collect the grab samples from the wetlands area and the two small ponds to the north of the basin followed by the core in the wastewater ditch. If the OU-2 work is not completed by August 28, we will work through the weekend of August 29 and August 30.

As work progresses, I will notify you of any events that may affect the schedule that we have outlined above. If you have any questions regarding this schedule, please contact us at (504) 751-1873.

Very truly yours.

WAS:kdl Enclosure

Ms. Toni Odom

2822 O'Neal Lane (70816) • P.O. Box 66317 (70896) • Baton Rouge, Louisiana (504) 751-1873 • Fax (504) 753-3616

90B449C.306 OLIN

