

URS

July 28, 2000

US EPA
Kelcey Land
Technical Enforcement Program 8 ENF-T
999 18th St, Suite 500
Denver, CO 80202

Attn: Mr. Paul Peronard


Dear Paul:

Progress Report for the Week of July 17 – July 27, 2000

- All site workers needing 40-hour OSHA and asbestos training were trained during the week.
- URS site trailer, EPA site trailer and ACandS site trailer were delivered and set on the Export Plant site along with conex boxes for equipment on July 26.
- ACand S, asbestos contractor, started building boxes to store equipment from the planer shop.
- All contractors spent much of the week storing supplies in conex boxes.
- URS also conducted demonstrations of various water trucks to show their capabilities.
- Koch Environmental personnel were on site to lay out perimeter sampling as part of mobilization and site preparation activities.

Most of the week was also spent trying to negotiate and identify a relocation site for Millwork West that was satisfactory to them.

Respectfully,



Jim Stout
Project Coordinator
Libby Asbestos Site