

HydroGeoLogic, Inc.
Contract Number: EP-S7-05-05

Reporting Period: February 2014
Related Invoice Number: 0061-013

Task Order Number: 0061
Task Order Title: Cherokee County OU8 Railroads
Task Order Type (Ceiling or FP): Ceiling
Period of Performance: 02/06/2013 - 03/15/2015

Report A: Task Order Summary										
Current Expenditures		Cummulative Expenditures		% Project Complete	Current Funding Level	Current Negotiated Amounts		Estimate to Complete		Suspensions Pending
Hours	Dollars	Hours	Dollars			Hours	Dollars	Hours	Dollars	
40.00	3,694.81	760.50	96,618.80	39.72%	243,275.86	1,966.00	243,275.86	1,205.50	146,657.06	

0737

40452596



Superfund

0408

100

HydroGeoLogic, Inc.
Contract Number: EP-S7-05-05

Reporting Period: February 2014
Related Invoice Number: 0061-013

Task Order Number: **0061**
Task Order Title: **Cherokee County OU8 Railroads**
Task Order Type (Ceiling or FP): **Ceiling**
Period of Performance: **02/06/2013 - 03/15/2015**

Report B: Cumulative Labor Report for Task Order				
Labor Category	Labor Rate	Cumulative Expenditures		
		Hours		Dollars
Senior Technical Consultant				\$1,192.24
Senior Engineer/Scientist				\$1,399.49
Mid Engineer/Scientist				\$64,224.43
Junior Engineer/Scientist				\$4,861.29
Technician				\$8,503.96
Clerical				\$556.76

HydroGeoLogic, Inc.
Contract Number: EP-S7-05-05

Reporting Period: February 2014
Related Invoice Number: 0061-013

Task Order Number: 0061
Task Order Title: Cherokee County OU8 Railroads
Task Order Type (Ceiling or FP): Ceiling
Period of Performance: 02/06/2013 - 03/15/2015

Report C: Task Level Summary								
Task Number	Task Title	Task Category Code	Current Expenditures		Cummulative Expenditures		Negotiated Amounts	
			Hours	Dollars	Hours	Dollars	Hours	Dollars
1.0	Project Planning & Support	PP		\$1,194.45		\$32,446.69		\$52,225.79
3.0	Field Investigation	FI		\$0.00		\$56,944.94		\$86,205.90
5.0	Anatlycial Support & Data Validation	AN		\$0.00		\$342.48		\$2,788.14
6.0	Data Evaluation	DE		\$725.99		\$3,759.47		\$6,788.22
9.0	Remedial Investigation Report	RR		\$1,774.37		\$3,125.22		\$42,919.36
10.0	Remedial Alternatives Screening	RS		\$0.00		\$0.00		\$19,192.66
11.0	Remedial Alternatives Evaluation	RE		\$0.00		\$0.00		\$16,083.42
12.0	Reasibility Study Report	FS		\$0.00		\$0.00		\$9,944.66
13.0	Post RI/FS Support	PR		\$0.00		\$0.00		\$5,600.79
16.0	Task Order Closeout	CO		\$0.00		\$0.00		\$1,526.92
TOTAL			40.00	\$3,694.81	760.50	\$96,618.80	1,966.00	\$243,275.86

HydroGeoLogic, Inc.
Contract Number: EP-S7-05-05

Reporting Period: February 2014
Related Invoice Number: 0061-013

Task Order Number:
Task Order Title:
Task Order Type (Ceiling or FP):
Period of Performance:

0061
Cherokee County OU8 Railroads
Ceiling
02/06/2013 - 03/15/2015

Report D: Current Labor Report							
Task Number	Task Title	Task Category Code	Name of Personnel	Labor Category	Fixed Rate	Current Expenditures	
						Hours	Dollars
1.0	Project Planning & Support	PP	Andrea Fletcher	Mid Engineer/Scientist			\$913.28
1.0	Project Planning & Support	PP	Mike Klein	Mid Engineer/Scientist			\$28.55
1.0	Project Planning & Support	PP	Mary Knowles	Mid Engineer/Scientist			\$85.62
1.0	Project Planning & Support	PP	Bob Overfelt	Sr. Technical Consultant			\$92.72
1.0	Project Planning & Support	PP	Alan Rittgers	Sr. Engineer/Scientist			\$74.28
6.0	Data Evaluation	DE	Beatty Hean	Technician			\$725.99
9.0	Remedial Investigation Report	RR	Phyllis Chase	Jr. Engineer/Scientist			\$1,546.05
9.0	Remedial Investigation Report	RR	Andrea Fletcher	Mid Engineer/Scientist			\$228.32
TOTALS						40.00	\$3,694.81

HydroGeoLogic, Inc.
Contract Number: EP-S7-05-05

Reporting Period: February 2014
Related Invoice Number: 0061-013

Task Order Number: 0061
Task Order Title: Cherokee County OU8 Railroads
Task Order Type (Ceiling or FP): Ceiling
Period of Performance: 02/06/2013 - 03/15/2015

Report E: Subcontract Report					
Task Number	Task Title	Task Category Code	Subcontractor Name	Brief Description of Work	Current Expenditures
TOTAL					\$0.00

HydroGeoLogic, Inc.
Contract Number: EP-S7-05-05

Reporting Period: February 2014
Related Invoice Number: 0061-013

Task Order Number: 0061
Task Order Title: Cherokee County OU8 Railroads
Task Order Type (Ceiling or FP): Ceiling
Period of Performance: 02/06/2013 - 03/15/2015

Report F: ODC Detail Report				
Task Number	Task Title	Task Category Code	Description	Current Expenditure
TOTAL				\$0.00

HydroGeoLogic, Inc.
Contract Number: EP-S7-05-05

Reporting Period: February 2014
Related Invoice Number: 0061-013

Task Order Number: 0061
Task Order Title: Cherokee County OU8 Railroads
Task Order Type (Ceiling or FP): Ceiling
Period of Performance: 02/06/2013 - 03/31/2015

Report G: Travel Detail Report											
Task Category Code	Traveler's Name	Travel Purpose	Travel From	Travel To	Departure Date	Return Date	Lodging Costs	Per Diem Cost	Transportation Cost	Other Costs*	Total Cost