

MONTHLY PROGRESS REPORT
June 2014, TASK ORDER 03

Contract: GS-00F-0019L
Task Order Number: EP-S7-12-05
EPA Task Order: 03 (Cherokee County HHRA)
SRC Project No.: FA558.003
Period covered by this invoice: 06/01/2014 – 06/30/2014

FINANCIAL SUMMARY

Category	Expenses		Budget			Percent Complete [†]
	This period	Cumulative	Ceiling	Funded	Remaining	
Labor	\$5,932.20	\$17,498.41	\$66,214.00	\$66,214.00	74%	26%
Travel	n/a	n/a	n/a	n/a	n/a	n/a
ODC	\$0.00	\$0.00	\$75.00	\$75.00	100%	0%
Subcontracting	n/a	n/a	n/a	n/a	n/a	n/a

[†] Based on funded budget

EXPLANATION OF ODCs

No ODCs were incurred in this reporting period.

SUMMARY OF ACTIVITIES

Task 1 – Project Planning and Support

Subtask 1.1 – Project Management

- ☐ Delivered the Monthly Progress Report.

Subtask 1.2 – Data Usability Evaluation

- ☐ SRC reviewed the IVBA data that were received on May 28. SRC sent an email to EPA on June 6 requesting a teleconference to discuss exposure point concentrations.
- ☐ SRC participated in a teleconference with EPA on June 25 to discuss exposure point concentrations.

Subtask 1.3 – Risk Assessment Workplan (CSM, Exposure Pathway ID, Exposure Factors and Tox Values)

- ☐ On June 6, SRC delivered the Draft HHRA Workplan to EPA.

Task 2 – Baseline Human Health Risk Assessment

- ☐ Task has not begun.

Subtask 2.1 –Draft Baseline Human Health Risk Assessment

- ☐ Task has not begun.

Subtask 2.2 – Final Baseline Human Health Risk Assessment

- ☐ Task has not begun.

Task 3 – Project Closeout

0737



10.0

0608

- Task has not begun.

DELIVERABLES SUBMITTED THIS MONTH

Task/Subtask	Deliverable Title	Due Date	Date Delivered	Recipient
n/a	None	n/a	n/a	n/a

ISSUES IDENTIFIED AND REMEDIAL ACTIONS TAKEN

None

ANTICIPATED ACTIVITIES FOR NEXT MONTH

Task 1 – Project Planning and Support

Subtask 1.1 – Project Management

- Monthly progress reports will be delivered. Project management calls are anticipated to continue.

Subtask 1.2 – Data Usability Evaluation

- SRC will continue to review the IVBA data that were received on May 28 and deliver a data usability memorandum to EPA.

Subtask 1.3 – Risk Assessment Workplan (CSM, Exposure Pathway ID, Exposure Factors and Tox Values)

- SRC anticipates comments on the draft RAWP that was delivered in June.

Task 2 – Baseline Human Health Risk Assessment

- Task has not begun.

Subtask 2.1 –Draft Baseline Human Health Risk Assessment

- Task has not begun.

Subtask 2.2 – Final Baseline Human Health Risk Assessment

- Task has not begun.

Task 3 – Project Closeout

- Task has not begun.

ANTICIPATED DELIVERABLES FOR NEXT MONTH

Task/Subtask	Anticipated Deliverable Title	Due Date	Date Delivered	Recipient
n/a	None	n/a	n/a	n/a

ESTIMATE OF SUBSTANTIAL LAGGING COSTS

None