I162

REILLY TAR & CHEMICAL CORPORATION

TELEPHONE: 317/638-7531 CABLE: RETAR INDIANAPOLIS TELEX: 27-404



1510 MARKET SQUARE CENTER 151 NORTH DELAWARE STREET INDIANAPOLIS, INDIANA 46204

January 11, 1988



Mr. Kenneth W. Liss Compliance Monitoring Section Division of Land Pollution Control Illinois Environmental Protection Agency 2200 Churchill Road Springfield, Illinois 62706

RE: 1109040000 - MADISON COUNTY

GRANITE CITY/REILLY TAR & CHEMICAL CORPORATION

ILD006278360

Subpart F

Dear Kenr:

I just wanted to bring you up to date on the status of our groundwater activities at the Granite City plant.

We completed the installation of seven source control wells (SCW) and nine new monitoring wells on December 23, 1987. Two ERT geologists supervised two different drilling firms (Layne Western and Geotechnology) in order to complete the work before severe weather set in (but we didn't quite make it). The wells were installed per the specifications given in Sections 6.4 and 7.1 of ERT's Phase 2 Groundwater Management Plan. (The exception being that the source control well stickups were limited to 1.5 feet; my letter to you of December 15 was in error on this point). Copies of the boring and well logs will be provided in the fourth quarter groundwater assessment report, which you should see by the end of the month.

Our general contractor completed his concrete, piping, housing and electrical work late last week. This week we will collect the January groundwater samples as described in Section 7.3 of ERT's Phase 2 report, together with selected samples for analysis of KO35 constituents per Section 10 of our revised closure plan for the surface impoundment (see Table 10-1 therein). We will also measure water levels in all of the monitoring wells during this time. After all samples and water levels are taken, we will test the SCW pumps and set their rates at 4.5 gpm. Barring unforeseen difficulties (including more nasty weather), we will start up the SCW system on January 18 and begin a program of routine water level measurements to track the system's performance. The scheduled water level measurement program is given in Table 1 (attached).

RECEIVED

JAN 1 3 1988

JEPA-DLPO

REILLY TAR & CHEMICAL CORPORATION

Mr. Kenneth W. Liss January 11, 1988 Page Two

These measurement data will be reported in our quarterly assessment reports, as stated in Section 10 of our revised closure plan. Note that this overall monitoring and start-up schedule will give us a final picture of groundwater quality and flow patterns just before start-up of the SCW system.

Larry Pirtle's staff, our in-house engineering staff and our subcontractors have been working hard during the last month to get the SCW system installed promptly, following the procedures described in ERT's Phase 2 Groundwater Management Plan. We look forward to successful operation of this system for correcting the groundwater contamination at the Granite City facility. I trust that our construction efforts to date and plans for start-up and monitoring are satisfactory.

Please let me know if you have any questions or concerns on the items described above.

Very truly yours,

REILLY TAR & CHEMICAL CORPORATION

C. Craux/lt

John C. Craun Senior Engineer,

Corporate Environmental Affairs

JCC:1t

cc: M. A. Haney (ERT)

R. J. Kriner (RTCC)

L. L. Pirtle (RTCC)

C. W. Prentice (RTCC)

C. Reeter (IEPA)

P. M. Rivers (RTCC)

T. Rowe (IEPA)

Attachment

TABLE 1
WATER LEVEL MEASUREMENT SCHEDULE

WELLS	WEEK OF JAN. 18	WEEK OF JAN. 25	WEEK OF FEB. 1	WEEK OF FEB. 8	SUCCEEDING WEEKS
1-5	W	W	W	W	W
7R	D	T	Т	T	W
8-S & D	T	T	T	W	W
9-S,D & 5	D	T	T	T	W
10-A,B,C,S,D & 5	T	T	T	W	W
11-S & D	W	W	W	W	W
12-S & D	D	T	Т	T	W
13-2 & 3	W	W	W	W	W
14-1,2 & 3	T	T	T	W	W
15 & 16	D	T	Т	T	W
17-1,2 & 5	D	T	T	т	W
18-1 & 2	D	T	T	T	W
19-1 & 2	T	T	T	W	W
2021	T	T	T	W	W
22	D	T	T	T	W
23 & 2 4	T	T	T	W	W
2527	D	T	T	T	W
PW 1 & 2	T	T	T	W	W
SCW 1-7	D	T	T	T	W
rw?	T	T	T	W	W
TW9	D	T	T	T	W

NOTES:

D = Daily

T - Twice weekly (Mon. & Thurs. or Tues. & Fri.)

W = Weekly (same day each week as much as possible)