



Michael O. Leavitt
Governor

Dianne R. Nielson, Ph.D.
Executive Director

Kent P. Gray
Director

State of Utah Copy
Reg - Heres
3rd quarter
Can you distribute
get

DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF ENVIRONMENTAL RESPONSE AND REMEDIATION

168 North 1950 West
P.O. Box 144840
Salt Lake City, Utah 84114-4840
(801) 536-4100
(801) 359-8853 Fax
(801) 536-4414 T.D.D.
www.deq.state.ut.us Web

ERRC-268-99

July 30, 1999

Tony Medrano, Chief (8PM-GAC)
U. S. Environmental Protection Agency
Grants, Audit and Contracts Branch
999 18th Street, Suite 500
Denver, Colorado 80202-2466

Re: Third Quarter Superfund Report FY'99

Dear Mr. Medrano:

Enclosed are Quarterly Reports for the Third Quarter of FY'99 for our various Cooperative Agreements. Please call Brad Johnson at (801) ~~536-4156~~ if you have any questions.

801-536-4170
Sincerely,

Brad T. Johnson
for Kent P. Gray, Director
Division of Environmental Response and Remediation

KPG/BTJ/cj

Enclosure(s)

cc: Robin Coursen (with enclosure)

SITE SPECIFIC REPORTS - 3RD QUARTER FFY 1999

SITE	PHASE	ACTIVITY REPORT
BROWNFIELDS	NOT APPLICABLE	<p>Continued to be involved with the Brownfields Pilot Projects in the State.</p> <ul style="list-style-type: none"> • Murray Smelter: UDEQ continues to have a project manager assigned to assist with the project as requested. • Ogden City: Met with city representatives to discuss status of the project. • Provo/Ironton: Contacted city representative to discuss status of the project. • Salt Lake City/Gateway: Participated in meetings with steering committee to discuss the project. • West Jordan Pilot: Attended monthly steering committee meetings and project status meetings. Reviewed and provided comments on Brownfields sampling plan.
MIDVALE SLAG OU2	RI/FS RD/RA	Participated in meetings to discuss remedial options and groundwater for the Feasibility Study for the site.
MURRAY SMELTER	RD/RA	Continued to performed oversight activities of construction for the project. Reviewed documents and participated in meetings regarding the smoke stacks on the site.
PALLAS RAIL YARD	EE/CA	Coordinated with EPA RPM on site activities. Reviewed the First Quarter Monitoring Report
PETROCHEM - EKOTEK	RD/RA	Reviewed and provided comments on numerous RD/RA project plans and reports. Participated in numerous meetings and discussions regarding the project.
RICHARDSON FLAT	RI/FS	Reviewed and provided comments on the "Preliminary Hydrologic Review of Richardson Flats Tailings Site".
ROSE PARK SLUDGE PIT	RA	Continued to coordinate monitoring activities for the site. Discussed the possibility of deleting the site from the NPL with EPA. Reviewed historical analytical data for the site.
SANDY SMELTER	EE/CA	Attempted to contact EPA RPM to discuss institutional controls for the site.
UP&L AMERICAN BARREL	RA	Observed quarterly monitoring of the site. Continued to coordinate monitoring and ground water remediation efforts on the site.

FINANCIAL REPORT - 3RD QUARTER FFY 99

BLOCK COOPERATIVE AGREEMENT FINANCIAL SUMMARY -- 3 YEAR PERIOD						
ACTIVITY	CURRENT ALLOCATION	AVAILABLE FUNDS	FUNDS EXPENDED TO DATE	% OF PROJECT COMPLETE	TIME NEEDED TO COMPLETE	FUNDS NEEDED TO COMPLETE
Core	\$700,000	\$700,000	\$574,552	82%	3 Months	\$125,448
Brownfields	\$150,000	\$150,000	\$59,429	40%	3 Months	\$90,571
Midvale Slag OU2	\$167,000	\$167,000	\$142,806	86%	3 Months	\$24,194
Murray Smelter	\$174,000	\$174,000	\$168,327	97%	3 Months	\$5,673
Pallas Railroad Yard	\$30,000	\$30,000	\$19,310	64%	3 Months	\$10,690
Petrochem	\$141,000	\$141,000	\$137,574	98%	3 Months	\$3,426
Richardson Flat	\$15,000	\$15,000	\$3,898	26%	3 Months	\$11,102
Rose Park Sludge Pit	\$10,000	\$10,000	\$6,648	66%	3 Months	\$3,352
Sandy Smelter	\$155,000	\$155,000	\$69,713	45%	3 Months	\$85,287
Site Assessment	\$1,200,000	\$1,200,000	\$917,731	76%	3 Months	\$282,269
UP&L American Barrel	\$25,000	\$25,000	\$12,946	52%	3 Months	\$12,054
Voluntary	\$435,000	\$435,000	\$67,880	16%	3 Months	\$367,120
Totals	\$3,202,000	\$3,202,000	\$2,180,814	68%	3 Months	\$1,021,186

CURRENT ALLOCATION - Represents the total funding allocated to each budget category for the 3 year budget period, including transfers that have occurred since inception of the block agreement.

FUNDS AVAILABLE - Represents the total amount of funds currently in the account including annual disbursements and transfers.

% OF PROJECT COMPLETE = FUNDS EXPENDED/CURRENT ALLOCATION.

TIME NEEDED TO COMPLETE - Represents the amount of time remaining in the block agreement.

FUNDS NEEDED TO COMPLETE = FUNDS EXPENDED TO DATE - CURRENT ALLOCATION.