

**Naval Station Treasure Island  
Navy Field Schedule  
January 2016 - June 2016**

Item	Activity and Investigation Area	Field Dates	Navy RPM (Contractor)	Complete
<b>Site 12</b>				
1	Phase III Non-Time Critical Removal Action	Start: 05/12/15 Finish: 06/07/16	Chris Yantos (CB&I)	
<b>Site 24</b>				
2	Data Gaps Investigation	Start: 07/13/15 Finish: 07/12/16	Mukesh Mehta (Trevet)	
<b>Site 31</b>				
3	Final Status Survey - Additional Field Work	Start: 02/24/16 Finish: 04/28/16	Louie Cardinale (CB&I)	
<b>Other</b>				
4	Historic Avenue N Storm Drain Removal	Start: 12/07/15 Finish: 02/28/16	Kimberly Noble (CB&I)	
5	Basewide Groundwater Monitoring	Start: 03/01/16 Finish: 03/22/16	Louie Cardinale (TBD)	

Abbreviations:

✓ Field work is complete  
RPM Remedial project manager  
TBD To be determined

Yellow shading indicates field activities that will start or finish within the next 30 days.

Grey shading indicates field activities are complete.