OxyChem_®

Wichita Plant



April 29, 2015

CERTIFIED MAIL 7013 2250 0001 0126 5636 Return Receipt Requested

U.S. Environmental Protection Agency Region 7 Attn: Chief, RCRA Corrective Action and Permits Branch Air, RCRA and Toxics Division 11201 Renner Boulevard Lenexa, Kansas 66219

RE: 1st QUARTER 2015 QUARTERLY PROGRESS REPORT; OCCIDENTAL CHEMICALS CORPORATION, WICHITA PLANT; USEPA ID# KSD007482029

Dear Sir:

Enclosed please find the Quarterly Progress Report, as required by Occidental Chemical Corporation's RCRA hazardous waste permit number KSD007482029. This report summarizes the activities conducted for Part II of the Facility's RCRA Permit during the first quarter of 2015. In addition, please find enclosed the most recent version of the RFI Schedule, which is dated April 28, 2015 along with the most recent Vapor Intrusion ICM Monitoring Report for the first quarter of 2015, for your review and use. If you have any questions, please call Lisa R. Thurman at 316/529-7204.

Sincerely,

Steve Hieger

Plant Manager

Enclosure

Mostafa Kamal; KDHE C.C.:

Steven R Hieger

Brad Roberts, USEPA Region VII

Juan Somoano; GSHI Lisa Thurman; OCC Bruce Clegg; CRA

RCRA

CERTIFIED MAIL: 7013 2250 0001 0126 5643 CERTIFIED MAIL: 7013 2250 0001 0126 5681

RECEIVED

MAY 0 1 2015

AWMD/RCAP

L1504029





Occidental Chemical Corporation, Quarterly Progress Report January 1, 2015 through March 31, 2015

Pursuant to Occidental Chemical Corporation's (OCC) hazardous waste permit KSD007482029, Part II, Section C.13, OCC is submitting this quarterly progress report. This report updates the progress of RCRA Corrective Action activities conducted during the first quarter of 2015.

- Submitted the second 2014 semi-annual groundwater monitoring report.
- A quarterly building monitoring and inspection event was completed. The completed reporting form is attached hereto.
- Completed construction and commenced startup of the new wastewater treatment plant (third carbon adsorption system) for interceptor wells IW40, IW44, IW45, and IW46.
- Continued operation of the interceptor well network for groundwater control around Occidental's Wichita plant.
- Prepared responses to EPA comments and a Revised Human Health Risk Assessment Work Plan.
- Submitted responses to EPA comments and a Revised Final Comprehensive RFI Summary Report to the EPA.
- Submitted a Notification of Plant Changes to EPA for modifications to Sump 417.
- There have been no releases of hazardous materials to report.



Work scheduled for the second quarter of 2015 includes:

- Complete the first 2015 semi-annual groundwater monitoring event.
- Continue operation of the interceptor well network for groundwater control around Occidental's Wichita plant.
- Submit responses to EPA comments and a Revised Human Health Risk Assessment Work Plan.
- Continue with startup and evaluation of the wastewater treatment plant and extraction well conveyance system for interceptor wells IW40, IW44, IW45, and IW46.
- Commence the Human Health Risk Assessment in accordance with the Human Health Risk Assessment Work Plan pending EPA review and approval.
- Complete a quarterly building inspection and pressure monitoring event.
- Prepare a Corrective Measures Study Work Plan.
- Submit a work plan to evaluate the vapor intrusion pathway for occupied buildings located at the Facility.

Notifications:

None.



	CORRECTIVE ACTION CHRONOLOGY
DATE	EVENT
07/07/2008	Draft Work Plan for Indoor Soil Gas Sampling
07/07/2008	Comments to QAPP Addendum 04/18/08
07/07/2008	Spring 2008 Neighbor Results
07/11/2008	Request for Interim Measures for Railroad Tracked Areas
07/25/2008	Revised Asbestos Surface Impoundment SWMU Interim Corrective Measure Implementation Report
07/28/2008	2008 2nd Quarter Progress Report
08/05/2008	Comments to Draft Work Plan for Collection & Analysis of Groundwater Samples (Appendix 9)
08/08/2008	Notice of Plug & Abandonment of DW #4
08/08/2008	Request for Extension of QAPP Comment Response
08/15/2008	Response to Railroad Tracked Areas Interim Measures Letter
08/18/2008	Interim Corrective Measures Implementation Report for Asbestos Surface Impoundment SWMU
09/03/2008	Draft Work Plan for Collection & Analysis of Groundwater Samples (Appendix 9)
09/19/2008	Revised Draft Work Plan for Indoor Soil Gas Sampling
09/22/2008	Comments to Draft Work Plan for Indoor Soils Gas Sampling
09/30/2008	Approval Letter for Work Plan for Indoor Soils Gas Sampling
10/03/2008	Comments to Draft Work Plan for Collection & Analysis of Groundwater Samples (Appendix 9)
10/30/2008	Appendix IX Semi-Annual Groundwater Monitoring Report
11/03/2008	Draft Work Plan for Collection & Analysis of Groundwater Samples
11/21/2008	Off-Site Soils Gas Sampling Data Evaluation Report
11/21/2008	Off-Site Geoprobe Groundwater Investigation Report
01/05/2009	Draft QAPP
01/19/2009	Indoor Soils Gas Sampling Report
01/23/2009	Sub-Slab Soils Gas Sampling
01/28/2009	Semi-Annual Neighbor Well Data
01/28/2009	4 th Quarter Corrective Action Report
02/10/2009	Direct Push Investigation Comments to EPA
02/12/2009	Off-Site Geoprobe Groundwater Investigation Report
02/20/2009	Soil Gas Sampling Data Evaluation Comments to EPA
03/19/2009	Soils Gas Sampling Data Evaluation
03/26/2009	2009 Ongoing Activities Cost Estimate



	CORRECTIVE ACTION CHRONOLOGY
DATE	EVENT
04/20/2009	Off-Site Geoprobe Report
04/21/2009	Email responding to QAPP Comments
04/30/2009	Semi-Annual Groundwater Report
04/30/2009	Monitor Well Inspection Summary Report
05/08/2009	Response to Comments for Sub-Slab Soils Gas Sampling Report
06/08/2009	Final QAPP and SAP Reports
06/30/2009	RFI Investigation Work Plan for Landfill, Hex Pits, and Brine Ponds
06/30/2009	ICM Effectiveness Evaluation Report
08/26/2009	Revised RFI Work Plan for Alpha Cake Landfill, Hex Waste Pits and Brine Ponds
09/14/2009	Response to EPA's Comments letter dated July 9, 2009 regarding on-Site vapor intrusion
09/14/2009	On-Site Vapor Intrusion Investigation, Assessment and Interim Corrective Measures Implementation Report
11/30/2009	Draft Penta Area and Shipping RFI Work Plan
12/14/2009	Response to EPA Comments & Submission of Revised Interceptor Well ICM Effectiveness Evaluation Report
12/22/2009	Supplemental Off-Site Soil Gas Sample Collection and Analysis, 1 st Quarterly, letter submission
12/30/2009	Preliminary Draft Phase I Summary/Phase II Recommendations letter report
01/15/2010	Response to EPA Comments – On-Site VI, Assessment & Interim ICM Implementation Report
02/12/2010	Final Revision to Interceptor Well ICM Effectiveness Report
02/12/2010	Second 2009 Semiannual Groundwater Monitoring Report
02/16/2010	Received comments from EPA for Penta Area and Shipping RFI Work Plan
02/19/2010	Phase I Summary/Phase II Recommendations Letter Report (final), Alpha Cake Landfill, Hex Waste Pits and Brine Ponds RFI Work Plan
04/30/2010	Response to EPA Comments – Penta Area and Shipping RFI Work Plan
04/30/2010	Revised Penta Area and Shipping RFI Work Plan
05/17/2010	Resampling of MW137S1 Letter to EPA
05/28/2010	Inorganics Area RFI Work Plan
07/09/2010	Received comments from EPA for Inorganics Area RFI Work Plan
08/11/2010	Response to EPA Comments – Inorganics Area RFI Work Plan
08/11/2010	Revised Inorganics Area RFI Work Plan
08/24/2010	First Semiannual Groundwater Monitoring Report
09/23/2010	Groundwater Screening (near MW-140) Investigation Summary Letter






DATE	CORRECTIVE ACTION CHRONOLOGY
08/24/2010	EVENT
09/23/2010	First Semiannual Groundwater Monitoring Report
10/4/2010	Groundwater Screening (near MW-140) Investigation Summary Letter
10/15/2010	Operation and Maintenance Plan for On-Site Vapor Intrusion ICM for on-Site buildings
10/13/2010	RFI Summary Report for the Alpha Cake Landfill, Hex Waste Pits and Brine Ponds
12/20/2010	Supplemental Quarterly Off-Site Soil Gas Monitoring Summary Report
12/16/2010	Response to EPA Comments on the Operation and Maintenance Plan for On-Site Vapor Intrusion ICM for on-Site buildings
12/16/2010	Received comments from EPA for Supplemental Quarterly Off-Site Soil Gas Monitoring Summary Report
12/30/2010	Received comments from EPA for RFI Summary Report, Alpha Cake Landfill, Hex Waste Pits and Brine Ponds Comprehensive Well Survey letter submittal to EPA
1/4/2011	
1/17/2011	Penta Area and Shipping RFI Summary Report
1/18/2011	Response to EPA comments and revised Supplemental Quarterly Off-Site Soil Gas Monitoring Summary Report
2/16/2011	Response to EPA comments and revised RFI Summary Report – Landfill Areas
2/23/2011	Inorganic Area RFI Summary Report
3/2/2011	Second 2010 Semiannual Groundwater Monitoring Report
4/18/2011	Draft Conceptual Design Summary for Groundwater ICM Modifications
4/18/2011	Chloromethanes I, II, Perc and Hazwaste Areas RFI Work Plan
4/18/2011	Arkema Area Investigative Work Plan
4/29/2011	Response to EPA comments and revised RFI Summary Report – Penta Area and Shipping
5/2/2011	Response to EPA comments and revised RFI Summary Report – Inorganics Area
6/17/2011	On-Site Vapor Intrusion Mitigation ICM Construction Completion Report
6/30/2011	Response to EPA comments and revised Preliminary Conceptual Design Groundwater ICM Modifications Rpt
6/30/2011	On-Site Groundwater RFI Work Plan
7/20/2011	Vapor Intrusion ICM Inspection and Pressure Monitoring Record Report Form
	Response to EPA comments and revised Arkema Area Investigative Work Plan
8/1/2011	Response to EPA comments and revised On-Site Vapor Intrusion Mitigation ICM Construction Completion Rpt
8/18/2011	First 2011 Semiannual Groundwater Monitoring Report
8/22/2011	Response to EPA comments and revised Penta Area and Shipping RFI Summary Report
8/22/2011	Response to EPA comments and revised Chloromethanes I, II, Perc and Hazwaste Areas RFI Work Plan
8/26/2011	Response to EPA comments and revised Conceptual Design Groundwater ICM Modifications Report



DATE	CORRECTIVE ACTION CHRONOLOGY EVENT
8/26/2011	Response to EPA comments and revised Conceptual Design Groundwater ICM Modifications Report
9/12/2011	Response to EPA comments and revised Groundwater Monitoring Program Summary Table
9/30/2011	Response to EPA comments and revised Arkema Investigative Work Plan
10/31/2011	Vapor Intrusion ICM Inspection and Pressure Monitoring Record Report Form
11/14/2011	Received EPA comments on On-Site Groundwater RFI Work Plan
11/14/2011	Received EPA approval letter for Arkema Area Investigative Work Plan
11/30/2011	Sampling and Analysis Plan
12/14/2011	Response to Comments and Revised On-Site Groundwater RFI Work Plan
1/5/2012	EPA Comments on Draft Sampling and Analysis Plan
1/27/2012	EPA Comments on On-Site Groundwater RFI Work Plan
2/8/2012	Response to Comments and Revised Sampling and Analysis Plan
2/20/2012	Second 2011 Semiannual Groundwater Monitoring Report
3/9/2012	Revised Sampling and Analysis Plan (SAP)
3/13/2012	Revised Standard Operating Procedures 4 for SAP
3/19/2012	Response to Comments and Revised On-Site Groundwater RFI Work Plan
3/21/2012	EPA Approval letter – On-Site Groundwater RFI Work Plan
4/17/2012	Stormwater Ponds Area RFI Work Plan
4/17/2012	Fuel Depot Area RFI Work Plan
8/6/2012	Penta Area and Shipping Phase II RFI Summary Report
8/6/2012	Chloromethanes I, II, Perc and Hazwaste Areas RFI and Arkema Area Investigation Summary Report
8/13/2012	Response to Comments and Revised Stormwater Ponds RFI Work Plan and Revised Fuel Depot RFI Work Plan
8/14/2012	Inorganics Area Supplemental Report
8/17/2012	Formal Notification of Additional SWMUs
8/24/2012	First 2012 Semiannual Groundwater Monitoring Report
11/14/2012	Class I Modification Letter for Additional SWMUs
11/15/2012	Phase I On-Site Groundwater Investigation RFI Summary Report
2/22/2013	Second 2012 Semiannual Groundwater Monitoring Report
3/7/2013	Response to EPA Comments and Revised Penta Area and Shipping Phase II RFI Summary Report
3/15/2013	Response to EPA Comments and Revised Phase I On-Site Groundwater RFI Summary Report





DATE	CORRECTIVE ACTION CHRONOLOGY EVENT
3/22/2013	
4/19/2013	EPA approval letter – Revised Phase I On-Site Groundwater Summary Report and Revised Phase II Penta Area and Shipping
4/24/2013	Monitoring Well Abandonment and Replacement letter
4/25/2013	
8/22/2013	
2/25/2014	
2/25/2014	Phase II On-Site Groundwater RFI Summary Report
3/11/2014	Formal Notification of an Additional Solid Waste Management Unit
5/16/2014	EPA Comments – Phase II On-Site Groundwater Investigation RFI Summary Report
6/6/2014	Class I Permit Modification Letter, Additional Solid Waste Management Unit
6/19/2014	Response to EPA Comments and Phase II On-Site Groundwater Investigation RFI Supplemental Report
6/20/2014	Notification of Plant Changes Letter (Sump 426)
7/28/2014	Notification of Plant Changes Letter (Deep Well No. 3 cellar modifications)
8/22/2014	First 2014 Semiannual Groundwater Monitoring Report
9/4/2014	EPA approval letter – On-Site Groundwater Investigation RFI Summary Report
11/26/2014	Additional Monitoring Well Installations and Groundwater Screening Locations Letter
12/18/2014	Human Health Risk Assessment Work Plan
12/18/2014	Final Comprehensive RFI Summary Report
2/13/2015	Notification of Plant Changes Letter (Sump 417)
2/23/2015	Second 2014 Semi-Annual Groundwater Monitoring Report
3/24/2015	Response to EPA Comments and Revised Comprehensive RFI Summary Report
4/2/2015	Response to EPA Comments and Revised Human Health Risk Assessment Work Plan



Pressure Measurement Record Administration Building, Technical Center, Control Laboratory

Technician _{Jeremy} Raye Name:				Date 2/6/20	15
Equipment and Calibra	tion				
Pressure Meter Make, Mo	del, and Identifi	er Units	Ze	ro Calibration	
Omniguard 4		in WC		✓ Pas	s Fail
Unusual weather condition	ıs		1 1	essure meter re ts are open to	eads 0.000 when both ambient air.
Pressure measurement req inches of water (in WC) or I readings collected over a h	ess (0.001 pre	eferred). The record	ed pressu	re measureme	nt will be the average of
Administration Building	Time	Half-Hour Average Differential Pressure (in WC)		um Effective 001 in WC	Notes
Second Floor	15:15	0.041		\sim	Good
Cafeteria	14:35	0.035	✓ Pa	ass Fail	Good
Basement	14:55	0.021	✓ Pa	ass Fail	Good
Note: Inlet 1 should be ope	n to indoor air	. Inlet 2 (Reference)	should be	e connected to	the outdoor air tubing.
Technical Center (R&D Lab)	Time	Half-Hour Average Differential Pressure (in WC)		um Effective 001 in WC	Notes
North Basement	12:35	0.021	√ Pa	ass Fail	Good
South Basement	13:15	0.020	√ Pa	ass Fail	Good
Note: Inlet 1 should be ope	n to indoor ai	r. Inlet 2 (Reference)) should be	e connected to	the outdoor air tubing.
					<u> </u>
Control Laboratory	Time	Half-Hour Average Differential Pressure (in WC)		um Effective 001 in WC	Notes
Lab Area	11:35	0.059	√ Pa	ass Fail	Good
Note: This monitoring loca and the tubing should be o (Reference) should be ope	onnected as f	follows: Inlet 1 should	the Admini d be conne	istration Buildir ected to the ind	ng and Technical Center) oor air tubing. Inlet 2
Notes:			***************************************		
All measuring points	nassed				
7 iii moasaniig points	pa000a.				

Upon completion, this form should be sent to the OXY Wichita Environmental Department (Lisa Blair) or Conestoga-Rovers & Associates (Doug Soutter: dsoutter@craworld.com).



Building Inspection Record Administration Building, Technical Center, Control Laboratory

Technician _{Jeremy} Raye Name:	Date 2/6/2015
Administration Building	Building Inspection Notes (Building Envelope and Floors)
Second Floor	Good
Cafeteria	Good
Basement	Good

Additional details and corrective action

echnical Center R&D Lab)	Building Inspection Notes (Building Envelope and Floors)	
North Basement	Good	
South Basement	Good	
Additional details and corrective action	Good	


Control Laboratory	Building Inspection Notes (Building Envelope and Floors)
Lab Area	Good
Additional details and corr	ective action

Upon completion, this form should be sent to the OXY Wichita Environmental Department (Lisa Blair) or Conestoga-Rovers & Associates (Doug Soutter: dsoutter@craworld.com).




Occidental Chemical Corporation

Wichita Facility DRAFT RFI Schedule April 28, 2015



Occidental Chemical Corporation

Wichita Facility DRAFT RFI Schedule April 28, 2015



rolled up rask Colleged Project Summary Rolled up rask Colleged Split Project Summary	Critical Task	Project Summary (Split	♦	Rolled Up Milestone	sk (Rolled Up Task	Milestone	Contractorionistication	Completed Task	Transport of the number of contribute action of the company of the contribute of the	Task
---------------------------------------------------------------------------------------	---------------	-------------------	-------	---	---------------------	------	----------------	-----------	-------------------------	----------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	------