



206059

To: ERD/OERR (EPA5511)  
To: OPA/REG.V (EPA9513)  
To: EPA9525  
To: R.BOWDEN (EPA9538)  
From: R.BOWDEN (EPA9538) Delivered: Thu 10-May-90 13:59 EDT Sys 163  
(78)  
Subject: polrep7  
Mail Id: IPM-163-900510-125960837

TO: HANS CRUMP-WIESNER - U.S. EPA HEADQUARTERS  
ROBERT BOWDEN - CHIEF, EERB  
JACK BARNETTE - CHIEF, EERB-ERS 11  
GEORGE FOSTER - COORDINATOR, EAST ST LOUIS EMERGENCY  
SERVICES AND DISASTER AGENCY  
SUSAN JANOWIAK - REGIONAL COORDINATOR  
MARY MCAULIFFE - EPA ATTORNEY, REGION V-ORC  
DAN O'RIORDAN - PUBLIC AFFAIRS, EPA REGION V

FROM: CHARLIE GEBIEN, OSC REGION V

SITE: MORRIS PAINT AND VARNISH, 15th and BRADY ST, EAST  
ST LOUIS, IL.

CONTRACT #: 68-01-7460

DELIVERY ORDER #: 7460-05-137

SITE ID #: HP

POLREP #: 7

DATE/TIME: MAY 10, 1990/1030

PERIOD: MAY 1, 1990 THROUGH MAY 11, 1990.

#### 1. ACTIONS TAKEN

We removed operations on May 1, 1990. During the week of May 1-4, wastestreams of solvents and paint liquids were bulked, empty drums were crushed, and gas cylinders were vented. Six loads of paint solids were sent to the CID landfill in Calumet City, (approximately 120 cubic yards) and four loads of crushed drums and vats (approximately 80 cubic yards ) were sent to Milan landfill in Madison, Illinois. Steel scrap metal was disposed of at a local scrap yard. During the week of May 7-11, six loads of paint solids (approximately 120 cubic yards ) were sent to CID, three loads (approximately 60 cubic yards ) of crushed drums, cans and vats were sent to Milan, and two loads ( 8,500 gallons ) of solvents and paint liquids were sent to OHM Resource Recovery in Morrow, Georgia for treatment ( fuels blending ). Steel scrap metal was sent to a local scrap yard.

2. PLANS

Demobe operations are underway and will be completed on May 11, 1990. Disposal of wastewater will be undertaken at the Metropolitan St Louis Sewer District after sample analysis is available. At this time arrangements will be made for a tanker truck for transportation to the treatment facility.

3. STATUS

a. Personnel on site:

ERCS 6

TAT 1

EPA 1

b. Costs to date: As of 5/09/90

	ERCS	TAT
TODAY	4,803	587
TOTAL	257,174	31,579
PROJECT CEILING		
	455,000	36,100