

**Naval Station Treasure Island
Navy Field Schedule
May - October 2015**

Item	Activity and Investigation Area	Field Dates	Navy RPM (Contractor)	Complete
Site 6				
1	Final Status Survey	Start: 09/29/14 Finish: 07/29/15	Louie Cardinale (Tetra Tech)	
2	Pre-Remedial Design Data Gaps Sampling	Start: 06/15/15 Finish: 06/25/15	Bryce Bartelma (CE2 Kleinfelder)	
Site 12				
	Bigelow Court Non-Time Critical Removal Action	Start: 04/07/14 Finish: 05/08/15	Tony Konzen (CB&I)	Backfilling is complete
3	Phase III Non-Time Critical Removal Action	Start: 05/12/15 Finish: 06/07/16	Chris Yantos (CB&I)	
Site 24				
4	Data Gaps Investigation	Start: 08/04/15 Finish: 08/03/16	Danielle Janda (Trevet)	
Site 31				
5	Final Status Survey - Additional Field Work	Start: 08/25/15 Finish: 09/23/15	Louie Cardinale (TBD)	
Other				
6	Radiological Surveys at Various Areas (Part II)	Start: 04/30/15 Finish: 07/13/15	Danielle Janda (CB&I)	
7	Sites 6, 12, 21, and 24 Groundwater and Site 21 and 24 Soil Gas Monitoring	Start: 08/24/15 Finish: 08/28/15	Louie Cardinale (Trevet)	
8	Historic Avenue N Storm Drain Removal	Start: 11/12/15 Finish: 01/12/16	Tony Konzen (TBD)	

Abbreviations:

✓ Field work is complete.
RPM Remedial project manager
SWDA Solid waste disposal area
TBD To be determined

Yellow shading indicates field activities that will start or finish within the next 30 days.

Grey shading indicates field activities are complete.