

Description Boiler 2 Baghouse Inspection

Equipment 0700-05-061 BAGHOUSE #2 DUCTING AND EXPANSION JOINTS

Work Type Routine

Status 70-Tech Complete

Supervisor

Priority 3

WO Class 3 Schedule

Criticality 5

Assigned To Jose Zepeda

Requested Comp 11/11/2021

Scheduled Date 11/10/2021

Completed Date 11/18/2021

Planner

Estimated Cost \$0.00

WO Type

Total Planned \$14,068.16

Entered By Kevin Lawrence

Area 05-Bag House

Entered Date 10/29/2021 09:29:14.822

Department Emissions Control

Requestor Kevin Lawrence

Plant Status 3 Unit 2 Outage

Approver

Account 8405

Equipment 0700-05-061 BAGHOUSE #2 DUCTING AND EXPANSION JOINTS

Serial #

Equip. Specs

Equip. Down

Down Hours 0

Safety

Service

Comments Perform a baghouse inspection on U2 baghouse. Remove covers. Inspect bags for deficiencies. Replace as needed. Inspect cover gaskets.

Safety Procedures / Permits

1 Safe Work Permit

2 Lock Out Tag Out

4 Confined Space Entry

Requisitions

Delivery	Area	Date	Time	To
Item	Description	Item Type	Unit Of Issue	Quantity Reserved Quantity Requested Optional Flag
RT00038301-01	Ancon-Supply 2 Techs for inspector	Service	Ea	1 <input type="checkbox"/>
RT00038301-02	Ancon-Supply 2 Techs for 2nd day	Service	Ea	1 <input type="checkbox"/>
PT000217	GORETEX MEMBRANE/SUPERFLI	Stock	Ea	64 <input type="checkbox"/>

Remarks

There were 66 bags replaced in several modules. The modules with bag changes are as follows: Module #4-26 bags replaced, Module #7-17 bags replaced, Module #2-14bags replaced, Module #3-7bags replaced, and Module #8-2 bags replaced.

RT000383-01

Job OK - Production _____ Date _____

Job OK - Maintenance _____ Date _____

Repair Remarks _____

Failure (Y or N) _____ Production Lost _____

New Serial # _____

Critique for Work Order # _____

Hours Planned _____ Actual Hours Worked _____

This job ran OVER / UNDER (circle one) the estimated hours because
