


### Smoke and Dye-Water Observation Summary

# Western Run Pilot Project - Baltimore Maryland

#### FIELD SKETCH




Sketch No:

#### Filename Path:

X\Baltimore City\Western Run Pilot Area - Data Files\Smoke Testing\Pictures\Sketches\86.tif

Image Status: Image found and displayed.

NOTE: Sanitary sewer alignments and connectivity in the Western Run GIS have been revised following smoke testing to reflect updated information from various sources and may no longer match the field sketches shown.



Englishing dodests		√ sati sesiikide	PARE RECHE	
1. POSITIVE	1. MAIN SEWER	5. DOWN SPOUT	9. STAIRWELL DRAI	13. STORM DRAIN
2. NEGATIVE	2. SERVICE LINE	6. DWNSPT CONN.	10. FOUNDATION DRAIN	14. CATCH BASIN
3. CANNOT TEST	3. TRANSITION JOIN .	7. AREA DRAIN	11. BUILDING INTERIOR	15. STORM MH
	4. CLEAN OUT	8. DRIVEWAY DRAIN	12. MH FRAME/SEAL	16. STORM DITCH
dditional Comments:	DYE SEE	N ATT 30	9/27, DI	RECTLY
BRLOW	i Hock	IN GRE	or us	<i>y</i>
			The second secon	
	A.J	dis Bretta		



REMARK:

1:75

Tel

Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

RATE VCR#

00:03:58

2a

PH

## **INSPECTION REPORT**

DATE: 03/29/2005	WORK ORDER:	WEATHER: CLOUDY,DRY	OPERATOR: J.A.M.	SECTION NR: 15	SECTION NAME:
PRESENT:	VEHICLE: TV 175	CAMERA: PAN/TILT	PRESET:	CLEANED: NO	RATE: 625

STREET: GLEN AVE. TEST 86 B 1 MAP #1: MH: 1521351 CITY: BALTIMORE MAP #2: MH: STUB MAIN RESIDENTIAL STREET LOCALE: TAPE #: JAM 2 TV'D LGTH: 28.37 ft

INSPECT REASON: DYE TESTING PIPE SIZE: 8 in

SECTION TYPE: MATERIAL: VCP JT LGTH: 3 ft

**OBSERVATION** 

LINING: NO RELINING

AREA: 01-WR19 RSRVD:

DYE TEST # 86 B 1

DIST

24.05

STUB

521351 0.00 inspection begins at downstream manhole, 1521351 0 00:00:00

28.27 service connection with infiltration dripping inside at 01 o'clock 00:05:01 3a

28.37 scale/mineral deposits at joint from 03 to 09 o'clock light 1 00:05:26 4a

28.37 inspection ends 0 00:05:26

Infiltration Running at joint at 03 o'clock to 5 o'clock



Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

## **INSPECTION IMAGES**

CITY:	STREET:	DATE:	SECTION NR:	SECTION NAME:
BALTIMORE	GLEN AVE. TEST 86 B 1	03/29/2005	15	



IMAGE: 2a, TAPE #: JAM 2, 00:03:58 24.05FT, Infiltration Running at joint at 03 o'clock to 5 o'clock



IMAGE: 3a, TAPE #: JAM 2, 00:05:01 28.27FT, service connection with infiltration dripping inside at 01 o'clock



IMAGE: 4a, TAPE #: JAM 2, 00:05:26 28.37FT, scale/mineral deposits at joint from 03 to 09 o'clock light