


Smoke and Dye-Water Observation Summary

Western Run Pilot Project - Baltimore Maryland

FIELD SKETCH




Sketch No:

Filename Path:

 $X.\Baltimore\ City\Western\ Run\ Pilot\ Area-Data\ Files\Smoke$ $Testing\Pictures\Sketches\86.tif$

Image Status: Image found and displayed.

NOTE: Sanitary sewer alignments and connectivity in the Western Run GIS have been revised following smoke testing to reflect updated information from various sources and may no longer match the field sketches shown.



RASSEDNATION OF THE		A SOURCE	Mac Cours	
POSITIVE	1. MAIN SEWER .	s. DOWN SPOUT	9. STAIRWELL DRAI	13. STORM DRAIN
z. NEGATIVE	2. SERVICE LINE	6, DWNSPT CONN.	10, FOUNDATION DRAIN	14. CATCH BASIN
3. CANNOT TEST	3. TRANSITION JOIN	7. AREA DRAIN	11. BUILDING INTERIOR	15. STORM MH
	4. CLEAN OUT	8. DRIVEWAY DRAIN	12. MH FRAME/SEAL	16. STORM DITCH

Additional Comments:

Main Storm line through breaks and holes.

in Labor



REMARK:

Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

INSPECTION REPORT

DATE: 03/29/2005	WORK ORDER:	WEATHER: CLOUDY,DRY	OPERATOR: J.A.M.	SECTION NR: 17	SECTION NAME:
PRESENT:	VEHICLE: TV 175	CAMERA: PAN/TILT	PRESET:	CLEANED: NO	RATE: 840

STREET: GLEN AVE. TEST 86 AZ AZ X MAP #1: MH: 1521351 185H CITY: BALTIMORE MAP #2: MH: STUB LOCALE: MAIN RESIDENTIAL STREET TAPE #: JAM 2 TV'D LGTH: 12.07 ft

INSPECT REASON: DYE TESTING PIPE SIZE:

MATERIAL:

VCP JT LGTH: 3 ft SECTION TYPE: LINING: NO RELINING

AREA: 01-WR19 RSRVD:

DYE TEST # 86 A 2

1:50 DIST **OBSERVATION** RATE VCR# PH





Savin Engineers, P.C. 3 Campus Drive Pleasantville, NY 10570 Tel: (914) 769-3200, Fax: (914) 747-6686

INSPECTION IMAGES

CITY:	STREET:	DATE:	SECTION NR:	SECTION NAME:
BALTIMORE	GLEN AVE. TEST 86 A 2	03/29/2005	17	



IMAGE: 10a, TAPE #: JAM 2, 00:11:19 2.92FT, Infiltration Gushing at joint at 11 o´clock to 3 o'clock



IMAGE: 11a, TAPE #: JAM 2, 00:12:30 5.94FT, Infiltration Running at joint at 08 o'clock to 10 o'clock