

## **6SF-RA WEEKLY ACTIVITIES**

### **December 6 – 10, 2010**

#### **TEXAS**

##### **GULFCO MARINE (Miller, x8318)**

- The PRP contractor continued tank removal work. Most of the liquids have now been removed from all the tanks. The remaining sludges will be solidified with imported fly ash prior to disposal. The hydraulic shears originally expected this week will now arrive next week and begin tank demolition.
- Completed review and transmitted to PRPs the approval of the final Preliminary Site Characterization Report.
- EPA contractor will perform a site inspection next week on 12/15/10 for the EE/CA.
- Coordinated with Community Involvement to plan for public notice activities regarding the removal and preparation of the newspaper and mail-out notice.
- Coordinated with OSC on approach for the cap repair removal action.

##### **JONES ROAD (Miller, x8318)**

- Completed administrative record for the ROD.

##### **SIKES (Miller, x8318)**

- Completed documents for a five year review task order and sent to Project Officer to initiate the task order.