

234 W. FLORIDA STREET, FIFTH FLOOR MILWAUKEE, WISCONSIN 53204 (P) 414.837.3607 (F) 414.837.3608

Report: Weekly Progress Report

Project: Former North Plant MGP Site

**Removal Action Construction** 

Waukegan, Illinois

Date: March 20, 2014

Prepared By: Natural Resource Technology, Inc.

Andrew Millspaugh, EIT

Dan Vachon Glenn Luke, PE

Submitted To: Integrys Business Support, LLC

Naren M. Prasad, PE

Activity Period: March 10, 2014 through March 15, 2014

# Natural Resource Technology, Inc. Personnel on Site

Andrew Millspaugh, Field Engineer

- Dan Vachon, Field Technician
- Chris Musson, Field Engineer
- Todd Lewis, Construction Manager
- Glenn Luke, Project manager

## USEPA Personnel on Site

Andy Plier, OTIE

# Integrys/North Shore Gas Personnel on Site

None

## Subcontractors on Site

- Geo-Solutions, Inc. (GSI), Earthwork, In Situ Solidification/Stabilization
- James Anderson Co., Designated Erosion Control Inspector

# Others

Burns & McDonnell, Perimeter Air Monitoring

# **Visitors**

None

Former North Plant MGP Site Weekly Progress Report March 20, 2014 Page 2



This report summarizes field activities performed by NRT, in addition to NRT's subcontractors, on behalf of IBS at the former North Plant MGP Site Time Critical Removal Action:

## Site Activities

## Removal Action Totals:

- Direct Disposal (Soil and Debris) through 3/15/14: 44,111.83 Tons
- In Situ Solidification/Stabilization (ISS) through 3/15/14: 149,487.96 Cubic Yards

#### NRT

- Managed site security and construction activities with IBS, GSI, WMI, and Burns & McDonnell.
- Facilitated and participated in daily safety meetings to evaluate potential safety concerns for the day's planned construction activities.
- Management and oversight of GSI's construction efforts throughout the week.
- Management and oversight of GSI during full-scale ISS construction in Removal Action Area A with 12% reagent addition.
- Issued truck tracking forms and documented 114 loads (2,079.72 tons) of soil and debris for disposal at Waste Management's Countryside Landfill in Grayslake, IL (Countryside Landfill).
- Coordination and scheduling of disposal trucks with WMI and GSI.
- Operation of the onsite truck scale.
- Prepared Construction Quality Assurance (CQA) samples from full-scale ISS (11 samples) for unconfined compressive strength (UCS) (ASTM D1633) and hydraulic conductivity (ASTM D5084) laboratory testing by Timely Engineering Soil Tests (T.E.S.T.). Test results to be compared to ISS performance goals established in the Removal Action Work Plant (RAWP).
- Received and reviewed ISS CQA sample test results for unconfined compressive strength (UCS) (ASTM D1633) and hydraulic conductivity (ASTM D5084). Laboratory testing is completed by Timely Engineering Soil Tests (T.E.S.T.). Test results are compiled and compared to the ISS performance goals established in the Removal Action Work Plan (RAWP).
- Construction survey verification of ISS column locations and elevations, pertinent site features, Removal Action Areas, historical foundations, etc.
- Accompanied James Anderson Co. during a weekly erosion control inspection on Wednesday (3/14).
- Monitored site conditions for traffic flow, fugitive dust, odors, and general overall safety.
- Conducted periodic worker health and safety air monitoring in the work zone.

# Geo-Solutions Inc.

- Continued shallow soil excavation, pre-excavation, and demolition of subsurface historical structures in Removal Action Areas A and B.
- Continued full-scale ISS construction in Removal Action Area A with 12% reagent addition. 8,676.18 cubic yards of ISS was completed.
- Received 36 loads of ground granulated blast furnace slag (GGBFS) and 11 loads of Portland cement for full-scale ISS construction.
- Loaded 2,079.72 tons (114 loads) of soil and debris for direct disposal at Countryside Landfill.

Former North Plant MGP Site Weekly Progress Report March 20, 2014 Page 3



- Implemented fugitive emission controls during shallow soil excavation, subsurface structure demolition and removal, and offsite trucking. Emission controls include water for dust suppression, Rusmar foam for odor and VOC emissions, and stockpile covering with scrim reinforced plastic.
- Maintained and administered site exclusion zones, decontamination areas, and site health and safety procedures.
- Conducted worker health and safety air monitoring in the work (exclusion) zone.

## James Anderson Company

 Completed a weekly erosion control inspection on Friday (3/14). The inspections were performed in accordance with the Watershed Development Permit and the general National Pollutant Discharge Elimination System (NPDES) permit.

## Changes to Scope of Work

None

## Open/Outstanding Items

None

## Work planned for the week of March 17, 2014 through March 22, 2014

- Perform perimeter Air Monitoring.
- Full-scale ISS construction in Removal Action Areas A and B with the Manitowoc 4000w and Delmag RH-28.
- Receive and evaluate ISS CQA data.
- Continue shallow soil excavation and removal of historical structures in Removal Action Areas A and B.
- Continue pre-excavation activities in Removal Action Areas A and B.

A Weekly Progress Report will be issued throughout the duration of field activities for this Time Critical Removal Action. A written report summarizing the results of the Removal Action will be provided following completion of all field activities. A summary of the perimeter air monitoring activities, as detailed by the Air Monitoring Contractor, is included with this report as Attachment 1.

Please contact us if you have any questions.

Sincerely,

NATURAL RESOURCE TECHNOLOGY, INC.

Glenn Luke, PE

**Environmental Engineer** 

Attachment 1: Burns and McDonnell Weekly Air Monitoring Report

Former North Plant MGP Site Weekly Progress Report March 20, 2014 Page 4



# **Field Photos:**



Photo 1: Manitowoc 400W mixing ISS columns in Removal Action Area A.

**Direction:** East

Photo Date: 3/10/14

Photo Taken By: DJV



**Photo 2:** GSI excavating impacted soil in Removal Action Area A.

**Direction:** East

**Photo Date:** 3/11/14

Photo Taken By: AMM



Photo 3: WMI hauling soil and debris for direct disposal at Countryside Landfill

**Direction:** East

**Photo Date:** 3/12/14

Photo Taken By: AMM





# Record of Weekly Ambient Air Monitoring Activities Former North Plant MGP Site


Date Period: March 10 - 16, 2014

Burns & McDonnell is performing ambient air monitoring and sampling along the site perimeter at the Former North Plant MGP Site in accordance with the *North Plant MGP Site* – *Removal Action Work Plan (RAWP)*. We are completing real time ambient air monitoring 24-hours a day, seven days a week at seven locations (AMS-1 through AMS-7) along the Site perimeter. We are collecting 24-hour perimeter air samples at upwind and downwind locations at the Air Monitoring Stations on a routine basis at frequencies and quantities outlined in the RAWP. Burns & McDonnell is also performing real-time handheld and observation monitoring as described in the RAWP. This weekly report describes air monitoring activities for the week of March 10 - 16, 2014 and includes:

| Tasks                            | Ambient Air Monitoring Activities  |
|----------------------------------|--|
| Sampling Activities<br>Performed | A total of 8 SUMMA canister air samples and 6 PUF air samples including one duplicate and one field blank air sample were collected and submitted to STAT Analysis for BTEX/Naphthalene and select PAH analyses, respectively. |
| BMcD Field<br>Personnel          | Josh Myers Ross Hartwick Emily Meyer Erik Ehrengren  |
| Equipment<br>Deployed            | AirLogics Air Monitoring Stations SUMMA canisters with 24-hour flow regulators PUF sampling systems Photo ionization detector (PID) TSI Dusttrak monitoring device   |

Figure 1: Site Map







#### SOURCE NOTES:

- THIS DRAWING WAS DEVELOPED FROM MCCLURE ENGINEERING & ASSOCIATES, INC. PLAT OF SURVEY, SHEET 1 OF 1, JOB NO. 02-13-12-070, DRAWING NAME 12XROPERSHING.DWG, DATED 0827/2012.

  ARRIAL PHOTOGRAPHY TAKEN FROM BING MAPS 2012.

  COORDINATE SYSTEM IS NADAS, IL STATE PLANE EAST, US FOOT.