				U.S.EPA F	Page 1 OF 1			
		Daily Work Order/Report					Date:	12/11/2009
Site Name:				United Pro		 		
Site/Spill Number:	FPN E	961	17		Contract No/Task Order	No.	FP-S6-	07-01 0071
On-Scene Coordinator:	Chris R		' '		Response Manager:	Bill Cre		01 0011
Monitors:	Westor				Contractor: ERRS	EQM		
START:		'⊥ Hitchcock			Subcontractor:	ER	+	
Work Authorized:	Garairi	HICHCOCK	`					
Continue to vacuum liq	uido olu	dage from		noito	Work Accomplished:			
AST's.	ulus, siu	uges iron	1 () ISILE				
A015.								
Transport liquids and s	ludace to	II Q Lia		de		-		
	iuuges it	7 U.S. LIQ	un	u5				
Bourg, LA.	T							
2 Large Lagher to be one	1							
3. Larry Leahy, to be onsi	ile.							
4. Continue to out tone from	A CTI	opoito						
Continue to cut tops from the continue to cut tops.)m A51 s	onsite.						
							-	-
		· · · · · · · · · · · · · · · · · · ·						
		T		Г		+		
		-						
	-	-						
								
	,							
OSC Signeture 21	RM\Signatune:				OSC Signatural	DM Sia	noturo:	
OSC Signature				- A	OSC Signature	RM Signature:		
- Cropa	_(<u>(</u>	- Vi	Δ	M	(frost			
	 							
				4117710001	TED DEDOCAME			
					ZED PERSONNEL			
_1_Response Manager					FCA		orer	-
Foreman				1	Operators		emist	
					Truck Driver	Oth	er	
		 						
				Equipmen	t and Materials			-
				 				ļ
Item	Qty	Used		Unused	Item	Qty	Used	Unused
Per diem/lodging	4		4		Excavator	1 1	1	<u> </u>
Pickup Truck	2	ļ	2		Dozer			
StakeBed Truck	<u> </u>			<u> </u>	BoomTruck	<u> </u>		
Response Trailer	ļ				Skids	<u> </u>		<u> </u>
Enclosed Trailer	1 1		_1		Roll off Box	<u> </u>		
Pressure Washer/Trailer	-				20x20 Tent	 		
Air compressor Excavator Truck/Trailer	-	4			Generator (ER)	1_1_		-
1					20 foot conex			}
w/operator				Amendme				+
				Amendine	IIIO		-	
		-						
OSC Signature				l	DM Cianoturo			
OSC Signature:					RM Signature:			
l	1					1		1

					Region 6		Page 1	OF 1	
			Daily	/ Work	Order/Report		Date:	12/10/200	
Site Name:			ī	Jnited P	roduction				
Site/Spill Number:	FPN E	C 961	7		Contract No/Task Order I	No:	EP-S6-	07-01 0071	
On-Scene Coordinator:	Chris F	Ruhl			Response Manager:	Bill Crea		T.	
Monitors:	Westo	n		<u> </u>	Contractor: ERRS	EQM			
START:		Hitchcock			Subcontractor:	ER			
Work Authorized:			7		Work Accomplished:	+			
A3M Vacuum to be ons	site with	130 BBL v	acu	um	A3M Vacuum Service	vacuume	d 4 loads	of salt water	
truck to commence vac					from AST # 1, 2, 3 and				
AST's.					U.S. Liquids in Bourg, LA for disposal.				
					Disposed of 460 bbls salt water.				
					<u> </u>	Jak Wate			
					2. Cut tops from AST # 1	2 and 3	\		
	<u> </u>				2. Out tops from 7.61 # 1	, Z and o	· ·		
					3. Larry leahy, USCOE,	nnsite			
					o. Early learly, 6666E,	Jiloito.			
					4. Sarah Hitchcock, Wes	ton onsi	te		
					,			1	
						1			
					1				
11 111					21 011				
OSC Spatyles	RM(Signature)					RM Sigi	natpre:		
	V.W. Geach				Compa	J.W	· ha		
								7	
			Α	UTHOF	RIZED PERSONNEL				
_1Response Manager					1 FCA	1 Lab	orer		
Foreman					1 Operators		mist		
					Truck Driver	Oth	er		
			E	quipme	nt and Materials				
Item	Qty	Used	U	nused	Item	Qty	Used	Unused	
Per diem/lodging	4		4		Excavator	1	1	<u></u>	
Pickup Truck	2		2		Dozer				
StakeBed Truck					BoomTruck				
Response Trailer					Skids				
Enclosed Trailer	1		1		Roll off Box				
Pressure Washer/Trailer					20x20 Tent				
Air compressor Excavator Truck/Trailer					Generator (ER)	1	1		
					20 fact comme				
w/operator	4		-		20 foot conex				
			A	mendm	ents				
	_								
					RM Signature:			1	
OSC Signature:									