Gulfco Marine Maintenance Site					
PRP Lead RI/FS & Removals					
		Completion			
Tank Removal	Target Date	Date	Qtr		
	1/6/2011 and		- 4		
Tank Removal Newspaper Notices Published	1/8/2011				
Post Cards Mailed to Mailing List	1/6/2011				
_	1/10/2011 to				
Public Comment Period for Tank Removal	2/8/2011				
Tank Removal Field Work Complete	1/27/2011				
Tank Removal Responsiveness Summary Complete	2/15/2011				
Draft Tank Removal Report Complete	2/26/2011				
Draft Tank Removal Report Review Complete	3/8/2011				
Revise Tank Removal Report	3/22/2011				
Approve Tank Removal Report	3/25/2011				
Cap Repair Removal					
Draft EE/CA Report Complete	12/31/2010				
Draft AOC/Workplan Complete	1/4/2011				
Action Memo Complete	1/4/2011				
Negotiate/PRPs Sign AOC (30-days)	2/4/2011				
EPA Sign AOC/Effective Date	2/7/2011				
Post Cards Mailed to Mailing List	2/23/2011				
Romaval Naviananar Nationa Dublished	2/24/2011 and				
Removal Newspaper Notices Published	2/26/2011				
Public Comment Period for Tank Removal	2/28/2011 to				
rubiic Comment Feriod for Tank Kemovai	3/29/2011				
Draft Plans/Specs Complete	3/9/2011				
Approve Plans/Specs	3/16/2011				
Removal Responsiveness Summary Complete	3/30/2011				
Removal Field Work Complete	4/20/2011				
Draft Removal Report Complete	5/20/2011				
Draft Removal Report Review Complete	5/27/2011				
Revise Removal Report	6/10/2011				
Approve Tank Removal Report	6/15/2011				

Remedial Investigation (RI)		
Draft RI Report Complete	2/7/2011	
Draft RI Report Review Complete	2/21/2011	
Revise RI Report	3/23/2011	
Approve Interim Final RI Report	3/28/2011	
Draft Baseline Eco Risk Assessment (BERA) Report	2/7/2011	
Draft BERA Review Complete	2/28/2011	
Revise BERA Report	3/30/2011	
Approve Final BERA Report	4/6/2011	
Note: HHRA previously approved		

Feasibility Study (FS)			
Draft Remedial Alternative Memo	1/8/2011	12/20/2010	
Remedial Alternative Memo Review Complete	1/3/2011		
Revise Remedial Alternative Memo	1/18/2011		
Approve Final Remedial Alternative Memo	1/20/2011		
Draft FS Report Complete	5/12/2011		
Review FS Report Complete	5/19/2011		
Revise FS Report	6/18/2011		
Approve Interim Final FS Report	6/22/2011		
Proposed Plan to Construction Completion			
Final Proposed Plan	7/7/2011		
Record of Decision (ROD)	9/21/2011		
Remedial Design Start	na*		
Remedial Design Complete	na		
Remedial Action Start	na		
Construction Completion	9/25/2011		
EPA Contacts	Name	Contact #	
Remedial Project Manager	Miller	5-8318	
Community Involvement Coordinator	Hoey	5-8522	
HQ Regional Liaison	Walters	5-6483	
Site Attorney	Nann	5-2157	
Enforcement Officer	Shade	5-2708	

^{*} based on construction work completed as a removal