



505 East Huntland Drive
Suite 250
Austin, TX 78752

512.329.6080 PHONE
512.329.8750 FAX

www.TRCsolutions.com

May 6, 2015
TRC Solutions Project No. 182978

Mr. Gary Moore
U.S. EPA Region 6
1445 Ross Avenue, Suite 1200
Dallas, TX 75202-2733

**Re: Weekly Progress Report
Falcon Refinery Superfund Site
Ingleside, San Patricio County, Texas
TXD 086 278 058**

Dear Mr. Moore:

On behalf of the National Oil Recovery Corporation (NORCO), TRC Solutions (TRC) submits this Weekly Progress Report on the Removal Action Activities at the Falcon Refinery Federal Superfund Site to the United States Environmental Protection Agency for your review.

If you have any questions, comments, or concerns, please do not hesitate to contact me at (512) 699-9931.

Sincerely,
TRC

Alonzo G. Arredondo
Senior Geologist

Attachment: Weekly Progress Report
cc: National Oil Recovery Corporation

WEEKLY PROGRESS REPORT - Falcon Refinery Federal Superfund Site, Ingleside, TX;

1. TASKS NECESSARY TO COMPLETE THE REMOVAL ACTIONS (NOVEMBER 7, 2011 TO COMPLETION OF PROJECT)

- Tank 21 – The remains of this tank contains K-169 waste from Tanks 17, 18, 21, 23, 24, 10 and 27. This waste will be transported and disposed of at U.S. Ecology facility in Robstown, TX.
- Tank 7 – This tank requires the removal of liquids, tank bottoms and demolition.
- Tank N1 – This tank requires the removal of liquids, tank bottoms and demolition.
- Tank N2– This tank requires the removal of liquids, tank bottoms and demolition.
- Butane Tank - This tank requires the removal of tank bottoms and demolition.
- Tank 30 – This tank requires the removal of liquids, tank bottoms and demolition.
- Tank 12 - This tank requires the removal of liquids, tank bottoms and demolition.
- Facility Pipes – The pipes that contain material will be carefully handled to allow for the removal of the contents within them.

2. THE SCHEDULE OF ACTIVITIES TO COMPLETION DATE (DEC 31, 2011)

- Tank N1 – Removal of liquid, bottoms and demolition: Nov. 28 to Dec. 2, 2011
- Tank N2 – Removal of liquid, bottoms and demolition: Nov. 28 to Dec. 2, 2011
- Tank 7 – Removal of liquid, bottoms and demolition: Nov. 28 to Dec. 9, 2011
- Tank 21 base – Transportation/disposal of K-169 waste: Nov. 28 to Dec. 9, 2011
- Butane Tank - Removal of bottoms and demolition: Dec. 5 to Dec. 9, 2011
- Tank 30 – Removal of liquid, bottoms, roof and demolition: Dec. 5 to Dec 31, 2011
- Tank 12 – Removal of liquid, bottoms, roof and demolition: Dec. 12 to Dec 31, 2011
- Tank 26 – Treatment of water, recycling of oil, centrifugal of sludge, and disposal of residual solids at U.S. Ecology: Upon TCEQ's Authorization

- Facility Pipes – The material that remains in the facility piping will be removed as the tanks and connecting pipelines are demolished.
- Refinery Units - A proposal for the demolition of a portion of Process Area #1 has been requested from the demolition contractor.

3. PROJECT ACTIVITIES COMPLETED THIS REPORTING PERIOD (NOV 21 - 25, 2011)

- Demolition of Tank 27 - On November 15, 2011 NORCO authorized the demolition of Tanks 27 and Tank 10. The demolition of Tank 27 was completed on November 25, 2011. The recycling of the metal from Tank 27 will be completed on December 1, 2011.
- NORCO submitted a response to the TCEQ's comments on the wastewater discharge permit application on November 17, 2011.

4. ACTIVITIES PLANNED FOR NEXT WEEK (NOVEMBER 28 – DECEMBER 5, 2011)

- Tank 10 Demolition – The demolition of Tank 10 will commence this week.
- Tank N1 - A cost proposal to complete the removal of water, sludge and demolition of this tank has been received from the contractor. This tank is scheduled for removal / demolition and recycling on the week of November 28, 2011.
- Tank N2 - A cost proposal to complete the removal of water, sludge and demolition of this tank has been received from the contractor. This tank is scheduled for removal / demolition and recycling on the week of November 28, 2011.
- Tank 7 - A cost proposal to complete the removal of water, sludge and demolition of this tank has been received from the contractor. We anticipate removing water from this tank on the week of November 28, 2011.
- Tank 21 - A cost proposal to transport and dispose of the K-169 hazardous waste in this tank base has been submitted and approved. An approved delivery schedule must be received from U.S. Ecology before waste can be transported from the Falcon site. We anticipate loading boxes for transport during the week of November 28, 2011 and disposal on December 2, 2011.

5. ISSUES ENCOUNTERED

- None this week