

**RESPONSE ACTION CONTRACT 2
MONTHLY PROGRESS REPORT & COST REVIEW**

US EPA RECORDS CENTER REGION 5



957652

CONTRACT No. EP-S1-06-03	CONTRACTOR Nobis Engineering, Inc.
TO No. 011- RSBD-B51Q	TO NAME Milwaukee Solvay Coke and Gas RI/FS OS
REPORTING PERIOD July 26, 2008 – August 29, 2008	INV # A023
TOPO Denise C. Boone	DUE DATE September 28, 2008

Please review the attached monthly invoice and progress report to determine if the costs appear to be reasonable and applicable to your Work Assignment. Then, document your review by completing this form and return it to Diana King, Contracts Management Section (HBS) on or before the due date shown. You may retain the attachments for your files. Thank you.

	YES	NO	N/A
LOE charged is appropriate for work accomplished	Y		
Labor mix is appropriate	Y		
Hours charged by labor category are within the Approved Work Plan Budget	Y		
ODC (e.g., reproduction, telephone, mail, courier, etc.)	Y		
Computer charges			Y
Travel	Y		
Equipment			Y
Level of team subcontractor effort charged is commensurate with progress	Y		
Pool/Non-Team subcontractor (e.g., drillers, analytical laboratories, etc.) costs are reasonable and appropriate			
NON-TEAM SUBCONTRACTOR(S):			Y

** PLEASE EXPLAIN ANY CONCERNS OR ISSUES IN THE COMMENT SECTION **

RAC2 Monthly Invoice Review Checklist

CONTRACTOR PERFORMANCE EVALUATION

RATING	OUTSTANDING	EXCELLENT	GOOD	FAIR	POOR	UNSATISFACTORY
CRITERIA	5	4	3	2	1 1	0
QUALITY OF SERVICE/PRODUCT	Y					
COST CONTROL	Y					
TIMELINESS OF PERFORMANCE	Y					
BUSINESS RELATIONS	Y					

DETERMINATION:

YY Services performed by the contractor support payment of the dollars/hours invoiced and appear to be reasonable for the work performed.

_____ Additional supporting data was requested/received from the contractor and adequately supports payment of the invoice amount. (Attach copy of documentation).

_____ Costs are recommended for suspension since they cannot be verified. See comments provided below.

ADDITIONAL COMMENTS:

Denise C. Boone
EPA Task Order Project Officer

September 18, 2008
Date

EPA Contract PO Use Only	
Reviewing Contractor PO Initials	
Date Reviewed	



"Janet Riel"
<jriel@nobisengineering.com
>

09/18/2008 10:04 AM

To

Subject Nobis Engineering, Inc, Contract #EP-S1-06-03, Task Order
0011-RS-BD-B51Q

Denise:

Attached is a copy of the Task Order Reports (narrative and financial status) for the above-referenced task order for the period July 26, 2008 through August 29, 2008. Also attached is a copy of the invoice and voucher review sheet for your use.

If you have difficulty opening these files, please let me know. Otherwise, if you have any questions, my contact information is listed below.

Janet Riel

Associate / Controller

Nobis Engineering, Inc.

An Employee Owned Company




603-724-6230 Direct Line

non-responsive Cell

603-224-2507 Fax

CONFIDENTIALITY NOTICE

This email message, including any attachments, is for the sole use of the intended recipient(s) and may contain confidential and privileged information. Any unauthorized review, use, disclosure or distribution is prohibited. If you are not the intended recipient, please contact the sender by reply email and destroy all copies of the original message.

 - TO 011 Milwaukee Solvay Coke & Gas A023.pdf  - TO 011 Invoice A023.pdf  - TO 011
Invoice Review Sheet A023.pdf

**MONTHLY PROGRESS REPORT
EPA CONTRACT NO. EP-S1-06-03
TASK ORDER NO. 0011-RS-BD-B51Q
MILWAUKEE SOLVAY COKE & GAS SUPERFUND SITE, MILWAUKEE, WI
Nobis Project No. 80011
TOPO: D. Boone**

ACTIVITY: REMEDIAL INVESTIGATION/FEASIBILITY STUDY OVERSIGHT

Technical Progress (July 26, 2008 – August 29, 2008)

Progress for Month

- Task 01 – Prepared the July 2008 Monthly Progress Report and Invoice and electronically submitted to EPA on August 14, 2008.
- Task 01 – Performed routine communication with the EPA TOPO and Team Subcontractor Weston Solutions' Technical Lead regarding overall Task Order status and technical issues.
- Task 01 – Completed the technical review of the PRP revised Work Plan to verify that EPA comments were adequately addressed.

Potential Issues/Problems

- No potential issues or problems were identified during this reporting period.

Corrective Actions

- No corrective actions were required during this reporting period.

Analytical Summary (Non-CLP)

- No analytical activities occurred during this reporting period.

Cost/Schedule

- The total Level of Effort (LOE) invoiced this reporting period is [non-respon] technical hours and \$1,784.50, which represents a cumulative total of [non-responsive] LOE and \$57,848.54. Team Subcontractor LOE and costs are included in the totals for this reporting period. This cost reflects the effort by the Nobis Team in accomplishing the tasks summarized herein. Reports 1, 1A, 1B, 2, 3, and 3A show a detailed breakdown of all costs to the task level.
- Report 1 - Task Level Specific Detail Report reflects the total hours that were incurred during the reporting period for both Nobis and any Team Subcontractors. The activities discussed in the technical progress section reflect the level of effort *incurred* during this reporting period.
- Report 3 includes an expenditure limit at the task level. The expenditure limit established by EPA was distributed among each task.

REPORT 1: TASK ORDER -- Task Level Specific Detail Report

Task Order Number: 011

Task Order Title: Milwaukee Solvay Coke & Gas Site, WI

Contractor Name: Nobis Engineering

Contract Number: EP-S1-06-03

SSID: B51Q

State: Wisconsin

Region: New England

Work Area: RI/FS Oversight

Action ID: BD

Operable Unit: 00

TO Type: Term

Type Work:

Task Order Status: On-going

Performance Based: N

Contract Period: Base

TO Period of Performance Start: 5/23/2007

TO Period of Performance End: 6/30/2009

Reporting Period From: 7/26/2008

Reporting Period To: 8/29/2008

Invoice Date: 9/18/2008

Invoice Number: A023

Invoice Purpose: Monthly Progress

Task Number: 01

Task Category: Project planning and support

Task Title: Proj. Planning & Support

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars
PRIME CONTRACTOR, Nobis Engineering							
Labor		non-responsive					
Delano, Peter		non-responsive		non-responsive		non-responsive	
Program Manager Total		375.14		19,765.71		29,487.00	
Riel, Janet		non-responsive		non-responsive		non-responsive	
Finance Manager Total		58.51		642.77		3,393.00	
Dawson, Karla		non-responsive		non-responsive		non-responsive	
Rathburn, Brenda		non-responsive		non-responsive		non-responsive	
Cost Reporter Total		160.62		4,692.47		7,114.00	
SUBTOTAL, Labor		594.27		27,893.01		98,846.40	
Other Direct Costs							
Reproduction		1.82		16.30		25.00	
SUBTOTAL, Other Direct Costs		1.82		114.57		1,327.79	
TOTAL, Nobis Engineering COSTS		596.09		28,007.58		100,174.19	

REPORT 1: TASK ORDER -- Task Level Specific Detail Report

Task Order Number: 011
 Task Order Title: Milwaukee Solvay Coke & Gas Site, WI
 Contractor Name: Nobis Engineering
 Contract Number: EP-S1-06-03
 SSID: B51Q
 State: Wisconsin
 Region: New England

Work Area: RI/FS Oversight
 Action ID: BD
 Operable Unit: 00
 TO Type: Term
 Type Work:
 Task Order Status: On-going
 Performance Based: N

Contract Period: Base
 TO Period of Performance Start: 5/23/2007
 TO Period of Performance End: 6/30/2009
 Reporting Period From: 7/26/2008
 Reporting Period To: 8/29/2008
 Invoice Date: 9/18/2008
 Invoice Number: A023
 Invoice Purpose: Monthly Progress

Task Number: 01

Task Category: Project planning and support

Task Title: Proj. Planning & Support

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars

TEAM SUB CONTRACTOR, Weston Solutions

Labor

Mehl Jr, Richard H		non-responsive		non-responsive		non-responsive	
	Engineer Sr Total		162.78		16,139.92		30,000.13
Hahn, Brian							
	Geologist Sr Total		871.11		11,539.99		7,834.94
Goddard, Kali							
	Cost Reporter Total		53.54		1,278.95		1,801.40
SUBTOTAL, Labor			1,087.43		28,958.86		41,839.33
Other Direct Costs							
Travel			100.98		319.38		500.00
SUBTOTAL, Other Direct Costs			100.98		319.38		1,863.18
TOTAL, Weston Solutions COSTS			1,188.41		29,278.24		43,702.51

SUBTOTALS FOR TASK ORDER AND TEAM SUBS)

Name	Job Category	Hours	Dollars	Hours	Dollars	Hours	Dollars

SUBTOTAL, LABOR			1,681.70		56,851.87		140,685.73
SUBTOTAL, OTHER DIRECT COSTS			102.80		433.95		3,190.97
SUBTOTAL, SUBPOOL			0.00		0.00		0.00

REPORT 1: TASK ORDER -- Task Level Specific Detail Report

SUBTOTAL, SUBPOOL FEE		0.00		0.00		0.00
SUBTOTAL, TASK 01 COSTS	10.80	1,784.50	358.80	57,285.82	898.00	143,876.70

TOTALS FOR TASK ORDER 011 (ALL TASKS)

Name	Job Category	Current		Cumulative		Approved Budget	
		Hours	Dollars	Hours	Dollars	Hours	Dollars
TOTAL LABOR		non-responsive	1,681.70	non-responsive	57,414.59	non-responsive	368,726.19
TOTAL OTHER DIRECT COSTS			102.80		433.95		18,747.81
TOTAL SUBPOOL			0.00		0.00		0.00
TOTAL SUBPOOL FEE			0.00		0.00		0.00
TOTAL TASK ORDER 011 COSTS			1,784.50		57,848.54		387,474.00
Average Hourly Rate			155.71		158.69		142.97
Expenditure Limit Hours/Dollars					164,888.00		
Expenditure Limit Other Direct Costs					0.00		
Expenditure Limit Subpool (Fee Included)					0.00		
Total Expenditure Limit					164,888.00		
Approved Budget Hours/Dollars							368,726.19
Approved Budget Other Direct Costs							18,747.81
Approved Budget Subpool (Fee Included)							0.00
Total Approved Budget							387,474.00

REPORT 1A: Task Order Supplemental Detail Report - Travel

Task Order Number: 011

Task Order Title: Milwaukee Solvay Coke & Gas Site, WI

Contractor Name: Nobis Engineering

Contractor Number: EP-S1-06-03

SSID: B51Q

State: Wisconsin

Region: New England

Work Area Code: RI/FS Oversight

Action Code: BD

Operable Unit: 00

TO Type: Term

Type Work:

Task Order Status: On-going

Permanenced Based: N

Contract Period: Base

Period of Performance Start: 5/23/2007

Period of Performance End: 6/30/2009

Reporting Period From: 7/26/2008

Reporting Period To: 8/29/2008

Invoice Date: 9/18/2008

Invoice Number: A023

Invoice Purpose: Monthly Progress

TRAVEL BREAKDOWN

Weston Solutions

Traveler's Name	Travel From	Travel To	Departure Date	Return Date	Transportation	Lodging	Per Diem	Other	Total	Travel Purpose
MEHL JR RICHARD H.	Chicago, IL	Milwaukee, WI	non-responsive							Project Technical Meeting
MEHL JR RICHARD H.	Chicago, IL	Milwaukee, WI								Project Technical Meeting

Total, Team Subcontractor Travel Costs

REPORT 2: Current Month & Cumulative Status Report

Task Order Number: 011

Task Order Title: Milwaukee Solvay Coke & Gas Site, WI

Contractor Name: Nobis Engineering

Contractor Number: EP-S1-06-03

SSID: B51Q

State: Wisconsin

Region: New England

Work Area Code: RI/FS Oversight

Action Code: BD

Operable Unit: 00

TO Type: Term

Type Work:

Task Order Status: On-going

Performed Based: N

Contract Period: Base

Period of Performance Start: 5/23/2007

Period of Performance End: 6/30/2009

Reporting Period From: 7/26/2008

Reporting Period To: 8/29/2008

Invoice Date: 9/18/2008

Invoice Number: A023

Invoice Purpose: Monthly Progress

Current Month

Task No.	Task Cat. Code	Labor Hours	Labor Dollars	Other Direct Costs	Subpool	Fees	Total Dollars
01	PP	Engineer Sr Geologist Sr Program Manager Finance Manager Cost Reporter Total	1,681.70	102.80	0.00	0.00	1,784.50

Task Order Totals

1,681.70

102.80

0.00

0.00

1,784.50

Cumulative To-Date

Task No.	Task Cat. Code	Labor Hours	Labor Dollars	Other Direct Costs	Subpool	Fees	Total Dollars
01	PP	Engineer Sr Geologist Sr Program Manager Finance Manager Cost Reporter Contract Manager Project Administrator Total	56,851.87	433.95	0.00	0.00	57,285.82
09	RR	Program Manager Total	562.72	0.00	0.00	0.00	562.72

Task Order Totals

57,414.59

433.95

0.00

0.00

57,848.54

Task Order Expenditure Limit

164,888.00

REPORT 3: Variance Report Based on Expended to Date - Task Level

Task Order Number: 011

Task Order Title: Milwaukee Solvay Coke & Gas Site, WI

Contractor Name: Nobis Engineering

Contractor Number: EP-S1-06-03

SSID: B51Q

Work Area Code: RI/FS Oversight

Action Code: BD

Funding Type: Site Characterization

Task Order Status: On-going

TO Period of Performance Start: 5/23/2007

TO Period of Performance End: 6/30/2009

Reporting Period From: 7/26/2008

Reporting Period To: 8/29/2008

Invoice Date: 9/18/2008

Invoice Number: A023

Task No.	Task Cat. Code	Task Title	Cumulative Hours	Cumulative Loaded Dollars Invoiced	Dollars Incurred But Not Invoiced	Total Invoiced + Incurred But Not Invoiced	Approved Budget		Variance Based On Approved Budget			Expenditure Limit		Variance Based On Expenditure Limit	
							Hours	Dollars	% Hours Invoiced	% Dollars Invoiced	% Inv'd + Incr'd But Not Inv'd	Hours	Dollars	% Hours Invoiced	% Dollars Invoiced
01	PP	Proj Planning & Support	non-responsive	57,285.82	0.00	57,285.82	non-responsive	143,876.70	non-responsive	39.82%	39.82%	non-responsive	127,140.00	non-responsive	45.06%
02	CR	Community Involvement		0.00	0.00	0.00		6,870.60		0.00%	0.00%		0.00		0.00%
03	FI	Field Investigation/Data		0.00	0.00	0.00		101,803.85		0.00%	0.00%		27,905.64		0.00%
09	RR	Remedial Investigation R		562.72	0.00	562.72		48,745.62		1.15%	1.15%		3,096.46		18.17%
10	RV	PRP Identif & Screening		0.00	0.00	0.00		33,960.65		0.00%	0.00%		2,365.60		0.00%
11	RP	PRP Eval Remedial Alt		0.00	0.00	0.00		15,549.40		0.00%	0.00%		1,576.20		0.00%
12	FS	PRP Feasibility Study Rpt		0.00	0.00	0.00		20,417.20		0.00%	0.00%		1,795.20		0.00%
13	PR	Post RI/FS Support		0.00	0.00	0.00		14,728.26		0.00%	0.00%		1,008.90		0.00%
15	CO	Task Order Closeout		0.00	0.00	0.00		1,521.72		0.00%	0.00%		0.00		0.00%
TOTAL				57,848.54	0.00	57,848.54		387,474.00		14.93%	14.93%		164,888.00		35.08%

REPORT 3A: Variance Report Based on Estimate At Completion - Task Level

Task Order Number: 011

Task Order Title: Milwaukee Solvay Coke & Gas Site, WI

Contractor Name: Nobis Engineering

Contractor Number: EP-S1-06-03

SSID: B51Q

Work Area Code: RI/FS Oversight

Action Code: BD

Funding Type: Site Characterization

Task Order Status: On-going

TO Period of Performance Start: 5/23/2007

TO Period of Performance End: 6/30/2009

Reporting Period From: 7/26/2008

Reporting Period To: 8/29/2008

Invoice Date: 9/18/2008

Invoice Number: A023

Task No.	Task Cat. Code	Task Title	Cumulative Hours <small>non-responsive</small>	Cumulative Loaded Dollars Invoiced	Dollars Incurred But Not Invoiced	Total Invoiced + Incurred But Not Invoiced	Approved Budget		Variance Based On Approved Budget			Estimated Cost At Completion		Variance Based On Estimate At Completion	
							Hours	Dollars	% Hours Invoiced	% Dollars Invoiced	% Inv'd + Incr'd But Not Inv'd	Hours	Dollars	% Hours Invoiced	% Dollars Invoiced
01	PP	Proj Planning & Support	non-responsive	57,285.82	0.00	57,285.82	non-responsive	143,876.70	non-responsive	39.82%	39.82%	non-responsive	143,876.70	non-responsive	39.82%
02	CR	Community Involvement		0.00	0.00	0.00		6,870.60		0.00%	0.00%		6,870.60		0.00%
03	FI	Field Investigation/Data		0.00	0.00	0.00		101,803.85		0.00%	0.00%		101,803.85		0.00%
09	RR	Remedial Investigation R		562.72	0.00	562.72		48,745.62		1.15%	1.15%		48,745.62		1.15%
10	RV	PRP Identif & Screening		0.00	0.00	0.00		33,960.65		0.00%	0.00%		33,960.65		0.00%
11	RP	PRP Eval Remedial Alt		0.00	0.00	0.00		15,549.40		0.00%	0.00%		15,549.40		0.00%
12	FS	PRP Feasibility Study Rpt		0.00	0.00	0.00		20,417.20		0.00%	0.00%		20,417.20		0.00%
13	PR	Post RI/FS Support		0.00	0.00	0.00		14,728.26		0.00%	0.00%		14,728.26		0.00%
15	CO	Task Order Closeout		0.00	0.00	0.00		1,521.72		0.00%	0.00%		1,521.72		0.00%
TOTAL				57,848.54	0.00	57,848.54		387,474.00		14.93%	14.93%		387,474.00		14.93%

Standard Form 1034 Revised January 1980 Department of the Treasury 1 TFRM 4-2000 1034-118		PUBLIC VOUCHER FOR PURCHASES AND SERVICES OTHER THAN PERSONAL			VOUCHER NO A023	
U S DEPARTMENT, BUREAU, OR ESTABLISHMENT AND LOCATION Environmental Protection Agency Research Triangle Park Financial Management Center (D143-02) Research Triangle Park, NC 27711				DATE VOUCHER PREPARED September 18, 2008 <hr/> CONTRACT NUMBER AND DATE EP-S1-06-03 9/21/06 <hr/> REQUISITION NUMBER AND DATE		
PAYEE'S NAME AND ADDRESS <div style="display: flex; justify-content: space-between; align-items: center;"> <div style="border: 1px solid black; padding: 5px; width: 150px;"> PAYEE'S NAME AND ADDRESS </div> <div style="text-align: center;"> Nobis Engineering, Inc. 18 Chenell Drive Concord, NH 03301 </div> </div> If questions on this invoice, call 603-724-6230, Janet Riel, Finance Manager				SCHEDULE NO		
				PAID BY		
				DATE INVOICE RECEIVED		
				DISCOUNT TERMS		
				PAYEE'S ACCT NUMBER		
SHIPPED FROM		TO		WEIGHT		
GOVERNMENT B/L NUMBER						
NUMBER AND DATE OF ORDER	DATE OF DELIVERY OR SERVICE	ARTICLES OR SERVICES <small>(Enter description item number of contract of Federal supply schedule and other information deemed necessary)</small>	QUAN-TITY	UNIT PRICE <div style="display: flex; justify-content: space-between;"> COST PER </div>		
				AMOUNT (1)		
07/26/08 - 08/29/08		Task Order 0011-RSBD-B51Q, Milwaukee Solvay Coke & Gas RI/FS OS		\$1,784.50		
(Use continuation sheet if necessary) (Payee must NOT use the space below)				TOTAL \$1,784.50		
PAYMENT <input type="checkbox"/> PROVISIONAL <input type="checkbox"/> COMPLETE <input type="checkbox"/> PARTIAL <input type="checkbox"/> FINAL <input type="checkbox"/> PROGRESS <input type="checkbox"/> ADVANCE		APPROVED FOR <div style="display: flex; justify-content: space-between;"> = \$ = \$1.00 </div> BY 2 TITLE		EXCHANGE RATE DIFFERENCES Amount verified; correct for (Signature or initials)		
Pursuant to authority vested in me, I certify that this voucher is correct and proper for payment.						
09/18/08 <small>(Date)</small>		Peter Delano <small>(Authorized Certifying Officer)</small>		Principal <small>(Title)</small>		
ACCOUNTING CLASSIFICATION						
P A I D B Y	CHECK NUMBER		ON ACCOUNT OF U.S. TREASURY		CHECK NO	
	CASH		DATE		PAYEE'S	
	\$		\$		\$	
1 When stated in foreign currency, insert name of currency 2 If the ability to certify and authority to approve are combined in one person, one signature is necessary otherwise the approving officer will sign in the space provided, over his official title 3 When a voucher is receipted in the name of a company or corporation, the name of the person writing the company or corporate name, as well as the capacity in which he signs, must appear. For example: "John Doe Company, per John Smith, Secretary" or "Treasurer", as the case may be					PER TITLE	

Previous edition usable

U S GOVERNMENT PRINTING OFFICE 1986-0-491-248/20630

NSN 7540-00-634-4206

PRIVACY ACT STATEMENT

The information requested on this form is required under the provisions of 31 U.S.C. 82b and 82c, for the purpose of disbursing Federal money. The information requested is to identify the particular creditor and the amounts to be paid. Failure to furnish this information will hinder discharge of the payment obligation.

Substitute for
Form 1035

**PUBLIC VOUCHER FOR PURCHASES AND
SERVICES OTHER THAN PERSONAL**

Contractor: Nobis Engineering
Voucher No: A023
Schedule No:

Continuation Sheet

Environmental Protection Agency, Washington, DC 20460

Sheet No: 26

TASK ORDER MONTHLY INVOICE - Task Order 011-RS-BD-B51Q, Milwaukee Solvay Coke & Gas Site, WI

Saturday, July 26, 2008 - Friday, August 29, 2008

HOURS:
Prime

Current

Cumulative

FUNDING AMOUNT: \$164,888.00

EXPENDITURE LIMIT: \$164,888.00

Chemist Sr
Chemist Mid
Engineer Sr
Engineer Mid
Engineer Jr
Environ Scientist Sr
Environ Scientist Mid
Environ Scientist Jr
Geologist Sr
Geologist Mid
Geologist Jr
Risk Assessor Sr
Risk Assessor Mid
Technician (CAD/GIS) Sr
Technician (CAD/GIS) Mid
Technician-Field Sr
Technician-Field Mid
Technician-Field Jr
Toxicologist Sr
Toxicologist Mid
Program Manager
Finance Manager
Cost Reporter
Contract Manager
Subcontract Administrator
H&S Officer Sr
H&S Officer Mid
Project Administrator

TOTAL

Team Subcontractors

Chemist Sr
Chemist Mid
Engineer Sr
Engineer Mid
Engineer Jr
Environ Scientist Sr
Environ Scientist Mid
Environ Scientist Jr
Geologist Sr
Geologist Mid
Geologist Jr
Risk Assessor Sr
Risk Assessor Mid
Technician (CAD/GIS) Sr
Technician (CAD/GIS) Mid

Company Con

non-responsive

**PUBLIC VOUCHER FOR PURCHASES AND
SERVICES OTHER THAN PERSONAL**

Contractor: Nobis Engineering
Voucher No: A023
Schedule No:

Continuation Sheet

Environmental Protection Agency, Washington, DC 20460

Sheet No: 27

Technician-Field Sr
Technician-Field Mid
Technician-Field Jr
Toxicologist Sr
Toxicologist Mid
Program Manager
Finance Manager
Cost Reporter
Contract Manager
Subcontract Administrator
H&S Officer Sr
H&S Officer Mid
Project Administrator

non-responsive

TOTAL

COSTS:

Direct Labor
Other Direct Costs
Travel
Team Subcontractors Costs
- Weston Solutions
- Avatar Environmental
Subpool

Total Direct Costs

Subpool Fee

Amount Claimed

Current

Cumulative

594.27	28,455.73
1.82	114.57
0.00	0.00
1,188.41	29,278.24
1,188.41	29,278.24
0.00	0.00
0.00	0.00
1,784.50	57,848.54
0.00	0.00
1,784.50	57,848.54

**RESPONSE ACTION CONTRACT 2
MONTHLY PROGRESS REPORT COST REVIEW**

Contract No.	EP-S1-06-03	Contractor	Nobis Engineering, Inc.
TO No.	011-RSBD-B51Q	TO Name	Milwaukee Solvey Coke & Gas RI/FS OS
Reporting Period	July 26, 2008 to August 29, 2008	Inv #	A023
TOPO	Denise C. Boone	Due Date	9/28/2008

Please review the attached monthly invoice and progress report to determine if the costs appear to be reasonable and applicable to your Task Order. Then, document your review by completing this form and return it to Rosanne Sawaya-O'Brien, Contracts Management Section (HBS) on or before the due date shown. You may retain the attachments for your files. Thank you.

	YES	NO *	N/A
LOE charged is appropriate for work accomplished			
Labor mix is appropriate			
Hours charged by labor category are within the Approved Work Plan Budget			
ODCs (e.g., reproduction, telephone, mail, courier, etc.)			
Computer Charges			
Travel			
Equipment			
Level of team subcontractor (e.g. drillers, analytical laboratories, etc.) costs are reasonable and appropriate			
NON-TEAM SUBCONTRACTOR NAME(S):			

*** PLEASE EXPLAIN ANY CONCERNS OR ISSUES IN THE COMMENT SECTION.**

RESPONSE ACTION CONTRACT 2 **MONTHLY PROGRESS REPORT COST REVIEW**

Rating:	Outstanding	Excellent	Good	Fair	Poor	Unsatisfactory
Criteria:	5	4	3	2	1	0
Quality of Service/Product						
Cost Control						
Timeliness of Performance						
Business Relations						

Determination:

_____ Services Performed by the contractor support payment of the dollar/hours invoiced and appear to be reasonable for the work performed.

_____ Additional supporting data was requested/received from the contractor and adequately supports payment of the invoice amount. (Attach copy of documentation)

_____ Costs are recommended for suspension since they cannot be verified. See comments provided below.

ADDITIONAL COMMENTS:

EPA Task Order Project Officer

Date

EPA Contract PO Use Only	
Reviewing Contract PO Initials	
Date Reviewed	

DENISE
BOONE/R5/USEPA/US
09/18/2008 04:18 PM

To Heidi Horahan/R1/USEPA/US@EPA
cc DENISE BOONE/R5/USEPA/US@EPA
bcc

Subject Nobis Engineering, Inc, Contract #EP-S1-06-03, Task Order
0011-RS-BD-B51Q



Region 1 Monthly Progress Rpt July 26 - Aug 29 2008 EP-S1-06-03 doc