

North Shore Gas Company 200 East Randolph Street Chicago, IL 60601 www.northshoregasdelivery.com

December 15, 2017

Mr. Ross del Rosario USEPA Region 5 – SR6J 77 W. Jackson Boulevard Chicago, Illinois 60604-3590

RE:

November 2017 Monthly Progress Reports

North Shore Gas Company

CERCLA Docket No. Docket No. V-W-07-C-877 and V-W-15-C-027

Dear Mr. del Rosario,

Enclosed are the latest monthly progress reports for the following North Shore Gas Company former manufactured gas plant sites:

- North Plant
- South Plant

If you have any questions, please don't hesitate to contact me at (312) 240-4569 or nmprasad@integrysgroup.com.

Regards,

Naren M. Prasad, P.E., MPH

Principal Engineer - Environmental

Enclosures as noted

CC:

Bob Greco, Brian Bartoszek - WEC (email)

Paul Lake – IEPA (email and hard copies)

Dave Klatt - CH2M (email)











OBG | There's a Way

December 15, 2017

Mr. Naren Prasad, PE, MPH WEC Business Services, LLC 200 E. Randolph Drive, 21st Floor Chicago, IL 60601 (via email only)

Subject: November 2017 Monthly Progress Report

North Plant Site Former MGP, Waukegan, Illinois

North Shore Gas Company (NSG)

CERCLA Docket No. V-W-'07-C-877, CERCLIS ID - ILD984807990

NRT Project No. 1986

Dear Mr. Prasad:

Natural Resource Technology, Inc. (NRT), and OBG Company, is providing this Monthly Progress Report for the NSG North Plant Former Manufactured Gas Plant (MGP) site.

1) PROGRESS MADE DURING THE PAST MONTH

- Prepared and submitted the October 2017 Monthly Progress Report to United States Environmental Protection Agency (USEPA) by November 15, 2017.
- Ongoing site access discussions between NSG and NSWRD.

2) ANALYTICAL AND OTHER TESTING RESULTS RECEIVED

• The results from the 2017 3rd quarter groundwater sampling event have been validated, and will be provided with the December monthly progress report.

3) PROJECTED WORK

NSG Actions

- Prepare and submit the December 2017 monthly progress report to the USEPA.
- Compile the results from the 2017 3rd quarter groundwater sampling event and screen the results against the most recent regional screening levels.
- Perform the 2017 4th quarter groundwater sampling event.
- Finalize access agreement with NSWRD.
- Implement the work outlined in SSWP Addendum No.1 Revision 1.

USEPA Actions

None







4) ANTICIPATED SCHEDULE

Only recent deliverables and milestones are included in the table below. Please refer to the June 2016 progress report for all Removal Action deliverable/milestone information, and to the June 2014 progress report for work activities between February 2008 and April 2013.

Deliverable or Milestone	Target Date	Actual Date
Remedial Investigation (RI) soil borings		April 29-July 5, 2013
Install groundwater (GW) monitoring wells		May 13-23, 2013
Surface water sampling		May 31, 2013
Install one soil boring and three wells nests	October 2013	October 28, 2013
Quarterly RI GW sampling	2016 (Mar, June, Sep, Dec.)	March 9-10 2016
(See December 2016 Report for earlier sampling events)	2017 (Mar, June, Sep, Dec.)	June 1-5, 2016
		Sept. 19-20, 2016
		Dec. 19-21, 2016
		March 13-15, 2017
		June 26-28, 2017
		September 11-13,2017
Pre-RI scoping meeting		November 23, 2015
SSWP Addendum #1	August 2016	August 11, 2016
Receive USEPA's comments on SSWP Addendum #1		September 1, 2016
Revision 0		
Respond to USEPA's September 1, 2016 comments	October 16, 2016	October 26, 2016
on SSWP Addendum No.1 Revision 0		
Receive USEPA's comments on NSG's response to		December 12, 2016
comments (RTC) letter on SSWP Addendum No.1		
Rev. 0		
Respond to USEPA's responses to NSG's RTC letter	January 2017	January 20, 2017
and submit SSWP Addendum #1 Rev.1		•
Receive USEPA's comments on NSG's RTC letter and		February 1, 2017
SSWP Addendum No.1 Rev. 1 via email		, .
Respond to USEPA's responses to NSG's RTC letter	February 2017	February 14, 2017
and SSWP Addendum #1 Rev. 1 via email	·	
Receive USEPA's response on NSG's email response		April 19, 2017
for SSWP Addendum No.1 Rev. 1		•
(approval of SSWP Addendum No.1 – Revision 1)		
Supplemental RI fieldwork	TBD – access discussions	
	with North Shore Water	
	Reclamation District	
	ongoing	

5) PROBLEMS OR POTENTIAL PROBLEMS ENCOUNTERED

None

6) ACTUAL OR PLANNED RESOLUTION OF PROBLEMS OR POTENTIAL PROBLEMS

None



Please contact the undersigned if you should have any questions regarding the content of this progress report.

Sincerely,

NRT | An OBG Company

Kyle J. Bareither, PE Engineer/Project Manager

Principal Engineer

Enclosures:

For distribution to: Mr. Ross del Rosario, USEPA (via email only)

None

Mr. Paul Lake, IEPA (2 hard copies via US Mail and via email)

Mr. David Klatt, CH2M (via email only)