April 15, 2021 Page 33

Site Name: Verona Well Field

Project Number: 1725-012-01-10 0001AL

Vehicle: SSP&A SSID: 0551

EPA CERCLA ID: MID980793806 RPM: Kelly Poulos

Work Completed and arising issues (February 1 through March 31, 2021):

During this period, SSP&A planned a project kickoff meeting, had a call with EPA regarding data needs, analyses, and steps in the work scope. SSP&A also worked on backward compatibility for water-level analysis at the site, including the AddWell capability. SSP&A worked on setting up updated GIS site basemaps, reviewed and filed documents received from EPA. Finally, SSP&A worked on the monthly report and setup and addition of documents to Endnote.

Remaining Funding (February 11, 2020 through March 31, 2021)

Obligated Funds \$100,000.00 Funds Used \$4,068.14 Remaining Funds \$95,931.86 Non-obligated Funds Remaining \$153,695.00

Forecasts of any potential new tasks:

None

Anticipated Delays or Issues affecting completion of tasks:

None

Task Status Table

Task #	Percent completion (estimate of work done versus what remains)	Estimated Variation in effort needed to complete task (compared to approved Quote 09/29/2020)	Remaining obligated funding
2.1	2%	None	
2.2		None	
2.3		None	
2.5		None	
TOTAL	2%	None	\$95,931.86

April 15, 2021 Page 34

Deliverable Schedule Table (February 11, 2020 through March 31, 2021)

Task #	Name of Deliverable	Input Received	Completion Date
2.1	Mapping Hydraulic Gradients	2/16/2021: Site documents received for review from EPA 3/23/2021: Project Kickoff call (EPA&SSP&A)	TBD
2.2	Optimizing Groundwater Monitoring Network		TBD
2.3	Evaluating Remedy Effectiveness and Remedial Progress		TBD
2.5	Review and Comment on Site Reports	3/23/2021: received annual monitoring report	TBD
3	Status Reporting (Monthly)		15 th of the month

Monthly Administrative Status (February 11, 2020 through March 31, 2021):

