

# Non-responsive

# Non-responsive

# Non-responsive

# Non-responsive

# Non-responsive





























































































April 15, 2022

Page 47

**Site Name:** Verona Well Field  
**Project Number:** 1725- 012-01-10 0001AL  
**Vehicle:** SSP&A  
**SSID:** 0551  
**EPA CERCLA ID:** MID980793806  
**RPM:** Kelly Poulos

*Work Completed and arising issues (March 1 through March 31, 2022):*

## **OU2**

During this period, SSP&A performed water-level mapping tests, COC concentration trend statistics, and plume mapping. SSP&A prepared for QA, conducted QA/QC, worked on the PowerPoint presentation file for K. Poulos/D. Wilson, and finalized the PowerPoint presentation for EPA review. SSP&A performed additional calculations in response to EPA comments, including calculations for water-level mapping and hydraulic containment scenarios, updated the summary PowerPoint presentation, and joined calls with EPA. SSP&A performed additional particle tracking calculations, prepared a summary of the PowerPoint presentation updates, reviewed additional data, compiled material for review with EPA, and joined a call with D. Wilson. SSP&A also updated the database, worked on spatial analysis/figures, formatted data, worked on a data summary, and worked on trend summaries and maps. Finally, SSP&A checked all calculations for consistency with the plume mapping dataset and prepared the monthly report.

*Remaining Funding (February 11, 2020 through March 31, 2022):*

Obligated Funds	\$100,000.00
Funds Used ( <b>OU2</b> )	\$69,562.10
Remaining Funds	\$30,437.90
Non-obligated Funds Remaining	\$153,695.00

*Forecasts of any potential new tasks:*

None

*Anticipated Delays or Issues affecting completion of tasks:*

None

*Task Status Table (February 11, 2020 through March 31, 2022)*

Task #	Percent completion (estimate of work done versus what remains)	Estimated variation in effort needed to complete task (compared to approved Quote 09/29/2020)
2.1	25%	None
2.2	0%	None
2.3	25%	None
2.5	0%	None

<b>Task #</b>	<b>Percent completion (estimate of work done versus what remains)</b>	<b>Estimated variation in effort needed to complete task (compared to approved Quote 09/29/2020)</b>
TOTAL	27%	None

Note: Percent completion estimates are approximate and limited by uncertainty in the scope definition.





April 15, 2022

Page 49

*Deliverable Schedule Table (February 11, 2020 through March 31, 2022)*

Task #	Name of Deliverable	Input Received	Completion Date
2.1	Mapping Hydraulic Gradients	2/16/2021: Site documents received for review from EPA 3/23/2021: Project Kickoff call (EPA & SSP&A)	TBD
2.2	Optimizing Groundwater Monitoring Network		TBD
2.3	Evaluating Remedy Effectiveness and Remedial Progress	11/16/2021: Kickoff meeting for 5YR evaluations 12/6/2021: Evaluations for 5-YR Review	11/16/2021 TBD
2.5	Review and Comment on Site Reports  Memo regarding Review of 2020 Annual Monitoring Report prepared by Progressive Engineering & Construction, Inc. (Progressive, 2021)	3/23/2021: received annual monitoring report  8/2/2021: response to EPA comments on sampling received with question re: sampling plan from RPM	Draft sent 6/30/21 with summary of differences excel file.  8/3/2021: recommendations sent via email
3	Status Reporting (Monthly)		15 <sup>th</sup> of the month

# Non-responsive























Non-responsive

P00010 02/11/2021  
Funding approved (obligated)  
0001AL Verona Well Field \$253,695 (\$100,000)

Non-responsive

# Non-responsive