

Report No. 052008/3

**WORKPLAN FOR STORAGE COVER TEST PLOT STUDY,  
QUESTA TAILINGS FACILITY, NEW MEXICO**

**(TAILINGS FACILITY CLOSEOUT PLAN PROGRAM TASK A2)**

**Prepared for  
MOLYCORP INC.**

**P. O. Box 469  
Questa, New Mexico  
USA, 87556**

**Prepared by:  
Robertson GeoConsultants Inc.  
Suite 902,-580 Hornby Street  
Vancouver, BC. V6C 3B6  
(604) 684-8072**

**January 2000**

**996326**



**WORKPLAN FOR STORAGE COVER TEST PLOT STUDY,  
QUESTA TAILINGS FACILITY, NEW MEXICO**

**(TAILINGS FACILITY CLOSEOUT PLAN PROGRAM TASK A2)**

**Table of Contents**

<b>1</b>	<b>Introduction .....</b>	<b>1</b>
1.1	Terms of References .....	1
1.2	Rationale and Objectives of Tailings Cover Test Plot Study .....	1
<b>2</b>	<b>General Design of Storage Cover Test Plot Study .....</b>	<b>3</b>
<b>3</b>	<b>Work Plan.....</b>	<b>5</b>
Task 1	Design & Construction .....	5
Task 1.1	Lysimeter Design.....	5
Task 1.2	Construction and Instrumentation of Test Plots .....	6
Task 1.3	Set-up of Met Station.....	8
Task 1.4	QA/QC Procedures.....	8
Task 1.5	As-Built Report .....	9
Task 2	Field Performance Monitoring .....	10
Task 2.1	Climate Monitoring .....	10
Task 2.2	Cover Performance Monitoring .....	11
Task 2.3	Water Quality Monitoring .....	12
Task 2.4	Inspection & Maintenance .....	12
Task 2.5	Monitoring Reports .....	12
Task 3	Cover Performance Modeling.....	13
Task 3.1	Preliminary Modeling .....	13
Task 3.2	Model Calibration & Long-Term Performance Modeling .....	13
Task 3.3	Verification of Calibrated Soil Cover Model .....	13
<b>4</b>	<b>Schedule and Deliverables.....</b>	<b>14</b>

**Appendix A: Schedule for development of Closeout Plan for Questa Mine, New Mexico**

**Appendix B: Maintenance of Field Performance Monitoring System.**

**Appendix C: Maintenance of Bowen Ratio System.**

## **WORKPLAN FOR STORAGE COVER TEST PLOT STUDY, QUESTA TAILINGS FACILITY, NEW MEXICO**

### **(TAILINGS FACILITY CLOSEOUT PLAN PROGRAM TASK A2)**

## **1 INTRODUCTION**

### **1.1 Terms of References**

On May 1 1998, Molycorp submitted a Revised Closure Plan for the Questa Tailings Facility to the NMED as required under modifications to the DP 933 for the tailings impoundment. Provisions were made in the closure plan to conduct a "Storage Cover Test Plot Study" upon approval of this closeout plan by the NMED (see section 4.3.4.2 of RGC Report 052004/1 entitled "Questa Tailings Facility Revised Closure Plan"). In a response letter by the NMED (GWQB) dated April 5 1999 the NMED requested additional information on the Revised Closure Plan, among others a detailed work plan for this Storage Cover Test Plot Study.

On July 29, 1999 Molycorp responded to the NMED letter providing further details on the proposed Storage Cover Test Plot Study and proposing to submit a work plan on the test plot study within 30 days of receiving comments back from the NMED.

On November 15, 1999 Molycorp submitted a schedule to the Mining and Minerals Division (MMD) of the Energy, Minerals, and Resources Department of New Mexico detailing milestones and deliverables in support of a time extension application for the Questa Mine, New Mexico, under Permit No. TA001RE. This schedule outlines the supporting studies and reports as well as the public review program required for approval of the Closeout Plan for the Questa Tailings Facility by December 29, 2000 (Appendix A). Molycorp's application for the time extension for approval of a closeout plan for the Questa Mine and Tailings Facility was approved by the MMD on December 30, 1999.

The submitted schedule provides for a work plan of the Storage Cover Test Plot Study (Task A.2 of Work Schedule for Tailings Facility, see Table A2 of Appendix A, respectively) to be submitted to the MMD by January 31, 2000. The present workplan, originally requested by the NMED and later included in the schedule of studies and deliverables for the Closeout Plan, has been prepared on behalf of Molycorp to satisfy both the requirements of MMD and NMED.

### **1.2 Rationale and Objectives of Tailings Cover Test Plot Study**

In the Closeout Plan for the Questa Tailings Facility, submitted May 1<sup>st</sup> 1998, Molycorp proposed to place a 9" thick soil layer over the tailings after final closure of the facility. This soil layer would prevent erosion of the tailings, provide a growth medium for re-vegetation and, in conjunction with the underlying tailings, represent a water storage (or "store-and-release") cover that would reduce infiltration into the deeper tailings profile. Preliminary cover performance modeling suggested

that a 9" thick soil layer would reduce the cover flux into the deeper tailings to about 3-8% of total precipitation for an average precipitation year. Seepage modeling suggested that such low seepage fluxes at the base of the tailings would not result in contaminant concentrations to exceed New Mexico Water Quality Standards.

A storage cover test plot study is proposed to collect site-specific data of cover performance to be used for the final design of the water storage cover to be placed after decommissioning of the Questa tailings facility. The test plot study has been designed to meet the following objectives:

- measure climatic conditions at the site;
- measure in-situ material properties (characteristic curves); and
- calibrate a soil-atmosphere model in order to predict net infiltration.

It is important to recognise that the primary objective of the test plot study is not to measure cover fluxes per se but instead, to calibrate the soil-atmosphere model for known (measured) boundary conditions. The ultimate goal is to use the calibrated soil-atmosphere model to predict with a high degree of confidence the performance of the storage cover for conditions relevant to final closure (i.e. deep, unsaturated tailings profile; mature vegetation; range of climatic conditions). These final closure conditions cannot, of themselves, be duplicated in a field trial of only a few years, but instead have to be simulated.

## 2 GENERAL DESIGN OF STORAGE COVER TEST PLOT STUDY

The general design of the storage cover test plot study was initially outlined in the Revised Closure Plan for the Questa Tailings Facility (see section 4.3.4.2 in RGC Report 052004/1) and is repeated here for completeness.

A total of three cover test plots will be instrumented to measure the performance of three different combinations of cover thickness and vegetation development (see Figure 1):

Cover Test Plot #1: old 9" thick alluvial cover with mature shrub vegetation overlying in-situ sandy tailings (very deep tailings profile);

Cover Test Plot #2: 9" thick alluvial cover with no vegetation overlying back-filled sandy tailings (~2.5 m deep tailings profile); and

Cover Test Plot #3: 18" thick alluvial cover with no vegetation overlying back-filled sandy tailings (~2.5 m deep tailings profile).

Note that the thickness of the alluvial cover layer in cover test plot #3 has been reduced (from 36" originally proposed in RGC Report 052004/1) to 18" as requested by the NMED in their April 5, 1999 letter.

Field performance of each test plot will be monitored by a system designed to measure climate conditions, changes in moisture conditions within the storage cover and in the underlying tailings, and net infiltration to the underlying tailings. The monitoring system includes (c. Figure 1):

- a full weather station (including a Bowen Ratio System) to measure precipitation, various parameters to determine potential evaporation and actual evapotranspiration;
- soil matrix suction sensors and soil water content sensors to measure soil water storage and moisture movement; and
- piezometers (in test plots #2 and #3 only) to measure net percolation directly.

Cover test plot #1 is most representative of post-closure steady-state conditions, i.e. with a mature vegetation established on the alluvial cover which overlies undisturbed hydraulically placed tailings, i.e. the 'natural' condition. This cover test plot is designed as an open system, i.e. the monitoring instrumentation will be installed into the existing cover and tailings profile (without prior excavation). Any excavation of the cover and tailings profile would destroy the root system of the vegetation, which is considered a vital component of this cover system, as well as the 'natural' soil structure and density of the hydraulically placed tailings. Cover test plot #1 will be used to calibrate the soil-atmosphere model against measured changes in soil moisture and soil suction over time. The calibrated soil-atmosphere model of cover test plot #1 will be used to predict the net flux through a mature cover system for post-closure steady-state conditions.

Cover test plots #2 and #3 represent closed systems or "lysimeter plots", in which the test plot is lined to capture all moisture entering the cover-tailings system (Figure 1). This approach has the

advantage that the critical performance parameter, i.e. net flux at the base of the cover system, can be measured directly. However, the lysimeter design will differ from in-situ conditions in two ways. First, the properties of the mechanically placed, back-filled tailings may differ from those of the in-situ tailings. Second, a water table is introduced at the base of the lysimeter plot, which will influence the soil moisture profile in the overlying cover system. The lysimeter approach is conservative in a sense that both of these factors tend to result in greater net fluxes through the cover.

Cover test plots #2 and #3 will be used to calibrate the soil-atmosphere model against measured net fluxes. Note that the (known) effects of the lysimeter design (e.g. shallow depth of tailings) can be taken into account during model calibration. These cover test plots will be kept free of vegetation for two years in order to allow the calibration of the soil-atmosphere model without the complexity of root transpiration (i.e. evaporation is the only mechanism of soil water removal from the lysimeter plot). In year three, cover test plots #2 and #3 will be vegetated according to the methods outlined in the re-vegetation plan (see section 4.3 in RGC Report 052004/1). The observed net fluxes in cover test plots #2 and #3, in conjunction with model predictions for a deeper tailings profile (test plot #1), will allow an evaluation of the effect of cover thickness on cover performance immediately after closure. A comparison of the model predictions for test plots #1 and #2 will demonstrate the relative importance of evaporation versus evapotranspiration in cover performance.

The three cover test plots will be set up in the Section 35 Tailings Area located between Dam 1 and Dam 1C (Figure 2). This location has been selected for three reasons. Firstly, this tailings area has been covered for almost 25 years, which allowed the establishment of a mature shrub vegetation on the cover material. In other words, the conditions encountered here represent very closely those anticipated for post-closure steady-state conditions. (net infiltration minimized by evapotranspiration of a mature shrub vegetation). Secondly, the tailings in this area consist of coarse tailings, which are expected to allow greater net infiltration than fine tailings. The coarse tailings also represent the predominant size fraction in the various tailings impoundments. Hence, the study of cover performance on sandy tailings will yield conservative and most representative estimates of net infiltration. Thirdly, no future tailings discharge is planned in this tailings area providing stable test and hence model boundary conditions into the future, a deep unsaturated tailings profile, and continued access to the site.

The detailed work plan for the cover test plot study is provided in the following section.

### 3 WORK PLAN

The following work plan outlines the scope of work for the storage cover test plot covering the period spring 2000 to summer 2003. In general, this work plan follows the scope of work outlined in the Revised Closeout Plan submitted on May 1, 1998. However, some changes/additions have been made to the original design to accommodate requests made by the NMED (in their letter of April 5, 1999). The original time schedule has also been condensed to provide (preliminary) results by the summer of 2001.

#### Task 1 Design & Construction

This task summarises the design and construction of the test plots and met station. For details on the proposed monitoring equipment the reader is referred to Appendix B of the Revised Closure Plan (RGC Report 052004/1).

##### *Task 1.1 Lysimeter Design*

Two conceptual designs are being considered for construction of the lysimeter plots (Figure 3). In option 1, the lysimeters would be installed by excavating into the existing tailings with a backhoe to create an inverted truncated pyramid excavation with 1.5H:1V side slopes (Figure 3). The sloping side walls are dictated by the need for safety during construction and cost. The walls would be lined with a textured HDPE product to the elevation of the cover surface creating a closed system for each lysimeter. In this option, the lysimeter would be approximately 2.5m deep and have a foot print area of approximately 7.5m x 7.5m at the bottom and approximately 15m x 15m at the surface. In this design option, a significant portion of the lysimeter plot has a tailings thickness less than the design depth of 2.5m thus introducing 2D flow effects. The HDPE liner could be folded back near the tailings surface (within the cover layer) to prevent any atmospheric fluxes in those areas of the lysimeter plot, which lie outside of the basal foot print (see Figure 3).

In option 2, a circular, pre-cast manhole unit or a circular tank would be lowered into the excavation to provide shoring and, at the same time, provide an impermeable wall for the lysimeter plot (see Option 2 in Figure 3). The manhole unit or tank could be made of concrete, steel or reinforced fiberglass, or pre-cast thick wall HDPE. The inside walls of the manhole unit or tank would have to be lined if the material is chemically active and could possibly influence tailings pore water quality (i.e. concrete or steel). Option 2 has the advantage that there are no two-dimensional flow effects due to the vertical walls of the lysimeter plots. This way, the dimensions of the lysimeter plot can be kept considerably smaller. The diameter of such a circular lysimeter plot is more controlled by logistics during construction than by boundary effects. A diameter of about 3m would probably be sufficient to allow easy handling of tailings material during back-filling as well as instrument installation within the lysimeter.

Two-dimensional (2-D) saturated-unsaturated modeling will be done prior to finalizing the design of the field lysimeters. The parameters to be finalized as part of this modeling program are:

- geometry and dimensions of lysimeter plots #2 and #3;



- required thickness of tailings below cover layer;
- thickness and type of bottom drain layer; and
- vertical spacing of soil suction and moisture content sensors.

The results of the design modeling for various test plot configurations will be submitted to the agencies (NMED and MMD) for review. Based on these modeling results as well as material availability, local safety regulations, and cost, a final test plot design will be selected and submitted to the agencies (MMD and NME) for approval.

#### *Task 1.2 Construction and Instrumentation of Test Plots*

Figure 1 shows the proposed instrumentation for the three test plots. Details on the proposed monitoring equipment (purpose and technical specification) are summarized in the Revised Closeout Plan for the Questa tailings facility (see Appendix B of RGC Report 052004/1) and will not be repeated here.

For test plot #1 an area of 5m by 5m with a mix of grass and bush vegetation (deemed representative of the vegetative cover of the reclaimed tailings in this area) will be staked out. An access ditch will be excavated along one side of the test plot to a depth of approximately 3 m. The ditch will provide access to the reclaimed tailings profile for lateral installation of the suction-temperature sensors. Temporary retaining, or bracing walls will be constructed from plywood and lumber on all sides of the excavation to ensure the profile can be accessed safely. The suction-temperature sensors will be installed into a vertical face of the tailings profile towards the centre of the test plot. A 5 cm diameter pilot hole will be created laterally for each sensor to a distance of approximately 2 m from the exposed tailings face using a hand auger. Pilot tubing will be placed in the lateral pilot hole while drilling to ensure the hole does not collapse. A "T" bar hand drill with a 2.5 m extension and a drill of slightly smaller diameter than the suction-temperature sensor will be used to create a small hole approximately 25 cm beyond the end of the lateral 5 cm diameter pilot hole. The suction-temperature sensor will be pushed into the slightly undersized drill hole using specifically designed installation tools to ensure good tailings/sensor contact.

The procedure outlined above will be repeated for installation of each of the 10 suction-temperature sensors and the lead wires extended up to the surface for connection to the data acquisition system (DAS). The DAS will be commissioned and all sensors will be tested to ensure the system is functioning properly. The small diameter hole and the lateral pilot hole will be backfilled once operation of the system has been verified. The holes will be backfilled by hand using specifically designed tools as the pilot tubing is removed. The temporary bracing walls will be removed as the access ditch is backfilled and QA/QC testing is being conducted during backfilling.

Access to the tailings profile by the volumetric water content sensors will be provided by installation of a vertical PVC access tube (Figure 1). The sensors are designed by the manufacturer for installation into the PVC access tubes provided by the supplier. A 5 cm diameter vertical hole will be created to a depth of 2.5 m by hand auguring or using a small gas

powered two-man auger. The vertical holes will be located 0.5 m to 1 m laterally from the (laterally installed) profile of suction-temperature sensors. The vertical drill hole will be slightly undersized and the PVC access tube pushed in after completion of the vertical hole to the required depth. It is anticipated the tailings will not slough into the hole during or subsequent to drilling due to the unsaturated condition of the material. The PVC access tube will be sealed at the base to ensure moisture does not enter the access tube from within the tailings mass.

The volumetric water content sensors will be connected to a rail (supplied by the manufacturer) and the lead wires to create a single probe. The probe will be inserted into the access tube and the lead wires connected to the data acquisition system after capping the access tube with a specifically designed PVC cap. The volumetric water content sensors will be placed on the rail such that the measurement depths will correspond to the suction-temperature sensors. The position of the volumetric water content sensors on the rail can be changed by a trained technician.

For test plots # 2 and #3 two areas (minimum size 12m by 12m) will be staked out on either side of test plot #1 at a distance of about 50m (Figure 2). First, the in-situ density and moisture content of the upper 8 inches (alluvial soil cover) will be determined using a nuclear densometer probe (5-10 tests). In addition, two sand cone tests (12" dia) will be performed to provide independent estimates of in-situ density and moisture content. Once the tests are completed the vegetation will be carefully removed (cutting roots) and the interim cover soils removed and stockpiled under a tarp. The in-situ density and moisture content of the freshly exposed tailings (upper 8-10 inches) will be determined using the nuclear densometer (5 tests) and a smaller (6" dia) sand cone apparatus (2 tests).

The process of excavation (in layers of 1ft) and geotechnical characterization (in-situ density and moisture content) will be repeated 8 times to a total depth of 2.5m into the tailings. The tailings of each layer are stockpiled separately (for later backfilling) and covered under a tarp to minimize any changes in moisture content. Representative grab samples of each layer will be taken for potential geotechnical testing in the laboratory (hydraulic permeability, moisture retention curve).

Depending on the final design of the lysimeter plots either HDPE liner will be laid out directly onto the base of the excavation (Option 1) or a lined lysimeter vessel (Option 2) will be lowered into the excavation. A stand pipe piezometers will be placed within each lysimeter and held in position while uniform filter sand will be carefully backfilled into the base of the lysimeter (depth of fill sand and grading to be finalized by 2D design modeling).

Once the base of filter sand is completed the tailings will be backfilled in 1ft (0.3m) layers. To the extent practical the tailings will be re-compacted to the same in-situ density and moisture conditions as were determined during excavation (i.e. average conditions encountered during excavations for any given layer). At the appropriate depths the suction-temperature sensors will be laid out and carefully buried in the backfilled tailings 0.5 m to 1 m laterally from the stand pipe piezometers. The lead wires will be run horizontally to the outer edge of the lysimeter, gathered, tied, and brought to the surface for subsequent connection to the DAS. The response of the sensor will be tested following placement and compaction of the overlying lift to ensure the sensor was not damaged during compaction. Additional sensors will be available to replace any sensors

damaged during construction. The area immediately around the piezometers will be compacted by hand to achieve a good seal. In addition, annulus bypass rings will be installed (predominately near the surface) along the piezometer casing to prevent preferential channeling

Once the tailings have been backfilled to surface the alluvial cover material will be placed in lifts of 9 inches (i.e. 1 lift for test plot #2 and 2 lifts for test plot #3). Again an attempt will be made to match the in-situ density and moisture content measured in the cover material prior to excavation. The foot print area of the alluvial cover placed on top of the lysimeter will be significantly greater than that of the lysimeter (about 3 times in diameter, see Figure 3). The cover layer will be constructed from representative alluvial cover material taken from a local (small) borrow pit. Grain size analyses will be completed in the field to ensure that the cover material used is similar to the cover material present at the site. Grab samples will be retained for future analyses in the laboratory.

In order to eliminate any potential surface runoff (or run-on) within the test plot area the surface will be levelled and a skirt (made of plastic or other inert material) pushed into the surface (extending about ~2" above ground surface) surrounding the foot print area of the lysimeter.

The construction and instrumentation of the test plots will be supervised by a geotechnical engineer familiar with the equipment and installation procedures. A photo record will be taken of all pertinent steps in the construction.

#### *Task 1.3 Set-up of Met Station*

A fully automated meteorological station will be constructed at the test plot area (Figure 2) to properly evaluate atmospheric boundary conditions for future numerical model calibration. The weather station will consist of an all-weather rain gauge, relative humidity/temperature probe, wind sensor, and radiometer (see Appendix B of RGC Report 052004/1 for details). The sensors will be mounted on a 30 foot tower anchored to the surface using a small concrete pad and guy wires. The meteorological station will have a stand alone data acquisition system and will be powered by solar panels. The weather station will be commissioned prior to or during construction of the test plots.

A fully automated Bowen Ratio System (BRS) will be used for measuring actual evapotranspiration (see Appendix B of RGC Report 052004/1 for details). The Bowen Ratio is the ratio of sensible heat loss from the surface to the atmosphere and the energy utilized for evaporation. The latter term is calculated based on measurements of net radiation, total soil heat flux, and the gradient of temperature and vapour pressure above the surface. The actual evapotranspiration rates are highly site specific. The Bowen Ratio System is portable and can be moved among the three test plots (and to other areas of the tailings) to obtain representative data for different sites.

#### *Task 1.4 QA/QC Procedures*

Each suction-temperature sensor will be calibrated in the laboratory prior to field installation. The laboratory calibration procedure achieves two objectives. First, each sensor will be checked to

ensure it is operating properly. Second, a calibration curve relating sensor output to applied matric suction will be developed. Matric suction, like temperature, is a stress state variable. Hence, the sensor does not require calibration to field conditions.

The response of the volumetric water content sensors will be influenced by field conditions such as texture, pore-water quality, and the mineralogy of the tailings. Hence, each sensor will require field calibration in order to obtain quantitative field volumetric water content measurements. The following outlines the field calibration methodology.

A series of six 45 gallon drums will be prepared for calibration of the sensors while at the site. The drums will likely be cut down to reduce the tailings material required to fill each drum. The first drum will have a PVC access tube standing in air (i.e. the drum is not backfilled) and the response of the sensor measured to represent a "dry" condition and one extreme of the calibration curve. The second drum will be filled with de-ionized and distilled water, with the PVC access tube placed in the water, and the response of the sensor measured to represent a "wet" condition and the other extreme of the calibration curve. The four remaining access tubes will be backfilled with tailings prepared to represent the range of moisture and density conditions measured during excavation and construction of the test plots. The PVC access tube will be installed using the same procedure outlined in Task 1.2 after the drums are backfilled with the tailings. The response of each sensor will be recorded in the four different conditions. The six calibration points will be used to develop field calibration curves for each sensor. In addition, the *in situ* density and moisture measurements obtained during excavation and construction of the test plots can also be used to develop the field calibration curve for each sensor once the sensors have been installed in the access tubes and a measurement obtained.

#### *Task 1.5 As-Built Report*

An as-built report for installation of the field monitoring equipment will be submitted to the agencies (NMED and MMD) within 60 days of installation. The as-built report will include as-built drawings of the test plots, all results of equipment calibration and field testing and a photo log of field construction.

## **Task 2 Field Performance Monitoring**

### ***Task 2.1 Climate Monitoring***

The climate variables (temperature, relative humidity, and wind speed) will be measured in 1 minute intervals. The average hourly values will be recorded which will represent an average of 60 measurements. The average daily values for the same parameters will also be recorded which to represent an average of 1440 measurements. Finally, the maximum and minimum daily values, as well as the time they occurred, for these three parameters will be recorded based on the 1440 measurements. Precipitation (rain or snow) will be recorded on an event basis using an all-weather tipping bucket rain gauge.

Net radiation will be measured in  $W/m^2$  in 1 minute intervals. Each value will be multiplied by the time elapsed (i.e. 60 seconds) and added to the previous value to record the total net radiation measured over a 24 hour period in  $MJ/m^2$ .

The data from the weather station will be downloaded initially after 1 month and thereafter every three months. The operation of the weather station will be checked at least once a month for the first year and quarterly thereafter. The weather station will be operated as long as the test plot study is on-going (at least 3 years).

The intense climate monitoring at the (fixed) weather station will be augmented by less detailed climate monitoring at other locations including:

- initial survey of climate variability across the tailings facility;
- "mini" weather stations (rain gauges and wind monitor) at selected locations on the tailings;
- 12 point snow course during snow melt; and
- Bowen ratio system measurements at various locations.

### ***Initial Survey of Climate Variability***

Manual surveys of net radiation, temperature and wind speed & direction will be done on a grid covering the entire tailings impoundment on a few selected days to provide a comparison to the test site for the purpose of scaling. Based on this survey locations will be selected for additional "mini" weather stations

### ***"Mini" Weather Stations***

A total of three additional mini weather stations, consisting of tipping bucket rain gauges with event data loggers will be installed across the tailings facility. A wind monitor with data logger will be mounted at one of these locations (exposed on the top of the tailings). Precipitation and wind will be recorded for one full year. The data will be compared to the precipitation and wind data from the met stations to assess the variability in these climate variables across the tailings facility in general and between the top of the tailings and the test plot site in particular.

### ***Snow Course***

Snow surveys will be carried out using a minimum of 12 stations across the tailings facility (including 3 stations in vicinity of the test site) to measure snow depth and water equivalency. Snow surveys will be taken bi-monthly during the winter months and weekly during snowmelt for at least two full seasons.

### ***Bowen Ratio System Measurements***

Bowen ratio system (BRS) measurements will be carried out and recorded using an automatic data logging system. The BRS system is portable and will be moved in regular intervals between the three test plots and on occasion to other locations across the tailings facility to determine the variability in actual evapotranspiration. BRS measurements will be carried out for at least one full year.

The results of this additional climate monitoring will be used to extrapolate the results of the cover test plot study to the climatic conditions of the exposed tailings (if they differ significantly) by way of modeling (see below).

### ***Task 2.2 Cover Performance Monitoring***

The test plot parameters (soil temperature, suction, water content, and water level) will be recorded every 2 hours using a data acquisition system powered by a rechargeable battery-solar panel system. The 2-hour recording interval can be extended to every 6 or 12 hours following a review of the first few months of data. The monitoring data will be downloaded initially after 1 month and thereafter every three months. The operation of the various monitoring instruments and data acquisition system will be checked at least once a month for the first year and quarterly thereafter.

Water levels in the piezometers will be checked at least once a month to provide a control to the water level readings recorded with the pressure transducer. The free pore water accumulating at the base of the lysimeters (test plots #2 and #3) will be pumped out of the lysimeter every three months (for water quality monitoring, see below) or whenever the water level is close to the top of the filter sand (whichever comes first). This way an unsaturated moisture profile is maintained within the instrumented tailings at all times.

The cover test plots will be monitored for at least three years (and optionally until closure) to observe the change in net infiltration with a maturing cover vegetation. However, the emphasis and frequency of monitoring may change over time (e.g. monitoring intervals may be increased and site visits reduced during monitoring years 2 and 3).

In their latest response (latter dated April 5, 1999) the NMED requested that biointrusion into the test plots be controlled. However, it is unclear to Molycorp how bio-intrusion could be "controlled". Clearly, root penetration is desired and should not be controlled. The activity of gophers and particular ants is difficult to control in practice. All available information on storage cover performance suggests that burrow holes (unless covering a large percent of total surface area) do not significantly effect cover fluxes (O'Kane pers. comm.). In addition, control of bio-intrusion after final closure is not feasible. Therefore, Molycorp proposes to not interfere with bio-intrusion as a natural process in the test plot study. The empirical rates of cover flux observed during the study would then provide a conservative (high) estimate of cover flux. In case gophers will not burrow

in the cover test plots Molycorp proposes to artificially dig holes into the cover test plots (after say 2 years of monitoring) to a depth typically observed at the site to evaluate the effect of such holes on cover performance.

#### *Task 2.3 Water Quality Monitoring*

Water collecting at the base of the test plots (#2 and #3) will be pumped from the piezometers every three months (provided the cover flux is sufficient to allow sampling). Field parameters will be determined (pH, electrical conductance, temperature) on site. Next the sample will be filtered and shipped to an accredited laboratory for analysis of the following constituents (requested by NMED): carbonate, bicarbonate, total alkalinity, chloride, fluoride, total dissolved solids, sulfate, silver, aluminum, arsenic, barium, calcium, cadmium, cobalt, chromium, copper, iron, nitrate, mercury, potassium, magnesium, manganese, molybdenum, sodium, nickel, lead, selenium and zinc.

The water quality monitoring will be continued as long as the test plot study is on-going (at least 3 years).

#### *Task 2.4 Inspection & Maintenance*

Procedures for inspection and maintenance of the field performance monitoring system and the Bowen Ratio System are provided in Appendix B and Appendix C, respectively. The results of the inspections and any maintenance conducted will be reported in the quarterly monitoring reports during the first year of monitoring and semi-annual reports thereafter (see Task 2.5).

#### *Task 2.5 Monitoring Reports*

The monitoring results for climate, cover performance, and water quality will be summarized in quarterly monitoring reports for the first year and semi-annually thereafter and submitted to the government agencies (NMED and MMD). These reports will also include the results of the quarterly inspection/maintenance site visit.

### **Task 3 Cover Performance Modeling**

As outlined earlier the primary objective of the cover test plot study is the calibration of a soil-atmosphere model. It is proposed to use the finite element code SOILCOVER, developed by the University of Saskatchewan, for interpretation of the cover test plot results (see RGC Report 052004/1 for details).

#### ***Task 3.1 Preliminary Modeling***

After six months of monitoring an initial model calibration will be performed for each test plot in order to determine, whether the cover test plots have stabilized (i.e. recovered from initial disturbance during construction). At this time any potential problems with the instrumentation and/or the cover test plot design may also be rectified.

Using these preliminary results the cover performance of a 9" and 18" thick alluvial cover will be re-evaluated for an average-wet (1984) and a very wet (1993) year. The results of this preliminary modeling (done with SOILCOVER) will be summarized in a report and submitted to the agencies (NMED and MMD).

#### ***Task 3.2 Model Calibration & Long-Term Performance Modeling***

Final model calibration will be performed once one full year of monitoring data are available past the initial stabilization period (summer 2001 at the earliest). The calibrated model will then be used to predict the net fluxes through the various cover alternatives for long-term closure conditions (using a 5 year "average" period and a 5 year "very wet" period).

The meteorological input data for this predictive modeling will be synthesized by comparing the long-term records available for Cerro and the short-term records gathered during the test plot study (at the test plot site and across the tailings facility).

#### ***Task 3.3 Verification of Calibrated Soil Cover Model***

The monitoring data collected during years 2 and 3 will be used to verify, and if necessary, update the calibrated soil-atmosphere model. The calibrated soil-atmosphere model will be used to predict the soil moisture movement (and net infiltration) in the three cover test plots using the climate data collected during this extended observation period. The accuracy of the calibrated soil-atmosphere model will be judged by its ability to match the observed cover responses.

If the fit between predicted and observed cover performance is deemed unacceptable, the soil-atmosphere model will be updated to obtain a better fit. In this case the net fluxes through the various cover alternatives for long-term closure conditions (using a 5 year "average" period and a 5 year "very wet" period) will be re-run using the updated model.

The results of the verification modeling (and updated cover performance analysis, if required) will be summarized in a report and submitted to the agencies (NMED and MMD).



#### 4 SCHEDULE AND DELIVERABLES

The schedule for the proposed work plan is shown in Table 1. The deliverables and dates of submission are summarized in Table 2.

Table 1. Schedule for Tasks of Storage Cover Test Plot Study, Questa Tailings Facility.

	1st Quarter 2000	2nd Quarter 2000	3rd Quarter 2000	4th Quarter 2000	1st Quarter 2001	2nd Quarter 2001	3rd Quarter 2001	4th Quarter 2001	1st Half 2002	2nd Half 2002	1st Half 2003	2nd Half 2003
<b>Task 1 Design &amp; Construction</b>												
Task 1.1 Lysimeter Design												
Task 1.2 Construction & Instrumentation of Test Plots												
Task 1.3 Set-up of Met Station												
Task 1.4 QA/QC procedures												
Task 1.5 As-built Report												
<b>Task 2 Field Performance Monitoring</b>												
Task 2.1 Climate Monitoring												?
Task 2.2 Cover Performance Monitoring												?
Task 2.3 Water Quality Monitoring												?
Task 2.4 Inspection & Maintenance												
Task 2.5 Monitoring Reports												
<b>Task 3 Cover Performance Modeling</b>												
Task 3.1 Preliminary Modeling												
Task 3.2 Model Calibration and Cover Performance Modeling												
Task 3.3 Verification of Soil-Atmosphere Model												

Code:

■ Report

Note: Report submittal dates assume test plot construction can be completed by May 31 2000

**Table 2. Deliverables for Tailings Storage Cover Test Plot Study.**

<b>Deliverable</b>	<b>Date of Submission<sup>1</sup></b>
As-Built Report for Construction of Test Plots and Set-up of Met Station	July 31, 2000
Interim Report on Cover Test Plot Study (w/ preliminary modeling results)	November 30, 2000
1 <sup>st</sup> Year Report on Cover Test Plot Study (w/ cover performance modeling)	July 31, 2001
3 <sup>rd</sup> Year Report on Cover Test Plot Study (w/ cover performance modeling)	July 2003
Quarterly Monitoring Reports (4 in total)	September 2000 – September 2001
Semi-annual Monitoring Reports (4 in total)	March 2002 – September 2003

**Notes:**


<sup>1</sup> all submission dates are based on the assumption that test plot construction will be completed by the end of May 2000; delays in construction of the test plots will result in respective postponement of these submission dates

## Figures

**Plot 1**  
9" Alluvial Cover  
with Mature Vegetation  
(existing)

**Plot 2**  
9" Alluvial Cover  
no vegetation

**Plot 3**  
18" Alluvial Cover  
no vegetation



Legend	
	Water Content Sensors
	Soil Matrix Suction Sensors
	Pressure Transducer
	Alluvial Cover
	In-situ Sandy Tailings
	Backfilled Sandy Tailings
	Backfilled Uniform Sand

CLIENT: MOLYCORP, INC.

PROJECT No: 052008

PROJECT: QUESTA CLOSEOUT PLAN

LOCATION: QUESTA MINE  
NEW MEXICO, USA


**ROBERTSON GEOCONSULTANTS INC.**  
Consulting Geotechnical and Environmental Engineers

**Generalized Section  
Through Cover Test Plots**

DATE:  
Jan. 2000

DRAWN BY:  
JG

FIGURE:  
1



CLIENT: MOLYCORP, INC.  
 PROJECT No: 052008/1  
 PROJECT: QUESTA CLOSEOUT PLAN  
 LOCATION: QUESTA MINE  
 NEW MEXICO, USA


**R ROBERTSON GEOCONSULTANTS INC.**  
 Consulting Geotechnical and Environmental Engineers

### Cover Test Plots - Plan View


DATE:  
Jan. 2000

DRAWN BY:  
JG

FIGURE:  
2



**Option 1**  
Lined and Backfilled Excavation  
with Sloped Side Walls



**Option 2**  
Backfilled Manhole  
with Vertical Side Walls

CLIENT: MOLYCORP, INC.  
PROJECT No: 052008/1  
PROJECT: QUESTA CLOSEOUT PLAN  
LOCATION: QUESTA MINE  
NEW MEXICO, USA

**R ROBERTSON GEOCONSULTANTS INC.**  
Consulting Geotechnical and Environmental Engineers

**Alternative Conceptual Designs for  
Lysimeter Test Plots (Cross-section)**

DATE:  
Jan. 2000

DRAWN BY:  
JG

FIGURE:  
3

## **Appendix A**

**Schedule for development of Closeout Plan for Questa Mine, New Mexico**

Table A1. Schedule for development of Closeout Plan for Mine Site - Questa Mine, New Mexico.

	Completed	01-Dec-99	15-Dec-99	01-Jan-00	15-Jan-00	01-Feb-00	15-Feb-00	01-Mar-00	15-Mar-00	01-Apr-00	15-Apr-00	01-May-00	15-May-00	01-Jun-00	15-Jun-00	01-Jul-00	15-Jul-00	01-Aug-00	15-Aug-00	01-Sep-00	15-Sep-00	01-Oct-00	15-Oct-00	01-Nov-00	15-Nov-00	01-Dec-00	15-Dec-00	01-Jan-01	15-Jan-01	projected date of completion (if after January 31, 2001)	
Part 1: Framework for Review & Submission of Closeout Plan for Mine Site																															
Technical Review Round 1: Characterization & Scoping																															
-TRC & MAA Planning Meeting				● Jan 13-14 (projected)																											
-Background Data Summary																															
-Development Data Summary																															
-Detailed Work Plans																															
-Draft Outline of Closeout Plan																															
-Meeting																															
Technical Review Round 2: Alternatives Evaluation																															
-Design & Assessment of Alternative Control Measures																															
-Meeting																															
-Additional Design & Assessment of Alternative Control Measures																															
Initial WQA (NMED) Public Hearing on DP 1055																															
Submission of Modified Preliminary Closure Plan to NMED																															
Technical Review Round 3: Closeout Plan Options Review																															
-Closeout Plan Options Development																															
-MAA Meeting																															
-Final Closeout Plan Preparation																															
Submission of Closeout Plan																															
Submission of Supplementary Report to Closeout Plan																															
WQA (NMED) Public Hearing on Modification of DP 1055																															
NMMA (MMD) Public Hearing on Closeout Plan																															
Submission of Financial Assurance Proposal (MMD)																															
NMED Determination on Closeout Plan																															
Public Hearing on Financial Assurance Proposal (MMD)																															
Anticipated Approval of Closeout Plan, Financial Assurance in place (MMD)																															



Table A1. Schedule for development of Closeout Plan for Mine Site - Questa Mine, New Mexico.

	Completed	01-Dec-99	15-Dec-99	01-Jan-00	15-Jan-00	01-Feb-00	15-Feb-00	01-Mar-00	15-Mar-00	01-Apr-00	15-Apr-00	01-May-00	15-May-00	01-Jun-00	15-Jun-00	01-Jul-00	15-Jul-00	01-Aug-00	15-Aug-00	01-Sep-00	15-Sep-00	01-Oct-00	15-Oct-00	01-Nov-00	15-Nov-00	01-Dec-00	15-Dec-00	01-Jan-01	15-Jan-01	projected date of completion (if after January 31, 2001)
<b>Part 2: Work Tasks under DP1055 (Mine Site)</b>																														
<b>A Characterization and Monitoring</b>																														
<b>A.1 Waste Rock Characterization</b>																														
<i>Phase 1 Initial Investigation</i>																														
Task 1.1	Review of mining history and mine records and determination of dump composition																													
Task 1.2	Site reconnaissance and mapping to define all sources (natural, mine disturbed and dumps)																													
Task 1.3	Phase 1 drilling and sampling program	C																												
Task 1.4	Instrumentation and monitoring	P																												September 2001
Task 1.5	Phase 1 static and kinetic laboratory geochemical testing program	P																												September 2001
Task 1.6	Phase 1 geotechnical/geohydrological testing program																													
Task 1.7	Phase 1 characterization and monitoring analyses and report																													
Task 1.8	Preliminary design and evaluation of closure measures																													
<i>Phase 2 Investigation and Testing Program</i>																														
Task 2.1	Phase 2 drilling and sampling program																													
Task 2.2	Phase 2 laboratory geochemical testing program																													
Task 2.3	Phase 2 geotechnical/geohydrological testing program																													
Task 2.4	Phase 2 characterization and monitoring analyses and report																													
Task 2.5	Design and evaluation of closure measures (Closeout Plan)																													Jan 31 2001
<b>A.2 Geophysical Surveys</b>																														
Task 1	Seismic and electrical resistivity profiles in vicinity of MMW-7																													
<b>A.3 Installation of Monitoring Wells</b>																														
Task 1.1	Installation of additional monitoring wells	C																												
<b>A.4 Infiltration of storm water runoff</b>																														

Table A1. Schedule for development of Closeout Plan for Mine Site - Questa Mine, New Mexico.

	Completed	01-Dec-99	15-Dec-99	01-Jan-00	15-Jan-00	01-Feb-00	15-Feb-00	01-Mar-00	15-Mar-00	01-Apr-00	15-Apr-00	01-May-00	15-May-00	01-Jun-00	15-Jun-00	01-Jul-00	15-Jul-00	01-Aug-00	15-Aug-00	01-Sep-00	15-Sep-00	01-Oct-00	15-Oct-00	01-Nov-00	15-Nov-00	01-Dec-00	15-Dec-00	01-Jan-01	15-Jan-01	projected date of completion (if after January 31, 2001)
Task 1.1 Continued sampling required by Molycorp's Storm Water Pollution Prevention Plan																														ongoing
Task 1.2 Calculation of potential impact on ground water quality by storm water runoff																														
<b>A.5 Surface and ground water quality monitoring</b>																														
Task 1.1 Monthly gauging of monitoring wells																														ongoing
Task 1.2 Bi-annually sampling and water quality analysis																														ongoing
<b>A.6 Reporting of regular monitoring well data</b>																														
Task 1.1 All available gauging and water quality results from the mine monitoring wells forwarded to	C																													
<b>A.7 Background Characterization Study</b>																														
<i>Phase 1</i>																														
Task 1.1 Reconnaissance survey																														
Task 1.2 Historical and anthropological use determination																														
Task 1.3 Surface water monitoring																														May 2001
Task 1.4 Report on background characterization of surface water from non-mining scar affected areas																														
<i>Phase 2</i>																														
Task 2.1 Ground water reconnaissance survey																														
Task 2.2 Ground water quality monitoring																														May 2001
Task 2.3 Background characterization of groundwater from non-mining scar affected areas (w/ drilling)																														
Task 2.4 Reconnaissance survey of all scar areas																														
Task 2.5 Watershed baseline contaminant load model																														
<b>A.8 GSI/Water from the P-series of wells</b>																														
Task 1.1 Submit data	C																													

Table A1. Schedule for development of Closeout Plan for Mine Site - Questa Mine, New Mexico.

	Completed	01-Dec-99	15-Dec-99	01-Jan-00	15-Jan-00	01-Feb-00	15-Feb-00	01-Mar-00	15-Mar-00	01-Apr-00	15-Apr-00	01-May-00	15-May-00	01-Jun-00	15-Jun-00	01-Jul-00	15-Jul-00	01-Aug-00	15-Aug-00	01-Sep-00	15-Sep-00	01-Oct-00	15-Oct-00	01-Nov-00	15-Nov-00	01-Dec-00	15-Dec-00	01-Jan-01	15-Jan-01	projected date of completion (if after January 31, 2001)
<b>A.9 Report Submittals</b>																														
Task 1.1 Submit 1997 reports by TRC Environmental Solutions Inc., Schafer & Associates and Chadwick Ecological Consultants Inc.	C																													
<b>A.10 Water Balance for Waste Dumps</b>																														
Phase 1 Water balance for three representative dumps																														
Task 1.1 Select waste rock types; analyze soil characteristics; finalize design (with modeling) submit work plan for cover test plot construction	P																													
Task 1.2 Install plots and met station; set-up and data acquisition system																														
Task 1.3 Preparation of As-Built Report																														
Task 1.4 Monitoring																														
Task 1.5 Initial review of model calibration, recommendation for changes (if required)																														
Task 1.6 Monitoring																														
Task 1.7 Calibration of soil-atmosphere model																														
Task 1.8 Water balance calculations																														
Phase 2 Water balance for all dumps																														
Task 2.1 Water balance calculations																														
<b>A.11 Comprehensive Hydrological Balance</b>																														
Phase 1 Natural contaminated drainage site detailed hydrological balance																														
Task 1.1 Surface water characterization and model																														
Task 1.2 Groundwater characterization and model																														
Task 1.3 Integrated geochemical load balance																														
Phase 2 Mine detailed hydrological balance																														
Task 2.1 Surface water characterization and model																														
Task 2.2 Groundwater characterization and model																														

Table A1. Schedule for development of Closeout Plan for Mine Site - Questa Mine, New Mexico.

	Completed	01-Dec-99	15-Dec-99	01-Jan-00	15-Jan-00	01-Feb-00	15-Feb-00	01-Mar-00	15-Mar-00	01-Apr-00	15-Apr-00	01-May-00	15-May-00	01-Jun-00	15-Jun-00	01-Jul-00	15-Jul-00	01-Aug-00	15-Aug-00	01-Sep-00	15-Sep-00	01-Oct-00	15-Oct-00	01-Nov-00	15-Nov-00	01-Dec-00	15-Dec-00	01-Jan-01	15-Jan-01	projected date of completion (if after January 31, 2001)
Task 2.3 Integrated geochemical load balance																														
Phase 3 Tailings detailed hydrological balance(see Schedule for Tailings Facility)																														
Phase 4 Red River basin system description																														
Task 4.1 Surface water characterization and model																														
Task 4.2 Groundwater characterization and model																														
Task 4.3 Integrated geochemical load balance																														
<b>B</b> Abatement of Existing Ground and Surface Water Contamination																														
<b>C</b> Contingency Plan																														
<b>C.1</b> Submittal of Contingency Plan																														
Task 1.1 Submit plan (revisions to plan)	P																													
<b>D</b> Closure Plan and Financial Assurance Plan																														
<b>D.1</b> Revegetation Program																														
Task 1.1 Continue implementation and research program with Revegetation Success & Establishment Report																														
<b>D.2</b> Closure Plan																														
Task 1.1 Determine what, if any additional measures are required for the Closeout Plan																														
<b>D.3</b> Post-Closure Hydrologic Model																														
Task 1.1 Assess mine post-closure impacts to ground water and surface water																														
Task 1.2 Develop and refine dynamic hydrologic model																														
<b>D.4</b> Interim Financial Assurance Plan																														
Task 1.1 Provide financial assurance plan pursuant to Water Quality Act	P																													

Table A1. Schedule for development of Closeout Plan for Mine Site - Questa Mine, New Mexico.

	Completed	01-Dec-99	15-Dec-99	01-Jan-00	15-Jan-00	01-Feb-00	15-Feb-00	01-Mar-00	15-Mar-00	01-Apr-00	15-Apr-00	01-May-00	15-May-00	01-Jun-00	15-Jun-00	01-Jul-00	15-Jul-00	01-Aug-00	15-Aug-00	01-Sep-00	15-Sep-00	01-Oct-00	15-Oct-00	01-Nov-00	15-Nov-00	01-Dec-00	15-Dec-00	01-Jan-01	15-Jan-01	projected date of completion (if after January 31, 2001)
<b>Part 3: Additional Studies for Close-Out Planning</b>																														
<b>E Additional Studies - Mine Site</b>																														
Study E1	Surface Erosion & Stability Analysis (Work Plan, Investigation & Report)		▲															■												
Study E2	Roofing Zone and Cover Evaluation (Work Plan, Investigation & Report)				▲																									
Study E3	Borrow Materials Investigation (Work Plan, Investigation & Report)				▲																									
Study E4	Wildlife Impact Study (Work Plan, Investigation & Report)					▲																								
Study E5	Open Pit Waiver Information (Work Plan, Investigation & Report)				▲																									
Study E6	Subsidence Area Waiver Information (Work Plan, Investigation & Report)				▲																									
Study E7	Vegetation Test Plot (Work Plan)				▲																									

Code:

- ▲ Workplan
- Report
- Projected Meeting/Hearing
- C Work Task completed
- P Work Task partially completed
- Duration of Specified Task
- - Duration of Specified Task (weather permitting)

Note: Work Plan and report submittal dates are the dates of first submittal by MolyCorp. It is assumed that no more than one month will be required after submittal for workplan or report acceptance.

**Table A2. Schedule for development of Closeout Plan for Tailings Facility - Questa Mine, New Mexico.**

[illegible]

Table A2. Schedule for development of Closeout Plan for Tailings Facility - Questa Mine, New Mexico.

	Completed	01-Dec-99	15-Dec-99	01-Jan-00	15-Jan-00	01-Feb-00	15-Feb-00	01-Mar-00	15-Mar-00	01-Apr-00	15-Apr-00	01-May-00	15-May-00	01-Jun-00	15-Jun-00	01-Jul-00	15-Jul-00	01-Aug-00	15-Aug-00	01-Sep-00	15-Sep-00	01-Oct-00	15-Oct-00	01-Nov-00	15-Nov-00	01-Dec-00	15-Dec-00	01-Jan-01	15-Jan-01	projected date of completion (if after January 31, 2001)
Task A2 Tailings Cover Test Plot Study (Work Plan, Investigation & Report)					▲	Jan 31				■	■																			■ June 2001
<b>Part 4: Additional Studies for Close-Out Planning</b>																														
<b>B Additional Studies - Tailings</b>																														
Study B1 Surface Erosion & Stability Analysis (Work Plan, Investigation & Report)			▲	Dec 31										■	May 31															
Study B2 Borrow Materials Investigation (Work Plan, Investigation & Report)				▲	Jan 31									■	May 31															
Study B3 Wildlife Impact Study (Work Plan, Investigation & Report)					▲	Feb 29								■	May 31															

Code:

▲ Workplan      C Work Task completed      — Duration of Specified Task  
 ■ Report      P Work Task partially completed      - - Duration of Specified Task (weather permitting)  
 ● Projected Meeting/Hearing

Note: Work Plan and report submittal dates are the dates of first submittal by Molycorp. It is assumed that no more than one month will be required after submittal for workplan or report acceptance.

## **Appendix B**

### **Maintenance of Field Performance Monitoring System**



## **Appendix B**

### **Maintenance of Field Performance Monitoring System**

Record general observations of the instrumentation areas as well as weather conditions and the date that maintenance occurs in a maintenance log book.

The following items are also required but will not necessarily be used each time maintenance is conducted:

- tweezers,
- camel hair brush,
- filters for Bowen Ratio System air intakes,
- spare domes for the net radiometers,
- spare desiccant tubes for the net radiometers,
- spare desiccant packs for the datalogger enclosures,
- plastic bottle (with spray spout) of mild HCL acid,
- plastic bottle (with spray spout) of distilled water,
- small flat head screw driver (should be kept in each of the datalogger enclosures),
- allen key tool for tipping bucket rain gauge,
- tissue paper,
- plastic bottle (with spray spout) of a mixture of 40% methanol alcohol and 60% distilled water, and
- a 2m or similar step ladder.

#### **Bowen Ratio Station:**

Please refer to the Bowen Ratio Maintenance document.

#### **Weather Station:**

Maintenance of the Weather Station and its components should be conducted every time data is collected from the Weather Station datalogger.

### *Fibreglass Enclosure*

1. Check the colour of the humidity indicator on the inside of the enclosure box. Three dots indicate warnings and action required.
2. Remove the two desiccant packs as required.
3. The desiccant packs can be recycled by following the instructions on the packs.

### *Net Radiometer*

1. Condensation inside the windshields may indicate a leak.
2. Cracking or crazing of the windshields usually appears first along the base.
3. Clean radiometer windshields using paper tissue and distilled water (coarse paper or cloth will scratch the windshields and should be avoided)
4. Replace the windshields if they are cracked or opaque (usually required every 3-6 months).
5. Please refer to the Q-7.1 manual for the procedure to replace the windshields
6. Check radiometer level and adjust as required.
7. Condensation within the windshields may be a result of wet silica gel. Inspect the silica gel within the desiccant tube at the end of the sensor opposite to the windshields to ensure it is blue and white. If the colour changes to pink and white the silica gel will need to be replaced with dry silica gel. Wet silica gel can be dried by removing it from the desiccant tube and baking at 130°C until it returns to the blue and white colour.
8. Please refer to the Q-7.1 manual for the procedure to replace the desiccant tubes.
9. Condensation within the windshields may also be a result of poor o-ring sealing and cracked windshields.
10. Calibration can be checked by comparing sensor readings to a second similar sensor.

### *Tipping Bucket Rain Gauge*

1. Remove the tipping bucket housing by loosening the 3 screws along the base of the rain gauge using an allen key wrench. The screws do not have to be completely removed for the housing to be removed.
2. Remove debris, insects, sediments, etc. from the collection funnel, debris screen, siphoning mechanism, or tipping bucket assembly.
3. Verify the tipping bucket moves freely.
4. Make a note in the maintenance log book of the number of tips that occurred during maintenance.
5. Check that the base of the rain gauge is level using the bullseye level
6. Adjust the level using the 3 levelling screws connected to the mounting plate as required.
7. The rain gauge is factory calibrated; re-calibration is not required unless damage has occurred or the adjustment screws have loosened.
8. A calibration check will be performed by O'Kane Consultants Inc. during site visits.

### *Wind Monitor:*

1. Ensure the wind monitor is level by viewing sensor from the ground.

### *Temperature and Relative Humidity Probe:*

1. Remove debris from radiation shield.
2. Remove probe and check the condition of the black screen the probe end.
3. Remove the black screen and check to ensure that a build up of salt on the sensor has not occurred. This will not be likely in the arid climate. However, gently rinse the sensor with distilled water if required.

**END**

## **Appendix C**

### **Maintenance of Bowen Ratio System**

## **Appendix C**

### **Bowen Ratio Station Maintenance**

Maintenance is very important for the Bowen system in order to obtain good quality data. Therefore, it is paramount that the maintenance occur at least every 2 weeks. The Bowen system will only operate during the spring, summer and fall.

#### **General:**


1. Change air intake filters every 1 - 2 weeks.
2. Clean mirror and adjust bias every 1 - 2 weeks.
3. Clean thermocouples when data is downloaded, or as required.
4. Clean radiometer domes and check radiometer level when data is downloaded, or as required.
5. The two valves for the pump should be set at 0.4 litres per minute.

#### **Setting Flags:**

The following steps are required to get the LCD screen on the 21X datalogger to the proper location within the program so that maintenance flags can be set high or low.

1. Press: \*
2. Press: 6
3. Press: A
4. Press: D

The 21X LCD screen should now look like:



In the above example flag 4 is high and all other flags are low. Touch the number on the key pad that you want to set the flag high or low. For example: to set flag 6 high, touch number 6 on the key pad and a 1 will be replaced by the 0 on the 21X LCD screen to indicate that flag 6 has been set high.

### Filters:

1. Filters are Teflon, 25 mm diameter with a 1 micro meter pore size (i.e. Nuclepore 130610 or Gelman 66154).
2. Before removing filters (upper and lower) *set flag 7 high* to turn the pump/mirror off. It will take anywhere from less than one second and up to 10 seconds for the pump to turn off once flag 7 has been set high. The program automatically sets flag 7 low once the pump is turned off.
3. Before removing filters *set flag 4 high* to disable averaging.
4. Install the clean filters with the glossy, textured side down. Remove any protection paper (blue) from the filter.

### Thermocouples:


1. Before cleaning the thermocouples ensure the pump/mirror is off (i.e. flag 7 has already been set high as a result of filter paper maintenance).
2. Remove all debris from the thermocouples using a camel hair brush and tweezers.
3. The thermocouples can be dipped in a mild muratic (hydrochloric acid) to dissolve spider webs.
4. Rinse the thermocouples thoroughly with distilled water after dipping in acid.

5. Set flag 6 high to activate the pump/mirror when maintenance is complete. It will take anywhere from less than one second and up to 10 seconds for the pump to turn on once flag 6 as been set high. The program automatically sets flag 6 low once the pump is turned on.

### **Cleaning the Dew 10 Mirror:**

Mirror cleaning and optical bias adjustments are important maintenance functions. Proper adjustment of the bias is essential.

1. Refer to the diagram below (or on the inside of the door of the white fibreglass enclosure) to locate the components discussed below.



2. Ensure that Bowen Ratio processing is stopped by checking that flag 4 is high.
3. Shut off the thermoelectric cooler by sliding switch S1 towards the nearest end of the circuit board, out of the operating position (OP) and into the balance position (BAL).

4. Remove the DEW 10 connector from the circuit board. Pull firmly on the DEW 10 mirror until it slides out of the mirror block.
5. Locate the mirror, it is circular in shape and only the edge of it can be seen when looking straight into the mirror cavity. The mirror is mounted on a  $45^{\circ}$  angle within the mirror cavity.
6. Clean the mirror with a cotton bud. Distilled water or a mixture of 40% methanol alcohol and 60% distilled water may be used as the cleaning solution. Remove any excess cleaning fluid with a clean dry bud. Wait at least 2 minutes before continuing to the next step. This will allow sufficient evaporation of moisture from the mirror.
7. Place the DEW 10 mirror back into the chilled mirror block and reconnect it to the circuit board. Twist the DEW 10 mirror  $1/8$  of a turn while firmly pushing it into the mirror block to aid in reinserting the DEW 10. Be sure that the mirror cavity is parallel to the flow through the mirror block, i.e. vertical.
8. Use a small screwdriver to turn the potentiometer, R34, located on the bottom edge of the circuit board. If the red LED is on, turn the screw counter clockwise until the LED turns off. If the LED is not already on, turn the potentiometer clockwise until it turns on and then counter clockwise until it goes off. Now, slowly turn the potentiometer clockwise until the LED comes on again.
9. Return the switch, S1, to the normal operating position (OP). The red LED will turn off several seconds after the switch is moved to the normal operating position.
10. Set *flag 4 low* to resume the Bowen Ratio processing.
11. Cleaning the mirror with a cotton bud does not result in a surface condition like the one reached after evaporation of a dew layer. Therefore, a more appropriate bias adjustment is reached with a mirror surface on which a dew layer has been formed and then evaporated. A more appropriate bias adjustment can be made and the period between mirror cleaning can be extended by adding 2 steps to the procedure outlined above.

These additional steps are:



11. Allow the system to run under normal operation for 8 to 24 hours after completing steps 1 - 9.

12. Now repeat steps 1, 2 and 7 through 9.

**END**