

From: OLeary, Kevin [Kevin.OLeary@aptim.com]
Sent: Tuesday, November 10, 2020 10:07 AM
To: Roddy, Elizabeth A CIV USN NAVFAC SW SAN CA (USA) [elizabeth.rodgy@navy.mil]; Delong, Douglas E CTR USN COMNAVFACENGCOM DC (USA) [douglas.delong.ctr@navy.mil]; Liscio, Matthew P CIV USN NAVSEA DET RASO VA (USA) [matthew.liscio@navy.mil]; Naimi, Hamidullah CTR NAVFAC SW, ROICC5 [hamidullah.naimi.ctr@navy.mil]; Bercik, Lisa M. [lisa.bercik@aptim.com]; Killpack, Randall [randall.killpack@aptim.com]; Condit, Rose [rose.conda@aptim.com]; Ayala, Mike [Mike.Ayala@aptim.com]; DeOcampo, Paul [Paul.DeOcampo@aptim.com]; Hoch, Kevin [Kevin.Hoch@aptim.com]; Chao, Owen [Owen.Chao@aptim.com]; Mangel, Amy [amy.mangel@aptim.com]; Stoick, Paul T CIV USN NAVFAC SW SAN CA (USA) [paul.stoick@navy.mil]; Hanelt, Norm [Norm.Hanelt@aptim.com]
Subject: [Non-DoD Source] Contract #N62473-17-D-0006 CTO 5065 Former Hunters Point Naval Shipyard, Parcel G - Weekly Project QC Meeting 11-10-20 at 1130 Agenda and Two Week Look Ahead
Attachments: D0006 CTO 5065 Parcel G Weekly Project QC Meeting No. 013 Agenda 2020-1110.pdf; D0006 CTO-5065 Two Week Look Ahead Parcel G 111020.pdf

The Agenda and Two Week Look Ahead are on the attached files.

Kevin O'Leary
APTIM Fedreral Services
4005 Port Chicago Highway
Concord, CA 94517
Main Office Phone: 925.288.9898
Direct Office Phone: 925.288.2254
Mobile Phone: (b) (6)
E-mail: kevin.oleary@aptim.com

Project QC Meeting #013 Agenda (11/10/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

Call-in number: (b) (6)

Conference ID: (b) (6)

Start: 1130

End:

Safety Topic: Windy Weather Conditions – Check forecasts/prepare, tie down equipment/materials to prevent flying objects, PPE (safety glasses/hard hat), watch step-careful footing. Be aware of surroundings. Avoid distractions.

Invitees: Elizabeth Roddy – US Navy, Paul Stoick – US Navy, Doug DeLong – US Navy Representative, Matthew Liscio – US Navy, Hamid Naimi – US Navy, Minh Chi – Battelle, Lisa Bercik – APTIM, Randall Kilpack; Mike Ayala – APTIM, Amy Mangel – APTIM, Kevin Hoch – APTIM, Owen Chau – APTIM, Kevin O’Leary – APTIM, Rose Condit – APTIM, Norm Hanelt – APTIM

Old Business

- Agency Site Visits. **Ongoing.**
 - Current status.
 - Site Visitors to check in with H. Naimi and/or to APTIM Parcel G trailer for COVID-19 checks and review JSA/Tailgate Safety Meeting documents.
 - For RCA entry, untrained site visitors entering the RCA must be escorted by an APTIM RCT.
 - Rad Worker Training
 - *M. Liscio suggests training for all personnel as it is HPNS site specific. The training was sent out to all agency representatives on November 1, 2020 per L. Bercik. On-Line Training has been performed by some agency representatives. On-site follow-up in coordination with R. Killpack. **Update.***
- Tetra Tech/3rd Party Oversight Site Visit and Split Sample Collection Request.
 - *US Navy evaluation continues with no effect to project schedule. **Update.***
- Import Soil
 - *The need for import soil is unknown at this time, pending soil sample analytical results. **Update.***
- Trench Unit Excavation
 - *Trench Wall Sloughing*
 - *Sloughing causes additional excavation/storage/processing of approximately 50 cubic yards TU-153 SFU Material.*
 - *Significant sloughing causes additional excavation/storage/processing of approximately 170 cubic yards TU-98 SFU Material.*
 - *Observing increased sloughing rate and volumes during the beginning of TU-97 excavation.*
 - *Observing very saturated soils with large bedrock boulders. Increased sloughing rate and volumes during the beginning of TU-99 excavation.*
 - *Observing sloughing rate, saturated soils, debris from TU-107, TU-108 and TU-77 excavations.*
 - *Concerns of trench sloughing possibly impacting building stability.*

Project QC Meeting #013 Agenda (11/10/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

- *Performing daily inspections on each open trench, looking for changes of conditions. Not concerned in short term. Possible concern long term with changing weather, etc. Continuing daily inspections and updates.*
 - *Project Team recommends backfilling completed trenches as soon as possible.*
 - *Work schedule to depend on rain event amounts, paying attention to excavations near buildings.*
 - *No longer require agencies approval for re-sequencing excavation of trench units, per P. Stoick.*

New Business

- EPA APTIM Work Schedule
 - *November 11, 2020 Holiday. K. O’Leary submitted holiday work request to US Navy for November 11, 2020.*
 - *Scheduled 0630 – 1700 Monday through Saturday. K. O’Leary to submit weekend work request to US Navy for Saturday 11/14/20.*
- TU-107/108 Fiber Optic Utility Location
 - *Past project excavation experienced exposure/break in unknown location.*
 - *In addition to USA 811, 3rd Party Utility Investigations and Site Drawings, looking into contact with nearby Police Department for location insight.*
 - *D. DeLong to contact SFPD for additional location information.*

Action Items

- Completed.
 - None.
- In Progress.
 - H Street Traffic Plan.
 - *US Navy looking at options, working on an internal solution for implementing H Street Traffic Plan. US Navy currently looking at interim measures for I Street. P. Stoick working to give estimate H Street/I Street road repair/diversion start. Start possibly a few months away. Update.*

Current Status of Work

- Mobilization and Site Setup. **Ongoing.**
 - Equipment/materials deliveries and staging
 - Adjust Work Area Perimeter Fencing.
 - Mark TU and SU boundaries.
 - Mark RSY Pad boundaries.
 - Construct RSY Pads
- Maintenance of BMPs. **Ongoing.**
 - Stormwater Protection.

Project QC Meeting #013 Agenda (11/10/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

- Air Sampling and Dust Monitoring.
- Utility Clearance and Land Survey. **As needed.**
 - None.
- Radiological Surveys. **Ongoing.**
 - Pre-Excavation TU, SU, Pre- RSY Pad Concrete/Asphalt Surfaces.
 - Removed Asphalt/Concrete Surfaces.
 - Post and maintain RCA(s).
 - Excavation Upwind/Downwind Air Monitoring for ROCs.
 - RSY Pad Material.
- Concrete and/or Asphalt Removal. **Ongoing.**
 - Saw Cut of TUs.
 - None.
 - Asphalt/Concrete Removal of TUs/SUs.
 - None.
- Excavation. **Ongoing.**
 - Completed TU-153, TU-98, SU-28.
 - TU-97, TU-99, TU-107, TU-108, TU-77 in progress.
 - Begin TU-79.
- Soil Screening. **Ongoing.**
 - Prep RSY Pad material for Soil Screening.
 - Excavation TU/SU Material - RSY Pad Soil Screening.
 - Radiological Scan and Sample Collection.

Field Change Requests (FCR)

- None.

Submittals

- None.

Analytical Results

- *Update.*

Navy QA Oversight Update

- Ongoing observances/inspections, Battelle.

Visitors

- US Navy ROICC – H. Naimi. Daily site visits.
- US Navy Representative – D. DeLong. Site visits/inspections.
- US EPA – Scheduled MWF site visits.
- US EPA/Adanta Subcontractor – N. Gillen. Scheduled daily site visits.
- DTSC – Scheduled Tuesday site visits.
- CDPH – Scheduled Thursday site visits.
- Battelle – M. Chi. Site visits/inspections.

Project QC Meeting #013 Agenda (11/10/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

Work to be accomplished the remainder of this week (See attached current week's look ahead)

- Mobilization and Site Setup (continued).
 - Equipment/materials deliveries and staging
 - Mark TU and SU boundaries.
 - Mark RSY Pad boundaries.
 - Construction of RSY Pads.
- Maintenance of BMPs (continued).
 - Storm Water Protection.
 - Air Sampling and Dust Monitoring.
- Utility Clearance and Land Survey. (as needed)
 - None.
- Radiological Surveys (continued).
 - Pre-Excavation TU, SU, Pre- RSY Pad Concrete/Asphalt Surfaces.
 - Removed Asphalt/Concrete Surfaces.
 - Post and Maintain RCA(s).
 - Excavation Upwind/Downwind Air Monitoring for ROCs.
- Concrete and/or Asphalt Removal (continued).
 - Concrete and/or Asphalt Removal
 - None.
- Excavation (continued)
 - TU-97, TU-99, TU-107, TU-108, TU-77 and TU-79.
- Soil Screening (continued)
 - Prep RSY Pad material for Soil Screening.
 - Excavation TU/SU - RSY Pad Soil Screening.
 - Radiological Scan and Sample Collection.

Work to be accomplished in the next three weeks (See attached current week's plus 2-week look ahead)

- Continue Mobilization and Site Setup.
 - Equipment/materials deliveries and staging
 - Mark RSY Pad boundaries.
 - Construction of RSY Pads.
- Continue Maintenance of BMPs.
 - Storm Water Protection.
 - Air sampling and dust monitoring.
- Continue Radiological Surveys.
 - Pre-Excavation TU, SU, Pre- RSY Pad Concrete/Asphalt Surfaces.
 - Removed Asphalt/Concrete Surfaces.
 - Post and Maintain RCA(s).
 - Excavation Upwind/Downwind Air Monitoring for ROCs.
- Continue Concrete and/or Asphalt Removal.
 - Concrete and/or Asphalt Removal
- Continue Excavation.
 - TU-97, TU-99, TU-107, TU-108, TU-77 and TU-79.
- Continue Soil Screening.

Project QC Meeting #013 Agenda (11/10/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

- Prep RSY Pad material for Soil Screening.
- Excavation TU/SU - RSY Pad Soil Screening.
 - Radiological Scan and Sample Collection.

Inspections

Preparatory

- *None.*

Initial

- *None.*

Follow-up

- *Mobilization and Site Setup.*
- *Maintenance of BMPs.*
- *Radiological Surveys.*
- *Concrete and/or Asphalt Removal.*
- *Excavation and Backfill.*
- *Soil Screening.*

Off-site Work or Materials Testing

- Air Sampling for ROC Analysis.
- RSY Pad Material Samples.

Additional Documentation Required

- *None.*

QC, Production Issues

- *None.*

Safety Issues

- *None.*

Items That May Require Revising Project Plans

- *None.*

Comments/Questions/Notes

Current Week and Two Week Look Ahead*

Parcel G Remedial Action
Former Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

11/09/2020 Monday	11/10/2020 Tuesday	11/11/2020 Wednesday	11/12/2020 Thursday	11/13/2020 Friday	11/14/2020 Saturday	11/15/2020 Sunday
<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• DTSC Site Visit• Weekly QC Meeting	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• CDPH Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	No fieldwork
11/16/2020 Monday	11/17/2020 Tuesday	11/18/2020 Wednesday	11/19/2020 Thursday	11/20/2020 Friday	11/21/2020 Saturday	11/22/2020 Sunday
<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• DTSC Site Visit• Weekly QC Meeting	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• CDPH Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	No fieldwork
11/23/2020 Monday	11/25/2020 Tuesday	11/25/2020 Wednesday	11/26/2020 Thursday	11/27/2020 Friday	11/28/2020 Saturday	11/22/2020 Sunday
<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• DTSC Site Visit• Weekly QC Meeting	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 99, 97, 107, 108, 77, 79• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• No fieldwork (Thanksgiving Holiday)	<ul style="list-style-type: none">• No fieldwork (APTIM Holiday)	No fieldwork	No fieldwork

*Subject to change based on field conditions. Schedule changes will be communicated to the agencies, and will not preclude work from proceeding.