

**From:** Stoick, Paul T CIV USN (USA) [/o=Organization/ou=First Administrative Group/cn=Recipients/cn=paul.stoick]

**Sent:** Thursday, December 19, 2019 2:33 PM

**To:** Larson, Leo M CTR (USA) [leo.m.larson.ctr@navy.mil]; 'Kemper, Tim' [tim.kemper@aptim.com]

**CC:** Liscio, Matthew P CIV USN NAVSEA DET RASO VA (USA) [matthew.liscio@navy.mil]; Ng, Shirley S CIV USN NAVFAC SW SAN CA (US) [shirley.ng@navy.mil]

**Subject:** RE: Submittal 001/FCR's

**Attachments:** Submittal 001–Stanford Pile Import Fill (PS).pdf

Tim/Leo,

Please see attached signed submittal to allow for the schedule to proceed with backfilling. Leo – please sent a courtesy copy of the import backfill sampling results to BCT (DTSC/EPA), as they have requested in the past.

V/r,

Paul Stoick, P.E.

Environmental Engineer

Lead Remedial Project Manager - Hunters Point

☎ 619-524-6041 | paul.stoick@navy.mil

NAVFAC Southwest - Navy BRAC PMO West

33000 Nixie Way

Bldg 50, 2nd Floor

San Diego, CA 92147

<https://bracpmo.navy.mil/> | <http://www.navfac.navy.mil/go/erb>

---

**From:** Kemper, Tim <tim.kemper@aptim.com>

**Sent:** Thursday, December 19, 2019 12:47 PM

**To:** Larson, Leo M CTR (USA) <leo.m.larson.ctr@navy.mil>; Stoick, Paul T CIV USN (USA) <paul.stoick@navy.mil>

**Subject:** [Non-DoD Source] RE: Submittal 001/FCR's

Leo and Paul –

As discussed, if FCRs and Submittals will now require BCT concurrence, this is a change to the accepted process previously used at HPNS that will have additional cost and schedule impacts to the project. In this case, Submittal 001 for import soil material meets the requirements established in the Final RAWP (i.e. there are no exceedances of the chemical or radiological comparison criteria), so we are surprised that BCT concurrence is being requested. The Navy's submittal form (attached) does not have a place for BCT approvals, and we were unaware of this new requirement. Given the time sensitive nature of the

planned backfilling work, we would appreciate Navy approval of Submittal 001 as soon as possible to support our project schedule.

Given the rain events that are in the forecast, and for safety and waste minimization reasons, APTIM plans to proceed with backfilling the open Parcel E excavations using the subject import fill material starting on or around Monday, 12/23/2019.

Please let me know if you have any questions or would like to discuss further.

V/r,

Tim

**TIM KEMPER, PE**

Project Manager

**APTIM** | Government Strategic Business Unit

**O** 619 446 4536

**(b) (6)**

**E** tim.kemper@aptim.com



1230 Columbia Street, Suite 600  
San Diego, CA 92101

**APTIM.com**

---

**From:** Larson, Leo M CTR (USA) <leo.m.larson.ctr@navy.mil>

**Sent:** Thursday, December 19, 2019 11:13 AM

**To:** Kemper, Tim <tim.kemper@aptim.com>

**Cc:** Stoick, Paul T CIV USN (USA) <paul.stoick@navy.mil>

**Subject:** Submittal 001/FCR's

Tim,

Submittal 001 requires BCT concurrence. Given the holiday, It's likely that we won't have a response until the new year. In the future, please expect the same review process.

We will have signed FCR 002 over to you today.

V/r,

Leo Larson

Environmental Engineering Support II

Contracted Technical Support

Navy BRAC PMO West

33000 Nixie Way, Bldg 50, 2nd Floor

San Diego, California 92147

O: (619) 524 5853

(b) (6)

