

**BY U.S. MAIL**  
**RETURN RECEIPT REQUESTED**

April 21, 2016

Ms. Beverley Carver  
Department of Environmental Quality  
Valley Regional Office  
4411 Early Road  
Harrisonburg, VA 22801

**RE: Dominion Bremono Power Station VA0004138**  
**No Discharge from Outfalls 501, 502, 503, 504 and 505**

Ms. Carver:

Dominion is submitting this letter in accordance with Part I.A.9.h. of the subject permit to report that there was no discharge from Outfalls 501, 502, 503, 504 and 505 from April 10 – April 16, 2016. In addition, a progress report summarizing the status of activities to the CCR Surface Impoundment Closure Project is attached with this report.

If you have any questions or need additional information, please contact Taylor Engen at 434-842-4104.

*I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.*

Sincerely,



William Reed  
Station Director

00020775

**Dominion – Bremo Power Station**

**CCR Impoundment Closure Project**

**Weekly Status Report**

**Activities for the Week Ending: 4/17/2016**

- 0.13 MG of water from the West Pond filtered and transferred to the North Pond.
- 7.82 MG of water from the Stormwater Management Pond filtered and discharged via Outfall 002.
- Completed leak testing of the Centralized Source Water Treatment System (CSWTS) effluent storage tanks.

**Ongoing Activities**

- Assembly of the pump system for future transfer of North Pond water to the CSWTS.
- Installation of the Outfall 504 sampling station.
- Assembly of CSWTS metals treatment module and control system.
- Installation of wellpoints in the East Pond. Pumping capability for these well points has not yet been installed.
- Pumping of water (filtered) from the West Pond to the North Pond.
- Pumping of water (filtered) from Stormwater Management Pond to Outfall 002.
- Monitoring of water level in the North Pond.
- Confirmation of no discharge at Outfall 004.

**Look Ahead**

- Independent certification of the CSWTS construction as specified in the Concept Engineering Report (CER).
- Complete the CSWTS metals treatment module and commence CSWTS start-up.