

BY U.S. MAIL
RETURN RECEIPT REQUESTED

April 28, 2016

Ms. Beverley Carver
Department of Environmental Quality
Valley Regional Office
4411 Early Road
Harrisonburg, VA 22801

RE: Dominion Bremo Power Station VA0004138
No Discharge from Outfalls 501, 502, 503, 504 and 505


Ms. Carver:

Dominion is submitting this letter in accordance with Part I.A.9.h. of the subject permit to report that there was no discharge from Outfalls 501, 502, 503, 504 and 505 from April 17 – April 23, 2016. In addition, a progress report summarizing the status of activities to the CCR Surface Impoundment Closure Project is attached with this report.

If you have any questions or need additional information, please contact Taylor Engen at 434-842-4104.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Sincerely,



William Reed
Station Director

00020777

Dominion – Bremo Power Station
CCR Impoundment Closure Project
Weekly Status Report

| |
|--|
| Activities for the Week Ending: 4/24/2016 |
|--|

- | |
|---|
| <ul style="list-style-type: none">• No water from the West Pond was transferred to the North Pond. This process has been discontinued.• 7.20 MG of water from the Stormwater Management Pond filtered and discharged via Outfall 002.• Completed installation of the Outfall 504 sampling station.• Completed assembly of the Centralized Source Water Treatment System (CSWTS) metals treatment module and control system.• Completed the assembly of the pump system for transfer of North Pond water to the CSWTS.• Completed the independent certification of the CSWTS as specified in the Concept Engineering Report (CER) and submitted certification to DEQ.• Submitted the Notification of Planned Discharge to the DEQ as required by Condition I.G.24 of the VPDES permit. |
|---|

| |
|---------------------------|
| Ongoing Activities |
|---------------------------|

- | |
|---|
| <ul style="list-style-type: none">• Installation of wellpoints in the East Pond. Pumping capability for these well points has not yet been installed.• Pumping of water (filtered) from Stormwater Management Pond to Outfall 002.• Testing of the CSWTS.• Monitoring of water level in the North Pond.• Confirmation of no discharge at Outfall 004. |
|---|

| |
|-------------------|
| Look Ahead |
|-------------------|

- | |
|--|
| <ul style="list-style-type: none">• Commence CSWTS start-up.• Preparation for sampling and discharge of treated water to Outfall 002. |
|--|