CBP Office of Administration Facilities Management and Engineering

Border Patrol Facilities and Tactical Infrastructure PMO Tactical Infrastructure Division - Program Management Review December 13, 2011





Agenda



- What Has Changed Since Last PMR
- Organization Chart
- PMO Dashboard
- Funds Available for Obligation FY 2012
- FY2012 Obligation and Award POAM
- Contract Award POAM for Prior Year Obligated Funds
- FY2012 Spend Plan
- Capital Investment Planning
- DHS D102-01 Documentation Status
- Specific Projects or Events Discussion
 - Comprehensive Tactical Infrastructure Maintenance Repair (CTIMR) Update
 - Tower Maintenance Repair Program (TMRP) Update
 - FY12 Projected Completions
 - FY13 and Beyond Completions
 - O-1 through O-3 Fence Segments
- Risk Analysis
- Back-up Slides
 - Arizona TI Projects



What Has Changed Since Last PMR?




- CTIMR strategy going forward (see page 12)
- FY13 reduction for BSFIT O&M funds has been finalized BPFTI PMO is projected to receive (b) (5) in FY13 as opposed to (b) (5) as previous guidance projected
- Fence segments O-1 through O-3 have been cleared by the U.S. International Boundary and Water Commission (USIBWC) for future construction (see slide 15)



Organization Chart










Tactical Infrastructure



↓ - Worsening						As	of: 12/07/11
Schedule	Cost	Cost Estimating/ Budget	Technical Performance	Risk	Documentation	Requirements	Sponsorship/ Advocacy



















Staffing and PM **Operations**

Total Current Year

\$0.3M

CBP 006893al Award

The Tactical Infrastructure (TI) Program manages the planning, construction, and maintenance of physical components designed to assist Border Patrol in securing the border. TI projects consist of: Fence and Gates, Roads and Bridges, Drainage Structures and Grates, Lighting and Electrical Systems, Vegetation and Debris Removal as well as Remote

Video Surveillance Systems (RVSS) tower real property. **Program Current Status Assessment** (b) (7)(E) Construction of PF225 fence continues. The staffing category is currently yellow due to several issues that have impacted hiring abilities and contributed to complications in adequately addressing staffing needs, specifically, difficulty in hiring in a timely manner and delays associated with the "pause for planning." USACE is awarding "gap contracts" that cover all maintenance and repair work. There

will be 16 task orders awarded between December and February. A new strategy for CTIMR contracts is being implemented – looking to have all four contracts awarded in FY12. Tower Maintenance Repair Program MRP) continues to manage the maintenance and repair activities for the RVSS and other related towers. Arizona TI continues to be the main effort for the TI Projects Division.

Recent Program Accomplishments

- •Douglas International Ditch Phase III (TCA), Construction start Nov 2011

Total Current Year

Planned Obligations

\$78.8M

- Anapra Fence Design Study and Report, Draft report submitted Nov 2011
- •A-1 Slope Stabilization and Road Improvements (SDC), RFP issued Nov 2011
- •PF225 K-1B Primary Fence (EPT), Engineering RFP issued Nov 2011
- •Riverbend Road Flood Repairs (LRT), Construction complete Nov 2011
- •North Levee Road (SDC), Construction complete Nov 2011
- •PF225 J-1 (EPT), Construction complete Nov 2011
- •A-1 Slope Stabilization and Road Improvements (SDC), Contract award Dec 2011
- •PF225 O-20 (RGV), Construction complete Dec 2011

Total Current Year

Funds Available

\$78.8M

- Douglas International Ditch Phase III (TCA), Construction complete Dec 2011

Total Prior Year

Carry Over

\$0.1M

•BIS Re-vegetation (SDC), Complete Dec 2011 •East Columbus POE Lights (EPT), Report due Dec 2011

- •Laredo Riverbend Road Flood Repairs (LRT), Construction complete Nov 2011

 - •PF225 O-21 (RGV), Construction complete Nov 2011

 - •Laredo Cane and Vegetation Removal (LRT), Project complete Nov 2011

 - •Surf Fence Phase I (SDC), Contract awarded Dec 2011

 - **Upcoming Milestones through Feb**

 - •PF225 Eagle Pass M-2C (DRT), Complete Jan 2012
 - •RGV Fence Gates (Phase I) (RGV), Gate testing complete Jan 2012
 - •Bunker Hill AWR and Lighting (SDC), Real estate complete Jan 2012

 - •Grand & Morley Tunnel Gates (TCA), Construction contract awarded Jan 2012

 - •19 Canyon Phase IIIB (EPT), Military construction start Feb 2012 **Financial Summary**

Total Current Year

Actual Obligations

\$2.2M

Construction complete Nov 2011

Total Current Year

(b) (5)

Planned AwaBW11 FOL

•Nogales Roadway Stabilization and Low Water Crossing (Zone (TCA),

•Nogales All Weather Roadway D-5A (TCA), Construction complete Nov 2011

Funds Available for Obligation-FY 2012 BPFTI - TI

\$ in Thousands - November 30, 2011

	Funding		Total				ending rrvove	ending nactme	Pei	nding		%
РМО	Туре	Account	Funds	Ob	lig/Exp	у	ŕ	nt		_	nob Bal	Unoblig
BPFTI - TI	FY12	SBI/TI	\$ 58,446	\$	2,150	\$ -	\$ -	\$ 47,346	\$	-	\$ 56,296	
		SBI/TI Operating	\$ 3,400	\$	12	\$ -	\$ -	\$ 3,350	\$	-	\$ 3,388	97%
	Prior Year	SBI/TI	\$ 8,837	\$	5	\$ 5,231	\$ 1	\$ -	\$	-	\$ 8,832	
		SBI/TI Operating	\$ 8,144	\$	1	\$ 26	\$ 118	\$ -	\$	-	\$ 8,144	100%
BPFTI - TI	Total		\$ 78,827	\$	2,168	\$ 5,257	\$ 119	\$ 50,696	\$	-	\$ 76,660	97%


November Activity

Funds Received Change: \$5.244M

- \$5.243M Pending Recoveries
- \$3.6M of PY SBI/TI funding was received to cover the costs of FY12 urgent requirements due to shortfall of FY12 CR funds

Obligations Change: \$2.139M


Burn Rate Change: 3%






FY2012 Obligation and Award POAM





Contract Award POAM for Prior Year Obligated Funds







FY12 TI Spend Plan



FY 2012 Spend Plan								
Border Patrol Tactical Infrastructure								
Account/Portfolio Activity	Type	F	Y12 Actual Spend Plan		Actual Executed Funding	В	alance (Actual SP)	
Const/D&D FY 2012 Activities	Est.	\$	-			\$	(5,427,178.22)	
Project Requirements	DD.1	\$	4,105,960.72	\$	-	\$	4,105,960.72	
Construction Contingency Funds	DD.2	\$	-	\$	-	\$	-	
USACE Programmatic Funding	DD.3	\$	-	\$	-	\$	-	
Environmental and RE Requirements	DD.4	\$	-	\$	-	\$	-	
Contract Support Requirements	DD.5	\$	185,000.00	\$	-	\$	185,000.00	
Environmental BPA Support	DD.6	\$	-	\$	-	\$	-	
DOJ EOUSA Support	DD.7	\$	750,000.00	\$	-	\$	750,000.00	
DOJ ENRD Support	DD.8	\$	-	\$	-	\$	-	
Admin Requirements (including Travel)	DD.9	\$	386,217.50	\$	-	\$	386,217.50	
UNDEFINED	DD			\$	-			
Const/D&D TOTAL		\$	5,427,178.22	\$	-	\$	5,427,178.22	
O&M FY 2012 Activities	Est.	\$	62,000,000.00			\$	-	
CTIMR	OM.1	\$	8,305,086.00	\$	8,305,086.00	\$	-	
Support Services	OM.2	\$	3,550,034.24	\$	2,450,034.24	\$	1,100,000.00	
MATOC Contracts	OM.3	\$	185,816.00	\$		\$	185,816.00	
M&R (USACE, Other)	OM.4	\$	4,460,695.87	\$	-	\$	4,460,695.87	
MIL CON SUPPORT	OM.5	\$	9,017,045.00	\$		\$	9,017,045.00	
Tower Maintenance and Repair Program	OM.6	\$	6,500,000.00	\$	882.00	\$	6,499,118.00	
Sector Support	OM.7	\$	17,502,000.00	\$	1,023,050.80	\$	16,478,949.20	
ENV/RE	OM.8	\$	12,000,000.00	\$	-	\$	12,000,000.00	
Admin Requirements (including Travel)	OM.9	\$	418,000.00	\$	42,285.96	\$	375,714.04	
Management Reserve	OM.10	\$	61,322.89	\$	-	\$	61,322.89	
UNDEFINED	OM			\$	1,632.00	\$	(1,632.00)	
O&M TOTAL		\$	62,000,000.00	\$	11,822,971.00	\$	50,177,029.00	
ENV FY 2012 Activities	Est.	\$	8,000,000.00			\$	-	
DOI Environmental Mitigation	EN.1	\$	8,000,000.00	\$	8,000,000.00	\$		
Envronmental BPAs	EN.2	\$	-	\$	-	\$	_	
BIS Reveg (Smuggler's Gulch)	EN.3	\$	-	\$	-	\$	-	
Zone (b) (7)(E) Access Roadway (b) (7)(E)	EN.4	\$	-	\$	-	\$	-	
Grizzly Bear Study with FS	EN.5	\$	-	\$	-	\$		
Laredo Riverbend	EN.6	\$	-	\$	-	\$	-	
Limithrophe	EN.7	\$	-	\$	-	\$	-	
Management Reserve	EN.8	\$	-	\$	-	\$	-	
UNDEFINED	EN			\$		\$		
ENV TOTAL		\$	8,000,000.00	\$	8,000,000.00	\$	-	
Total		\$	75,427,178.22					



Capital Investment Planning



Summary of Spending for Project Full Requirement (\$K)											
	Prior	FY10	FY11	FY12	FY13	FY14	FY15	FY16	FY17	Cost to Complete	Lifecycle Cost Estimate
Planning:											
Budgetary Resource											
Government FTE Cost									-1 8) T		
Association											
Acquisition Budgetary Resource											
Government FTE Cost											
OOVONINGIRT TE COS.											
Maintenance											
Budgetary Resource											
Government FTE Cost											
Total of Diameiras Associa											
Total of Planning, Acquis											
Budgetary Resource Government FTE Cost											
GOVERNMENT 12 COST											
Governm											
Total of Planning, Acquisition, Maintenance and Government FTE Costs											
Budgetary Resources						(b) (5)					



DHS D 102-01 Documentation Status



- Tailoring Plan includes approval status by Acquisition Decision Authority (ADA)
- Documentation Tailoring Plan contains the following:

Document (Tailoring Plan)	Status
PMP Document Plan & Template	PRD = PMP; Sept 2010
Quality Assurance Plan	In Process
Risk Management Plan	Complete; Mar 2010
Mission Needs Statement	N/A
Operational Capabilities Document	N/A
Program Life Cycle Cost Estimate (PLCCE)	Complete; July 2009
Integrated Logistics Support Plan (ILSP)	Complete; July 2009



Comprehensive Tactical Infrastructure Maintenance & Repair (CTIMR)



 U.S. Army Corps of Engineers (USACE) is awarding "gap contracts" that covers all (fence, roads, bridges, grates, drains, lighting, vegetation and debris removal) maintenance and repair work – there will be 16 task orders awarded between December and February

CTIMR Status


- Work Area 1 award expected January 2012
- Work Areas 2 and 3 awards expected May 2012
- Work Area 4 award expected January 2012



Tower Maintenance Repair Program (TMRP)



- Maintenance and repair work for current projects includes:
 - BP Hill Remote Video Surveillance Systems (RVSS) tower
 - Flood remediation efforts in Laredo (b) (7)(E) and Del Rio (b) (7)(E) work in progress
- Recently completed projects:
 - El Cenizo RVSS Tower New Tower erected on Sunday, December 4, 2011
 - Final FM&E inspection to take place the week of December 12, 2011
- OTIA RVSS/IFT Project
 - RVSS Phase I and II
 - C2
 - Integrated Fixed Tower (IFT)
- TMRP Preventative Maintenance
 - Preventative Maintenance started as of October 3, 2011 with focus Arizona






FY12 TI Project Completions



FY12 Anticipated Project Completions






FY13 and Beyond TI Projected Completions



FY13 and Beyond Completions





Fence Segments O-1 through O-3



- Primary pedestrian fence segments O-1, O-2 and O-3 (which are located in Roma, Rio Grande City, and Los Ebanos, Texas respectively) are located at the western end of the Rio Grande Valley (RGV) Sector
- Unlike the other RGV pedestrian fence segments (O-4 through O-21), there is no U.S. International Boundary and Water Commission (USIBWC) levee along these three segments, therefore approximately half of the proposed fence will be located within the 100-year floodplain of the Rio Grande River
- These segments account for approximately (b) (7)(E) of primary pedestrian fence and were identified by Border Patrol as a requirement during the Pedestrian Fence 225 (PF225) project, but de-scoped from the original project due to stakeholder challenges
- Since 2007, CBP has been working closely with the USIBWC to develop fence alignments that meet Border Patrol's operational requirements and comply with the Treaty requirements




Fence Segments O-1 through O-3 (cont.)

U.S. Customs and Border Protection



- In September 2011, CBP presented updated hydraulic modeling analysis of the current proposed fence alignments that demonstrates that the O-1, O-2 and O-3 fence segments will have a negligible impact to floodplain
- In October 2011, USIBWC notified CBP that they concurred with the hydraulic analysis and results (i.e. negligible impacts). USIBWC is now seeking Mexico's concurrence of the modeling results and for proceeding with the construction of the O-1 through O-3 fencing projects.




It is estimated that this project will cost approximately (b) (5) to construct and at this time, there is no funding available - land acquisition is currently on hold; estimate a year to clear real estate for construction once funding is approved and acquisition effort is formally reinitiated

Total Estimated Contingency Update



Total Estimated Contingency \$M





Project Contingency Estimates & Risks



Segment K-1B PF225	
Bunker Hill All Weather Road & Lighting	
RGV Gates Phase 1	
Access Roadway, Zone (b) (7)(E)	
Border Field State Park Surf Fence	
A-1 Site Stabilization and Road Safety Improvements	
Segment M-2C PF225*	
Doubles Crossover	
Walcott Crossover	
Pompas Crossover	
Herring Crossover	
Jess Harris EPT Crossover	
Henderson EPT Crossover	
Silverman EPT Crossover	
Gillis EPT Crossover	
Laredo River Boat Ramp	
Segment O-20 PF225	
Riverbend Roads Phase IIIBC All Weather Road and Gates	
Ysleta Fabens Fence Gap Closure (K-2C)	
D-5B/D-6, Zone	
Douglas International Ditch PH III	
19 Canyon Road	
A-1 W. Access Road	
Grand/Morely Tunnel Gates	
Douglas Primary Fence Replacement	
Nogales Primary Fence Replacement	
Segment O-21A PF225	
B.I.S. Revegetation**	
K-5A Gap Closure and IBWC Gates*	
A-1 Revegetation**	
Nogales Roadways and Stabilization (D-5A)	
North Levee Road Paving	
Total	



Notes: Data as of 11/1/11. K-5A added to analysis 09/11. Riverbend Rd Flood Repairs has been moved to O&M. M-2C did not have a risk matrix in Jurio A North Extreme Road Paving and Nogales Roadways and Stabilization (D-5A) completed in October.

Risk Category Analysis



Risk Category	Total Esti	imated Impact (\$)	% Contingency Estimate	Realized Risk (\$)	% Realized Risk of Estimated
Latent Conditions/Underground	T				
Water/Utilities/Sub-surface Rock	\$				
Regulatory Compliance	\$				
Archeological/Environmental	\$				
Architecture/Engineering	\$				
Scope Changes					
Resource Shortage	\$				
Hazardous Waste	\$				
Real Estate	\$				

Data as of 11/1/11

-Approximately (b) (5) in risk related change is uncategorized. Efforts are underway to improve usage of risk categories.






Back-up Slides










- Estimated cost - (b) (5) (funded with FY10 D&D)
- Additional approx. (b) (7)(E) of North-South access roads will be constructed (b) (7)(E)

Schedule:

 Phase I Construction complete 	06/20/11
- 100% Design Phase II	08/09/11
- 100% Design Phase IIIA	10/21/11
- 100% Design Phase IIIB	02/12
- 100% Design Phase IIIC & IIID	06/12
 All phases of construction complete 	12/14



•	Phase II Deployment 1	01/12 - 02/12
•	Phase II Deployment 2	02/12 - 03/12
•	Phase II Deployment 3	04/12 - 05/12
•	Phase IIIA Deployment 1	02/12 - 03/12
•	Phase IIIA Deployment 2	03/12 - 05/12
•	Phase IIIA Deployment 3	05/12 - 06/12

Issues: There are no issues at this time



TCA Project – Nogales All Weather Roadway (b) (7)(E)





■ Project is for (b) (7)(E) of AWR and fence stabilization to complete roadways that remain incomplete from Operation Jumpstart

(b) (5) funded with prior year funds, (b) (5) funded with FY10 Estimated cost -

O&M)

Schedule:

04/12/11 Contract award

 Construction start 05/04/11

11/14/11 Construction complete

Issues: This project has been completed







TCA Project – Nogales Roadway Stabilization and Low Water Crossing (Zone (Zone



■ This project consists of the stabilization of approximately (b) (7)(E) of roadway and a lowwater crossing along the international boundary in proximity to the (b) (7)(E) primary fence segments (Zone in Nogales, Arizona east of the DeConcini Port of Entry (POE)

Estimated cost - (b) (5) (FY11 O&M funding)

Schedule:

Environmental waiver applied
Real estate
100% Design complete
JTF-N Construction start
Complete
02/12
04/12
Construction complete
05/12

Issues: There are no issues at this time






TCA Project – Nogales Grand/Morley Tunnel Gates



- Project is for drainage tunnel gate replacement, stairwell access and safety improvements
 - Estimated cost (b) (5)(funded with FY10 D&D)
 - Morley Tunnel Stairwell (USIBWC) completed and approved by CBP on 05/25/11 and mod to the Morley door completed 9/20/11
- Schedule:

 Final Request for Proposal (RFP) Issued 	11/28/1 <i>1</i>
 Contract award 	01/12
Construction start	01/12
 Construction completion 	06/12

Issues: There are no issues at this time







TCA Project – Douglas International Ditch Phase III



- This project is for Phase III which is completion of ditch to A Ave. to include safety fence along north side of ditch
 - Cost (b) (5) (funded with prior year funds)
 - Replacement of 120 ft. slope wall adjacent to POE de-scoped and moved to Douglas Fence Replacement RFP
 - Phase III length (b) (7)(E)
- Schedule:

RFP release	05/26/11
 Contract award 	08/18/11
Construction start	12/11
 Construction complete 	03/12







TCA Project – Douglas Primary Fence Replacement Phases I & II



Project is to remove and replace approximately (b) (7)(E) of landing mat with new PV-1 fence (Phase I & II)

- Estimated cost - (b) (5) Phases I & II)

- Base RFP includes Phase I (b) (7)(E) plus (b) (7)(E) of Phase II (includes Douglas POE)

- Remaining (b) (7)(E) of Phase II was awarded at same time as base RFP mileage

- Fence replacement expected to be complete 12/31/11

POE work and remaining work expected to be complete 1/31/12

Schedule: (Phases I & II)

NEPA complete
Contract award
Construction start
Construction complete
05/31/11
08/28/11
09/22/11
03/12

Issues: No issues at this time



