

BSA's CSO LTCP

Stakeholder Panel Meeting

August 7, 2014



Imagine the result




Agenda

- Project History
- Recap from Last Meeting
- Timeline Since Last Meeting
- Final Recommended Plan
- Ongoing Projects
- Next Steps
- Public Participation Moving Forward



Project History - Overview



Agenda / Outline

- Project History
- Recap from Last Meeting
- Timeline Since Last Meeting
- Final Recommended Plan
- Ongoing Projects
- Next Steps
- Public Participation Moving Forward

Recap from Last Stakeholder Panel Meeting on April 25, 2012

- Administrative Order was Issued March 9, 2012 Requiring LTCP Submittal by April 30, 2012
- AO Stated LTCP Improvements to be Completed by December 31, 2027 (15 year schedule)
- Potential Effect of AO on Recommended Plan and Implementation Schedule
 - Higher financial burden due to shortened schedule
 - Potential reduction in GI control levels
 - Less opportunity to right-size improvements
 - Likely an all gray program

Recap from Last Stakeholder Panel Meeting on April 25, 2012

- Updated Draft LTCP Included Two Implementation Schedules:
 - 15-year Regulatory Agency Required Plan
 - 19-year BSA Recommended Plan
- Updated Draft LTCP Report was about to be Delivered to Regulatory Agencies on April 30, 2012 in Accordance with Administrative Order
- SEQRA Process for LTCP was in Progress
 - BSA Board designated as lead agent
 - BSA opens public comment period
 - Third round of public meetings scheduled

Agenda / Outline

- Project History
- Recap from Last Meeting
- Timeline Since Last Meeting
- Final Recommended Plan
- Ongoing Projects
- Next Steps
- Public Participation Moving Forward

Timeline Since Last Meeting - 2012

- **April 30, 2012** – Submitted Updated LTCP to Regulatory Agencies
- **May 4 - June 4, 2012** - 30-day Public Comment Period
- **May 15 - 17, 2012** – Public Meetings Held to Present Recommended Plan
- **June 18, 2012** – BSA Submitted Letter to Regulatory Agencies on LTCP and SEQRA Update
 - Identified concerns raised during public comment period (Extent of GI)
 - Noted schedule for completing SEQRA process
- **August 3, 2012** - BSA Submitted Letter to Regulatory Agencies on Public Participation Summary and SEQRA
 - Summarized Public Comments (mainly extent of GI implementation)
 - Advised Agencies of Negative Declaration
 - Identified BSA LTCP Approach (percent capture, frequency of activation, meet water body specific WQ Goals)
- **December 6, 2012** – Received Comments on LTCP from Regulatory Agencies
 - Required BSA to update the original NFA and address Plant Bypasses
 - Develop GI Master Plan to provide additional detail on GI components of the Plan
 - Identified frequency of activation as Agency preferred measure of performance
 - Provided 36 other minor comments on the LTCP document

Timeline Since Last Meeting - 2013

- **February 2013** – Various Meetings and Correspondence with Regulatory Agencies to Discuss December 2012 Agency Comments on LTCP
- **March 1, 2013** – BSA Submitted Letter to Regulatory Agencies Regarding:
 - As agreed upon at a February 12 meeting, provided work plans and schedule for developing and submitting revised No Feasible Alternatives (NFA) analysis and GI Master Plan
 - In lieu of AO required semi-annual report:
 - Status of ongoing projects
 - PCM program update on CSO 060 Green Infrastructure (GI) demonstration project
- **March 21, 2013** – Regulatory Agencies Provided Response Letter to BSA's March 1, 2013 Letter
 - Established August 15, 2013 as delivery date for updated LTCP
 - Set schedule for completion of draft NFA and GI Master Plan (Prior to August 15)
 - Provided comments on Work Plans

Timeline Since Last Meeting - 2013

- **April 12, 2013** – BSA Submitted Letter to Regulatory Agencies Regarding:
 - Requested clarification on schedule for revising LTCP
 - Response to misc. comments included in Agencies Dec. 6, 2012 Letter (referred to as Section 4 “Other Comments”)
- **April 24, 2013** – Regulatory Agencies Issued Letter to BSA
 - Established final schedule for NFA, GI Master Plan, and Revised LTCP submissions
 - NFA/GI Master Plan – August 2, 2013
 - Set Agency/BSA meeting on NFA and GI Master Plan (mid-August 2013)
 - LTCP – 60 days following receipt of written Agency comments
- **June 26, 2013** – BSA Meeting with NYSDEC only to Discuss GI Master Plan
 - Question on property ownership
 - Question on site maintenance
 - Question on PCM


Timeline Since Last Meeting - 2013

- **August 2, 2013** – BSA Submitted Revised NFA and GI Master Plan to Regulatory Agencies
- **August 20, 2013** – Meeting with Regulatory Agencies to Discuss GI Master Plan
 - Identified use of NYS Stormwater Design manual
 - Clarification on GI modeling techniques
 - Questions on assumed soil characteristics
 - No similar meeting required for NFA
- **October 23, 2013** – USEPA Provided Final Written Comments on LTCP



Final Agency Comments on LTCP


- Issued Final Approval of NFA
- Issued Final Approval of GI Master Plan
- Suggested 20-year implementation schedule from date of approval of LTCP (represented a significant victory for the BSA)
- Established Submittal Date of January 10, 2014 for BSA's Revised LTCP
- Hinted at enforcement mechanism (AO or Consent Decree)



October 2013 - December 2013 – BSA Completes Revisions to LTCP

Timeline Since Last Meeting - 2014

- **January 10, 2014** – BSA Submitted Final LTCP to Regulatory Agencies
- **March 18, 2014** – Regulatory Agencies Issued Letter Approving Revised LTCP
- **April 11, 2014** – USEPA Issued Amended Administrative Order (AO) with Approved LTCP Implementation Schedule
 - Set 20-year schedule
 - Established reporting criteria
 - Established procedures for project changes
 - Established penalties
 - Potentially eliminates need for Consent Decree
- **April 30, 2014** – BSA Acknowledges Receipt of Amended AO to Regulatory Agencies




Agenda / Outline

- Project History
- Recap from Last Meeting
- Timeline Since Last Meeting
- Final Recommended Plan
- Ongoing Projects
- Next Steps
- Public Participation Moving Forward

What's Different in the 2014 Recommended Plan?

- Addition of \$41 Million of Improvements at the WWTP from the Revised NFA
 - Upgrades to existing primary clarifiers(160 MGD Capacity)
 - Disinfection of primary effluent
 - Increase secondary system capacity to 400 MGD
- Refined Target Acres of Impervious Surface Control from 1,620 Acres to Range of 1,315-1,620 Acres (GI Master Plan)
 - Acreage refined based on impact of GI at SPP level (focus GI where it will have the most benefit and still meet LTCP goals)
 - Cost held at \$92M
- Detailed 20-year Implementation Schedule

NOTE: Collection System “Gray” Improvement Projects did **not** Change



Recommended Plan

- Balance of Gray and Green Technologies
- Refined GI targets
- LOC of 2 to 9 overflows in the typical year
 - Only one Niagara River CSO at 9 OFs/yr
 - Less than 2 OFs/yr in sensitive areas (Erie Basin)
- System-wide Capture of 97.2%



Table 12-8: Summary of System-Wide Estimated Project Costs

Receiving Water Body / Project	Project Cost ^(1,2,3)
<i>Black Rock Canal</i>	
CSO 013 (300,000 gallons)	\$3,000,000
North Relief Sewer	\$36,000,000
CSO 008/010, 061, 004 Underflow Upsizing	\$500,000
<i>Erie Basin Marina</i>	
CSO 014/015 (800,000 gallons)	\$6,700,000
<i>Cazenovia Creek – C</i>	
CSO 028/044/047 (2,300,000 gallons)	\$12,200,000
<i>Buffalo River</i>	
CSO 052 (600,000 gallons)	\$3,900,000
CSO 064 (100,000 gallons)	\$2,000,000
<i>Scajaquada Creek</i>	
Jefferson Avenue & Florida Street (SPP 170B) (2,600,000 gallons)	\$9,500,000
SPP 336 a/b (SPP165A, SPP165B, SPP 336A, SPP336B) (4,200,000 gallons)	\$11,500,000
SPP 337 (700,000 gallons)	\$4,000,000
<i>Niagara River (Cornelius Creek)</i>	
CSO 055 (7,500,000 gallons)	\$18,500,000
<i>Subtotal</i>	<i>\$107,800,000</i>
Contingency (20%)	\$21,500,000
<i>Probable Construction Cost</i>	<i>\$129,300,000</i>
Administrative and Legal (5%)	\$6,500,000
Engineering (20%)	\$26,000,000
Total Recommended Plan Cost	\$161,800,000
<i>Revised Foundation Plan Cost (for projects not already completed, see Table 11-11)</i>	<i>\$85,000,000</i>
<i>Green Infrastructure (system wide)³</i>	<i>\$92,600,000</i>
Revised Foundation Plan + Recommended Plan	\$339,400,000
<i>NFA Alternative C2 at WWTP</i>	<i>\$41,000,000</i>
System-Wide Improvements	\$380,400,000
NOTES: ¹ Year 2012 dollars. ² All Costs Rounded. ³ Planning Level Estimate. ⁴ Right-of-Way and/or land acquisition not included. ⁵ GI cost based on initial target control of 1,620 acres.	

**Total System-Wide
Estimated Project
Cost = \$380 Million
(2012 dollars)**

Implementation Schedule

Figure 14-1: BSA CSO LTCP
Implementation Schedule - Recommended Plan



NOTE: The BSA reserves the right to substitute projects within the same general timeframe as the projects listed in the schedule, either by implementing a project of equal cost value or one that achieves the same benefit as the original project.

Benefits of 2014 LTCP to the City of Buffalo

- Blend of Gray and Green Projects (2004 Plan included only Gray Infrastructure)
- Enhanced Public Participation
- SEQRA Negative Declaration (no SEQRA Previously)
- Water Quality Model Based (Limited WQM in 2004)
- Addresses CSOs in Sensitive Areas First
- Regulatory Agency Approval
- Reduction of \$180M in cost vs. 2004 Plan
- Public/Environmental Buy-in
- Addresses WWTP Bypasses



Agenda / Outline

- Project History
- Recap from Last Meeting
- Timeline Since Last Meeting
- Final Recommended Plan
- Ongoing Projects
- Next Steps
- Public Participation Moving Forward

Ongoing Projects

- **Real Time Control Demonstration Projects (Bird and Lang)**
 - Construction started March 17, 2014
 - Anticipated completion September 1, 2014
 - One year post-construction operation optimization
- **Smith Street Storage**
 - Currently under design
 - Changed from off-line storage/wetland to in-line storage/RTC
- **SPP Optimizations**
 - 20 different projects (Weir adjustments, orifice plate removal, underflow sewer upsizing)
 - Ongoing design and construction



Ongoing Projects (cont.)

- **Erie Basin In-line Storage and Optimization**

- Construction started in August 2013 and completed by February 2014
- Project cost \$1.2 million
- 50,000 gallon storage system



- **Hamburg Drain Optimizations / Storage**

- Currently under preliminary design
- Changing from a large centralized off-line storage facility
- Evaluating several smaller in-line storage, off-line storage, RTC, and sewer separation options
- Level of control will be localized at the SPP



Green Infrastructure Pilot Projects

- Target control of 267 acres of impervious area
- Vacant property demolitions
 - Pilot alternative demolition techniques
- Green Streets Projects
 - Carlton Street (porous asphalt streets)
 - Fillmore Street (porous asphalt parking lots, vacant lot improvements, redirect stormwater)
 - Ohio Street (porous asphalt shared use path and parking lanes, tree plantings, runoff reduction)



Agenda / Outline

- Project History
- Recap from Last Meeting
- Timeline Since Last Meeting
- Final Recommended Plan
- Ongoing Projects
- Next Steps
- Public Participation Moving Forward

Next Steps

- Develop Post Construction Monitoring Plan for Submittal to Agencies by March 18, 2015
- Prepare/Submit Semi-Annual Status Reports (September 1st and March 1st)
- Conduct Semi-Annual Status Meetings (September/October and March/April)
- Move Forward with Projects Scheduled for Years 1-5 of Implementation Schedule

Agenda / Outline

- Project History
- Recap from Last Meeting
- Timeline Since Last Meeting
- Final Recommended Plan
- Ongoing Projects
- Next Steps
- Public Participation Moving Forward

Public Participation Moving Forward

- Continue Public Involvement through Stakeholder Panel Meetings
- Define Role of Stakeholder Panel
- Routine Updates to CSO LTCP Project Website (<http://bsacsoimprovements.org/>)
- Press Releases for Specific Projects
- Project Specific SEQRA Review
- Other Suggestions?



Comments / Questions?

