

From: [Michael Stephenson](#)
To: [Jump, Christine](#)
Cc: [SMITH, MARTIN L](#)
Subject: CH Wichita Update 12/12/14
Date: Friday, December 12, 2014 2:01:29 PM

Hello Chris,

The project continues to move quickly towards the completion of field work. By the end of this week (Friday), the Building C excavation should be complete and backfill of the Building D and Process Area excavation is being performed concurrently. Approximately 35 trucks of material are being hauled out daily at present. There is some limited additional excavation on the western edge of the Building D/Process Area hole. Approximately 15 Additional feet to the west will be excavated to 5 feet bgs based upon recently received confirmation sample results. Confirmation sample results for Building C should be in hand by mid next week.

All scrap metal and concrete from Building C has been hauled off-site, and backfilling is moving forward as quickly as imported fill can be delivered to the Site.

Excavation of the paint pit area is planned for Saturday. Once complete, additional excavation along the water line in the center of the property will be performed and wrapped up by next Wednesday.

Excavation of the Coastal Refinery portion of the southwest Fenceline area will also be performed next week.

Marty will have much to show you when you visit the Site on Tuesday. If you have any questions in the meantime, please let me know

Mike Stephenson
Principal Scientist
Cameron-Cole, LLC
50 Hegenberger Loop
Oakland CA 94621
office - 510.777.1864
mobile - 510.773.9895
mstephenson@cameron-cole.com