

# Consideration

ABU: Isomax

Unit: #20 PLANT

Draft Date:

.I/R: 2nd Revalidation

Section: 18

Item : 18-3

Consequence Category: S

Risk Ranking: 4

SOA ☐**Additional  
Consideration**

Concern: Manual pump operation is required to remove liquids for V-2070.

Consider automating the pump start/stop on level control. Project is in progress.

ABU plan to address the Team's additional consideration

**ABU  
Proposa**

A temporary Wilden pump has been purchased to eliminate the current portable reciprocating pump which is not ideal for it's current service. The Wilden meets all VOC requirements and will be considered a permanent replacement based on IMI's recommendation. Project to automate has been cancelled due to the small amount of liquid that gets pumped out. Operators pump level no more than twice a shift.

AC Assigned To: Aberin, Romeo B.

and/or Assets

Dep

Current Status: Completed

☐ Shutdown Required

The ABU has scheduled to complete this task

12/30/2006 Which is prior to the RI Guideline due date.

Notified On: 2/17/2006

Assigned By:

**Resolution:** Dscribe the work that has been done to resolve the ABU proposal

EWO #1371, MOC # 15082 issued for the project.

☐ Work Plan Developed and Doumented in Database?EWO Needed: EWO Number: EWO Issued: MOC Needed: MOC Number: Maximo Needed: Maximo Number: 

Completed By: Aberin, Romeo B.

Completed On: 4/5/2006

☐ No, there are some concerns about the new modificati☒ Yes, It's completed according to specificati

By clicking on the "Signature" button, I acknowledge the assigned A/C has been verified as com

Verified By: Haswell, Christine B.

Verified On: 10/3/2006

**Verifier Comment**

Complete.