

SANITARY SYSTEMS NEW INSTALLATION/CLOSURE PLAN

CONNETQUOT RIVER STATE PARK PRESERVE STATE PARK



INTERAGENCY TRANSMISSION

Prepared For:

New York State Office of Parks, Recreation and Historic Preservation
Long Island Region
Belmont Lake State Park

Submitted to:

EPA Region 2
Ground Water Compliance Section
290 Broadway, 20th Floor
New York, NY 10007-1866

Prepared By:

Cashin Associates, P.C.
1200 Veterans Memorial Highway
Hauppauge, NY 11788

JUNE 2016

**Connetquot River State Park Preserve
New Installation/Closure Plan for Class V
Underground Injection Wells**

Location: Connetquot River State Park Preserve
PO Box 505
Oakdale, NY 11769

Contact Person: Scott Fish, P.E.
Capital Facilities Regional Manager
New York State Office of Parks, Recreation and Historic Preservation
Long Island Region
Belmont Lake State Park
P.O. Box 247
Babylon, NY 11702-0247
631-321-3533

DESCRIPTION OF PARK

Connetquot River State Park Preserve maintains 3,473 acres of land and water for the protection and propagation of game birds, fish and mammals. Deer and waterfowl are numerous, rare nesting birds, including the osprey, are present and there are numerous rare plants, and other interesting flora, such as trailing arbutus and pink lady's slipper in their natural habitats.

The parks has five outfalls, which consists of a combination of septic tanks, small capacity cesspools and large capacity cesspools.

DESCRIPTION OF WORK

Attachment 1 is a spreadsheet showing both the new work and planned injection well closure at Connetquot River State Park Preserve. The work consists of upgrading large capacity cesspools to code compliant septic systems, upgrading all other cesspool system to septic systems, and decommissioning and closure of systems no longer in use. The closure of on-site systems will be performed in accordance with EPA Region 2 Underground Injection Control (UIC) Program Instructions for Class V Remediation/Closure Plans (March 16, 2015).

Additionally, as part of this project NYSOPRHP will be installing two different types of nitrogen reduction systems. One will be a wetlands type system and the other will be a NITREXTM system. A monitoring program will be set up to determine the effectiveness of these systems.

PROCEDURES PURSUANT TO EPA REGION 2

A. Site Schematic

A site plan is attached (Attachment 2) showing all buildings on the site and all sanitary outfalls (outfalls 1 through 5). A description of the work planned at each outfall is found in Attachment 1. The plans and specifications associated with the new installation and decommissioning of the well/systems no longer needed will be submitted to the New York State, Department of Environmental Conservation (NYSDEC) Region 1 for approval before proceeding with the work. Construction is anticipated to begin in 2017 and be completed in the fall/winter of 2017.

B. Description of Business

Connetquot River State Park Preserve maintains both passive and active activities. The preserve has 50 miles of hiking, horseback riding, cross-country ski and nature trails, as well as fishing on the Connetquot River. Additional amenities include museum and visitors center, gift shop, comfort facilities, park managers' residences, and maintenance facilities.

C. Description of Fluids Injected

The on-site systems treat only sanitary human waste. No known drains which could permit chemicals or industrial waste to enter the sanitary waste are connected to these systems.

D. Connection Between Drains and Injection Wells

The engineering firm of Cashin Associates, P.C. (CA) 1200 Veteran's Memorial Highway, Hauppauge, NY 11788, assisted by a utility mark out company, and verified connection of all drains to the subject injection wells. They utilized visual inspection, dye tests and ground penetrating radar to determine drain locations.

E. Description of Permanent Closure

Attachment 3 is a detailed specification for closure of injection wells associated with the on-site sanitary systems.

F. Contaminant Removal

While we do not expect to encounter hazardous waste/soils based on our investigations, if they are encountered all waste/contaminated soils will be removed from in and around the cesspools

until visibly clean soil is reached. Removal will be by excavation. Disposal of the waste will follow the requirements of 6 NYCRR Part 360. Note that Attachment 3, Section 21500 of the specification requires both visual inspection and the use of a PID hand held VOC monitor at each injection well. Liquid wastes will be removed by a Suffolk County licensed hauler and disposed at a licensed scavenger waste facility.

G. On-site Storage of Excavated Material

On-site storage of material found to be hazardous will be in tarp covered roll off containers until disposal.

H. Waste characterization

We reference section II – A.1 of USEPA Region 2 UIC Program Instructions, “Large capacity cesspools that have received only sanitary waste”. From the Region 2 Instructions, which discuss well specific sampling requirements, “Large Capacity” means serves or designed to serve 20 or more people per day. The cesspools must be pumped out and the wastes must be disposed of properly by a licensed hauler. Excavation, end-point sampling and analysis are typically not required. The waste/fluids that entered the Class V wells previously were untreated sanitary waste containing human excreta. Thus no testing will be conducted, other than visual inspection and use of a hand help VOC monitor.

I. Backfill

Sites will be backfilled with clean inert sand.

J. Final Report

A Final Remediation/ Closure Report will be issued upon completion of the construction project closing the subject class V wells. In addition updated EPA Inventory Forms will be submitted based on as-built drawings of the construction. Construction is expected to be completed in the fall/winter of 2017. The reports will be sent to:

Chief
Ground Water Compliance Section
U.S. Environmental Protection Agency
290 Broadway, 20th Floor
New York, NY 10007-1866

Attachment 1

WORK PLAN

6/16/2016

Connetquot River State Park - Design Basis / Work Summary & SPDES Inventory

Original Outfall #	New SPDES #	Location	Original SPDES Design Flow Gallons/ Day	New SPDES Design Flow Gallons/ Day	Flow Basis	Septic Tank	Pump Station	Leaching Area	Leaching Configuration	Comments
001	001	Hatchery Raceway / Wastewater Surface Water Discharge Not Part of this Project	Monitor		SPDES Permit					
01A	01A	Hatchery Raceway / Wastewater Surface Water Discharge Not Part of this Project	Monitor		SPDES Permit					
01B	01B	Hatchery Raceway / Wastewater Surface Water Discharge Not Part of this Project	Monitor		SPDES Permit					
01C	01C	Hatchery Raceway / Wastewater Surface Water Discharge Not Part of this Project	Monitor		SPDES Permit					
01D	01D	Hatchery Raceway / Wastewater Surface Water Discharge Not Part of this Project	Monitor		SPDES Permit					
01E	01E	Hatchery Raceway / Wastewater Surface Water Discharge Not Part of this Project	Monitor		SPDES Permit					
4 (1)	N/A	New Annex - LI 43	Not Listed	600	SCDHS Stds - 600 gpd for Large Residence Equivalent to Two-Family Residence					Remove existing sewer line. Install new sewer line from building exit to entry point location into main building (BOCES).
4 (1)	N/A	Main Building (Museum/BOCES)	Not Listed	640	SCDHS Stds - Museum ~24,250 sf x .03 gpd/sf					Remove existing sewer line, and cleanouts. Close and abandon existing brick cesspools. Replace existing sewer line from building exit to new septic tank location. Remove and replace sewer lines from two corner exit points (from existing sinks). Connect to new sewer line.
4 (1)	N/A	Main Garage (Apartment sink and slop sink)	Not Listed	153	SCDHS Stds. - General Industrial ~ 3,840 sf x .04 gpd/sf					Remove existing sink discharge sewer line and cleanout. Connect sinks to new sewer line from apartment. Seal two floor drains in barn.
4 (2)	N/A	Old Annex/Administration/Comfort Station	Not Listed	966	SCDHS Stds - ~1,800 sf Office (.06 gpd/sf) & ~ 50 Spaces Parking (15 gpd/space) & ~3,600 sf Museum (.03 gpd/sf)					Close and remove cesspools and sewer lines. Replace sewer lines. Connect to new septic tank.
Not Listed	N/A	Residence - LI 47 (Apartment over Barn)	Not Listed	150	SCDHS Stds - 1 Bedroom Apartment					Close and abandon cesspool from apartment toilet. Install new sewer line from plumbing drop (requires sawcutting barn floor). Connect with sinks to new septic tank.
-	002	Total for New Proposed Discharge Point	N/A	2,509	Sum of above Discharge Estimates for 002	5,000 gal. 2 - 10' Ø x 5' eff. Depth	Orengo STEP Duplex	1,667 sf or less after Constructed Wetlands	To Be Determined	Install new 5,000 gallon septic tank and internal progressing cavity (STEP) duplex pumps. Pump to new constructed wetlands nitrogen removal demonstration project. Install leaching area for constructed wetlands effluent as necessary.
2	N/A	New Comfort Station (Fish Hatchery)	Not Listed	500	By sizing of existing system. Leaching area is limiting factor.	Existing 1500 gal 8' Ø x 5' eff. Depth		Existing ~ 330 sf	Existing 3 - 10' Ø x 3.5' eff. Depth	Install pumps in septic tank (with new tank) if necessary to move effluent into a nitrogen removal demonstration project.
3	N/A	Hatchery Cottage - LI 45	N/A	300	SCDHS Stds - Single Family Residences	1,200 gal. 8' Ø x 4' eff. Depth				Close and remove existing precast cesspool. Close and abandon existing overflow leaching pools. Install new 1,200 gallon septic tank. Connect effluent from septic tank to nitrogen removal demonstration project.
-	003	Total for New Proposed Discharge Point	N/A	800	Sum of above Discharge Estimates for 003	Utilize Existing Fish Hatchery Comfort Station septic tank & New Septic Tank for LI45	May Require Pumping		Utilize Existing Comfort Station LP's after Nitrogen Removal	Install new nitrogen removal demonstration facility. Utilize existing comfort station leaching pools for effluent or connect to new leaching if further pumping is required.

Attachment 2

SITE PLAN OUTFALL LOCATIONS



SANITARY OUTFALL LOCATIONS		
No.	LONGITUDE	LATITUDE
1	-73.151090	40.749747
2	-73.150795	40.749975
3	-73.150787	40.750489
4	-73.155244	40.763644
5	-73.155460	40.763108

NO.	DATE	DESCRIPTION

Cashin Associates, P.C.
ENGINEERING • PLANNING • CONSTRUCTION MANAGEMENT
1200 Veterans Memorial Highway • Hauppauge, New York 11788 • 431.348.7600
80 SW 8th St, Ste 2809 • Miami, Florida 33130 • 305.579.2006

STATE OF NEW YORK
OFFICE OF PARKS, RECREATION AND HISTORIC PRESERVATION
CONNETQUOT RIVER
STATE PARK PRESERVE
SANITARY SYSTEMS INSPECTION

IT IS A VIOLATION OF NEW YORK
PARKS, RECREATION AND HISTORIC
PRESERVATION LAW TO REPRODUCE
THIS DRAWING WITHOUT THE
WRITTEN PERMISSION OF THE
DESIGNER. ANY REPRODUCTION
OF THIS DRAWING WITHOUT THE
WRITTEN PERMISSION OF THE
DESIGNER IS PROHIBITED.
ALTERED, THE ALTERING ENGINEER
MUST BE LICENSED AND THE
SCALE AND THE NOTATION
MUST BE THE SAME AS THE
ORIGINAL. ANY REPRODUCTION
OF THIS DRAWING WITHOUT THE
WRITTEN PERMISSION OF THE
DESIGNER IS PROHIBITED.

DATE	JAN. 2014
DESIGNED BY	XX
DRAWN BY	R.J.W.
CHECKED BY	XX
SCALE	1"=800'

SITE
PLAN
OUTFALL
LOCATION

12035-022
DRAWING NUMBER
1
SHEET 1 OF 1

Attachment 3

UNDERGROUND INJECTION CONTROL STRUCTURE CLOSURE SPECIFICATIONS

SECTION 021500
UNDERGROUND INJECTION CONTROL STRUCTURE CLOSURE

PART 1 - GENERAL

1.1 DESCRIPTION

A. Scope of Work:

1. The Contractor shall furnish all labor, materials, supplies, equipment, power, facilities and incidentals necessary to properly close existing underground injection control (UIC) structures located throughout the site, as shown on the Drawings. Work includes, but is not limited to, removal and disposal of standing liquids within the structures, removal of sludge and soil from the bottom of the structures, collection and analysis of endpoint sample(s) from the bottom of the structures, and backfilling and sealing the structures.
2. Closure of the Underground Injection Control (UIC) structures must be conducted in accordance with all applicable federal, state and local regulations with sampling only where directed by the Engineer, or as indicated on the drawings, and the approved UIC Closure Plan, as provided by the Owner.
3. The work shall include removal of all materials regardless of type, character, composition, weight, size or condition.
4. All waste generated during completion of the Work shall be managed in accordance with Section 021300, Waste Transportation and Disposal, and all applicable federal, state and local regulations.
5. The Work shall include all temporary means to manage and control storm water discharge, and prevent siltation and sedimentation of existing storm water management systems during the performance of the Work.
6. The Contractor shall examine the areas and conditions under which Work shall be performed. The Contractor shall correct all conditions detrimental to proper and timely completion of the Work and shall not proceed until unsatisfactory conditions have been corrected. The Contractor shall immediately notify the Owner of any perceived differences in existing conditions which may impact the Work.
7. At all times during closure activities, the Contractor shall provide equipment and facilities to remove all generated wash water. The Contractor shall be responsible for excavating and backfilling, in accordance with these Specifications, any soil contaminated due to improper containment of wash water at no additional expense to the Owner.

8. Contractor shall have a PID hand held VOC Monitor, Mini RAE Lite Model PGM-7300 or equivalent, on site to monitor all open excavations before backfilling.

B. Related Work Specified Elsewhere.

1. Section 026100, "Storage, Handling, Transportation And Disposal Of Petroleum-Contaminated Material And/Or Hazardous Wastes"

1.2 SUBMITTALS

A. UIC Closure Procedures:

1. Contractor shall submit closure procedures to the Engineer for approval. The procedures shall specify all procedures, equipment, materials and manpower which will be utilized to close each respective UIC structure.

1.3 PERMITS AND REGULATIONS

- A. The Contractor shall prepare all required submittals and obtain all necessary permits and approvals and pay all fees for the Work as required by federal, state and local agencies, including the New York State Department of Environmental Conservation (NYSDEC) and the United States Environmental Protection Agency (USEPA) as applicable.
- B. The Contractor shall perform all Work in strict compliance with all applicable requirements of governing authorities having jurisdiction, including NYSDEC and the USEPA as applicable.
- C. The Contractor is advised that all excavation work shall be in strict compliance with Occupational Safety and Health Administration (OSHA), Title 29, Code of Federal Regulations 1926, Subpart P: Excavation and Industrial Code Rule 23 as established by the New York State Department of Labor.

1.4 MANAGEMENT OF LIQUID WASTE

- A. The Contractor shall be responsible for collecting, managing and disposing of all water and liquid waste present within the UIC structure at the beginning of construction, and any water and liquid waste entering the UIC structure as a result of construction activities. This includes, but is not limited to, water resulting from maintaining excavations, cleaning the UIC structures and any storm water.
- B. At all times during construction, the Contractor shall provide equipment and facilities to remove all water entering excavations from any sources. All excavations shall be kept dry so as not to impede construction or result in damage or loss of integrity of any complete Work.

- C. The Contractor shall provide and maintain pumps, sumps, suction and discharge lines, dikes, berms or other controls as necessary to convey liquids away from the excavations. Control devices shall not be removed until disturbed areas are restored or as approved by the Engineer or the Owner.

PART 2 - PRODUCTS - (NOT USED)

PART 3 - EXECUTION

- A. The Contractor shall notify the Engineer, NYSDEC, and the USEPA at least 5 days prior to any field work related to UIC structure closure.
- B. The Contractor shall give special attention to the buildings and structures that are in close proximity of the Work and shall implement all necessary measures to prevent damage to property. Damage to buildings or structures, not scheduled for demolition shall be repaired at the Contractor's expense.
- C. The Contractor shall completely secure any open UIC structures and excavation at the conclusion of the Work or at the end of the day, whichever is sooner. The cover shall be weather-tight and prevent infiltration of storm water and drainage water, and prevent the release of vapors and odors. The cover shall be positioned to shed precipitation, storm water runoff and drainage water. Open UIC structures and excavations shall be barricaded with safety fencing, signs and other means as required by federal, state and local laws and regulations.
- D. The Contractor shall prevent the release of vapors, odor and dust originating during excavation of the UIC structures, removal of liquid, sediment and soil from the UIC structures, loading materials and any other operations required by this Contract.

3.1 DRY WELL/CESSPOOL CLOSURE

- A. The Contractor shall remove the cover, frame, stack, dome, debris, and soil in the vicinity of the dry well/cesspool to completely expose the top of the dry well/cesspool.
- B. The Contractor shall remove the dome, top slab and/or "stack" of the dry well/cesspool, including the manhole rims and covers, if present, to provide an open excavation which extends from ground surface to the bottom of the dry well/cesspool.
- C. All liquids and sludge shall be removed from the dry well/cesspool to the existing sediment surface and placed immediately into approved liquid waste hauling vehicles for off-site disposal.
- D. Where directed by the Engineer, the interior walls of the dry well/cesspool shall be power washed by the Contractor. The Contractor shall collect, characterize, remove and dispose of all soil, sludge, sediment, debris, wastewater, wash water and residuals from within the dry well/cesspool. In power washing the dry well, the

- Contractor shall minimize the generation of wastewater and maximize the capture of the wash water.
- E. Where directed by the Engineer, excavation of the soil beneath the dry well/cesspool shall be accomplished as specified by Section 310000, Earthwork, to the horizontal extent of the inside of the rings of the dry well/cesspool and as approved by the Engineer.
 - F. Excavation of any visually stained soil or soil exhibiting elevated PID readings shall be accomplished as specified in Section 310000, Earthwork, as directed by the Engineer. All contaminated soil excavated shall be disposed off-site in accordance with Section 021300, Waste Transportation and Disposal.
 - G. The Contractor shall be responsible for all structural support, bracing, shoring, backfilling etc., necessary to prevent damage, to nearby structures scheduled to remain.
 - H. The contractor shall either remove the dry well/cesspool structure or abandon it in place as directed on the drawings.
 - I. Where directed by the Engineer, an endpoint sample shall be collected from the bottom of the excavation, as specified by Section 016520, Sampling Plan. No backfilling shall take place until approval of the endpoint sampling results by the Owner and, as applicable, the USEPA and NYSDEC. There shall be no claims for changes in Contract Time or Contract Price as a result of the Owner's, Engineer's, USEPA's or NYSDEC's review of endpoint sample results. Should the Contractor backfill the excavation prior to the approval of the endpoint sample results to maintain the integrity of the excavation, such work is at the Contractor's risk. Should additional excavation be required, all such backfill shall be removed and handled, as directed by the Engineer, at no additional cost to the Owner.
 - J. Once the Contractor has obtained approval of the endpoint sample results, the dry well/cesspool excavation shall be backfilled. Backfill and compaction shall be completed in accordance with the requirement specified in Section 310000, Earthwork.

3.2 MANHOLE CLOSURE

- A. The Contractor shall remove the cover, frame, stack, dome, debris, and soil in the vicinity of the manhole to completely expose the top of the manhole.
- B. The Contractor shall remove the dome, top slab and/or "stack" of the manhole, including the manhole rims and covers, if present, to provide an open excavation which extends from ground surface to the bottom of the manhole.
- C. All liquids and sludge shall be removed from the manhole and placed immediately into approved liquid waste hauling vehicles for off-site disposal.
- D. For Manholes to be removed, the Contractor shall excavate and completely remove the manhole and associated drainage piping within 3 feet of the structure. Excavation of any visually stained soil or soil exhibiting elevated PID readings shall be accomplished as specified in Section 310000, Earthwork, as directed by the

Engineer. All contaminated soil excavated shall be disposed off-site in accordance with Section 021300, Waste Transportation and Disposal.

- E. The Contractor shall be responsible for all structural support, bracing, shoring, backfilling etc., necessary to prevent damage, to nearby structures scheduled to remain.
- F. Where directed by the Engineer, an endpoint sample shall be collected from the bottom of the excavation, as specified by Section 016520, Sampling Plan. No backfilling shall take place until approval of the endpoint sampling results by the Owner and, as applicable, the USEPA and NYSDEC. There shall be no claims for changes in Contract Time or Contract Price as a result of the Owner's, Engineer's, USEPA's or NYSDEC's review of endpoint sample results. Should the Contractor backfill the excavation prior to the approval of the endpoint sample results to maintain the integrity of the excavation, such work is at the Contractor's risk. Should additional excavation be required, all such backfill shall be removed and handled, as directed by the Engineer, at no additional cost to the Owner.
- G. Once the Contractor has obtained approval of the endpoint sample results, the excavation shall be backfilled unless the structure is to be replaced at the same location. Backfill and compaction shall be completed in accordance with the requirements specified in Section 310000, Earthwork.
- H. For manholes to be abandoned in place, the Contractor shall seal with grout all sewer lines entering or exiting the manhole and shall fracture the bottom of the manhole to expose the soil below. The remaining structure shall be backfilled. Backfill and compaction shall be completed in accordance with the requirements specified in Section 310000, Earthwork.

3.3 SEPTIC SYSTEM CLOSURE

- A. The Contractor shall remove the debris, and soil in the vicinity of the septic system to completely expose the septic tank and associated discharge piping.
- B. The Contractor shall remove the dome, top slab and/or "stack" of the septic tank, including the manhole rims and covers, if present, to provide an open excavation which extends from ground surface to the bottom of the septic tank.
- C. All liquids and sludge shall be removed from the septic tank and placed immediately into approved liquid waste hauling vehicles for off-site disposal.
- D. Where removal is indicated on the drawings or as directed by the Engineer, the Contractor shall excavate and completely remove the septic tank and associated drainage piping. Excavation of any visually stained soil or soil exhibiting elevated PID readings shall be accomplished as specified in Section 31000, Earthwork, as directed by the Engineer. All contaminated soil excavated shall be disposed off-site in accordance with Section 021300, Waste Transportation and Disposal.
- E. The Contractor shall be responsible for all structural support, bracing, shoring, backfilling etc., necessary to prevent damage, to nearby structures scheduled to remain.

- F. The septic tank(s) shall be removed and/or abandoned in place as indicated on the drawings. Where the drawings indicate the tank is to be abandoned in place the bottom slab of the septic tank(s) shall be completely broken-up to allow proper drainage. The septic tank(s) shall be backfilled and compacted in accordance with the requirements specified in Section 310000, Earthwork.
- G. Where directed by the Engineer, an endpoint sample shall be collected from the bottom of the excavation, as specified by Section 016520, Sampling Plan. No backfilling shall take place until approval of the endpoint sampling results by the Owner and, as applicable, the USEPA and NYSDEC. There shall be no claims for changes in Contract Time or Contract Price as a result of the Owner's, Engineer's, USEPA's or NYSDEC's review of endpoint sample results. Should the Contractor backfill the excavation prior to the approval of the endpoint sample results to maintain the integrity of the excavation, such work is at the Contractor's risk. Should additional excavation be required, all such backfill shall be removed and handled, as directed by the Engineer, at no additional cost to the Owner.
- H. Once the Contractor has obtained approval of the endpoint sample results, the excavation shall be backfilled unless the structure is to be replaced at the same location. Backfill and compaction shall be completed in accordance with the requirements specified in Section 310000, Earthwork.

3.4 FLOOR DRAIN / TRENCH DRAIN CLOSURE

- A. The Contractor shall remove all debris and soil in the vicinity of the floor drain to completely expose the extent of the drain.
- B. The Contractor shall remove all floor/trench drain covers.
- C. The Contractor shall prepare floor/trench drain surfaces as required to receive concrete fill.
- D. The Contractor shall fill floor/trench drains with concrete flush with the existing floor. Before filling trench drains any outlet piping shall be capped. Concrete shall be in accordance with Section 033010, "Cast-In-Place Concrete", and Section 036100, "Grouting and Patching."

END OF SECTION