

From: OLeary, Kevin [Kevin.OLeary@aptim.com]

Sent: Tuesday, October 13, 2020 10:35 AM

To: Roddy, Elizabeth A CIV USN NAVFAC SW SAN CA (USA) [elizabeth.rodgy@navy.mil];
Delong, Douglas E CTR USN COMNAVFACENGCOM DC (USA)

[douglas.delong.ctr@navy.mil]; Liscio, Matthew P CIV USN NAVSEA DET RASO VA (USA)
[matthew.liscio@navy.mil]; Naimi, Hamidullah CTR NAVFAC SW, ROICC5

[hamidullah.naimi.ctr@navy.mil]; Bercik, Lisa M. [lisa.bercik@aptim.com]; Killpack, Randall

[randall.killpack@aptim.com]; Condit, Rose [rose.conda@aptim.com]; Ayala, Mike

[Mike.Ayala@aptim.com]; Machen, Tom [Tom.Machen@aptim.com]; DeOcampo, Paul

[Paul.DeOcampo@aptim.com]; Hoch, Kevin [Kevin.Hoch@aptim.com]; Chao, Owen

[Owen.Chao@aptim.com]; Mangel, Amy [amy.mangel@aptim.com]; Stoick, Paul T CIV USN

NAVFAC SW SAN CA (USA) [paul.stoick@navy.mil]

Subject: [Non-DoD Source] Contract #N62473-17-D-0006 CTO 5065 Former Hunters Point
Naval Shipyard, Parcel G - Weekly Project QC Meeting 10-13-20 at 1130 Agenda and Two
Week Look Ahead

Attachments: D0006 CTO 5065 Parcel G Weekly Project QC Meeting No. 009 Agenda 2020-
1013.pdf; D0006 CTO-5065 Two Week Look Ahead Parcel G 101320.pdf

The Agenda and Two Week Look Ahead are on the attached files.

Kevin O'Leary

APTIM Fedreral Services

4005 Port Chicago Highway

Concord, CA 94517

Main Office Phone: 925.288.9898

Direct Office Phone: 925.288.2254

(b) (6)

E-mail: kevin.oleary@aptim.com

Project QC Meeting #009 Agenda (10/13/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

(b) (6)

Start: 1130

End:

Safety Topic: Excavation – Keep distance from trench edges. Be aware of equipment swing radius. Be aware of surroundings.

Invitees: Elizabeth Roddy – US Navy, Paul Stoick - US Navy, Doug DeLong – US Navy Representative, Matthew Liscio – US Navy, Hamid Naimi – US Navy, Mihn Chi – Battelle, Lisa Bercik – APTIM, Tom Machen – APTIM, Randall Killpack – APTIM, Mike Ayala – APTIM, Kevin Hoch – APTIM, Owen Chau – APTIM, Kevin O’Leary - APTIM

Old Business

- Agency Site Visits. **Ongoing.**
 - Current status.
 - Site Visitors to check in with H. Naimi and/or to APTIM Parcel G trailer for COVID-19 checks and review JSA/Tailgate Safety Meeting documents.
 - For RCA entry, untrained site visitors entering the RCA must be escorted by an APTIM RCT.
 - Rad Worker Training
 - Additional personnel to be trained? *None scheduled per Project Team.*

New Business

- None

Action Items

- Completed.
 - *None.*
- In progress.
 - H Street Traffic Plan.
 - *US Navy approval during the week of 9/21/20 per L. Roddy. APTIM notification to CO on 9/29/20 per L. Bercik.*
 - *Pending US Navy approval as of 10/6/20 - US Navy evaluating options, including contractual/performance issues per P. Stoick.*
 - *P. Stoick to check with Agencies if there has been Agency approval to delay the excavation of TU-103 as a result of H Street Detour construction concerns.*
 - Tetra Tech/3rd Party Oversight Site Visit and Split Sample Collection Request.
 - *US Navy evaluating. Still pending US Navy evaluation, consulting with DOJ. P. Stoick clarifies that Site Visits/Oversight would be conducted by 3rd Party Oversight (Papadapolous) personnel, not Tetra Tech personnel.*

Current Status of Work

- Mobilization and Site Setup. **Ongoing.**
 - Equipment/materials deliveries and staging
 - Adjust Work Area Perimeter Fencing.
 - Mark TU and SU boundaries.

Project QC Meeting #009 Agenda (10/13/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

- Mark RSY Pad boundaries.
 - Construct RSY Pads
- Maintenance of BMPs. **Ongoing.**
 - Stormwater Protection.
 - Air Sampling and Dust Monitoring.
- Utility Clearance and Land Survey. **As needed.**
 - None.
- Radiological Surveys. **Ongoing.**
 - Pre-Excavation TU, SU, Pre- RSY Pad Concrete/Asphalt Surfaces.
 - Removed Asphalt/Concrete Surfaces.
 - Post and maintain RCA(s).
 - Excavation Upwind/Downwind Air Monitoring for ROCs.
 - RSY Pad Material.
- Concrete and/or Asphalt Removal. **Ongoing.**
 - Saw Cut of TUs. None.
 - Asphalt/Concrete Removal of TUs/SUs.
 - SU-28
- Excavation. **Ongoing.**
 - TU-98, TU-153.
- Soil Screening. **Ongoing.**
 - Prep RSY Pad material for Soil Screening.
 - Excavation TU/SU Material - RSY Pad Soil Screening.
 - Radiological Scan and Sample Collection.

Field Change Requests (FCR)

- FCR 002. Current status update.
 - *Submitted to US Navy on 9/23/20.*
 - *No changes following responses to RASO concerns.*
 - *Currently working with visiting agencies regarding access to RCAs, control of TLDs, etc. Pending US Navy approval.*
 - *Per L. Roddy, currently in discussions with RASO M. Liscio regarding how FCR 002 applies to the RPP.*
 - *Per L. Bercik:*
 - *APTIM currently operating per FCR 002.*
 - *Best option would be for applicable CDPH and Agency visitors to complete APTIM HPNS Training as necessary.*
 - *L. Bercik to check with R. Schul and R. Killpack for possible acceptance of CDPH Training.*

Submittals

- None.

Analytical Results

- None.

Navy QA Oversight Update

Project QC Meeting #009 Agenda (10/13/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

- RSY Pad Inspection.
 - M. Chi (Battelle) performed an observation of 3 X 3 GWS on RSY Pad #32-U1 on 10/7/20.
 - No deficiencies, although a note was made regarding plastic and waddle placement.
 - APTIM implements remedies for this concern.

Visitors

- US Navy ROICC – H. Naimi. Daily site visits.
- US Navy Representative – D. DeLong site visits.
- US EPA – D. Rodriquez. Scheduled MWF site visits.
- US EPA/Adanta Subcontractor – A. Cummins. Scheduled daily site visits.
- DTSC – Scheduled Tuesday site visits.
- CDPH – Scheduled Thursday site visits.
- Battelle – M. Chi site visits.

Work to be accomplished the remainder of this week (See attached current week's look ahead)

- Mobilization and Site Setup (continued).
 - Equipment/materials deliveries and staging
 - Mark TU and SU boundaries.
 - Mark RSY Pad boundaries.
 - Construction of RSY Pads.
- Maintenance of BMPs (continued).
 - Storm Water Protection.
 - Air Sampling and Dust Monitoring.
- Utility Clearance and Land Survey. (as needed)
 - None.
- Radiological Surveys (continued).
 - Pre-Excavation TU, SU, Pre- RSY Pad Concrete/Asphalt Surfaces.
 - Removed Asphalt/Concrete Surfaces.
 - Post and Maintain RCA(s).
 - Excavation Upwind/Downwind Air Monitoring for ROCs.
- Concrete and/or Asphalt Removal (continued).
 - Concrete and/or Asphalt Removal
 - SU-28, TU-69.
- Excavation (continued)
 - TU-98, TU-153, SU-28.
- Soil Screening (continued)
 - Prep RSY Pad material for Soil Screening.
 - Excavation TU/SU - RSY Pad Soil Screening.
 - Radiological Scan and Sample Collection.

Work to be accomplished in the next three weeks (See attached current week's plus 2-week look ahead)

- Continue Mobilization and Site Setup.
 - Equipment/materials deliveries and staging
 - Mark RSY Pad boundaries.

Project QC Meeting #009 Agenda (10/13/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

- Construction of RSY Pads.
- Continue Maintenance of BMPs.
 - Storm Water Protection.
 - Air sampling and dust monitoring.
- Continue Radiological Surveys.
 - Pre-Excavation TU, SU, Pre- RSY Pad Concrete/Asphalt Surfaces.
 - Removed Asphalt/Concrete Surfaces.
 - Post and Maintain RCA(s).
 - Excavation Upwind/Downwind Air Monitoring for ROCs.
- Continue Concrete and/or Asphalt Removal.
 - Concrete and/or Asphalt Removal
- Continue Excavation.
 - TU-98, TU-153, SU-28, TU-69.
- Continue Soil Screening.
 - Prep RSY Pad material for Soil Screening.
 - Excavation TU/SU - RSY Pad Soil Screening.
 - Radiological Scan and Sample Collection.
- H Street Detour Construction
 - Pending US Navy approval.

Inspections

Preparatory

- *None.*

Initial

None.

Follow-up

- *Mobilization and Site Setup.*
- *Maintenance of BMPs.*
- *Radiological Surveys.*
- *Concrete and/or Asphalt Removal.*
- *Excavation and Backfill.*
- *Soil Screening.*

Off-site Work or Materials Testing

- Air Sampling for ROC Analysis.
- RSY Pad Soil Samples.

Additional Documentation Required

- None.

QC, Production Issues

- None.

Project QC Meeting #009 Agenda (10/13/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

Safety Issues

- All work was completed safely with no accidents or near misses reported.

Items That May Require Revising Project Plans

- None.

Comments/Questions/Notes

Current Week and Two Week Look Ahead*

Parcel G Remedial Action
Former Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

10/12/2020 Monday	10/13/2020 Tuesday	10/14/2020 Wednesday	10/15/2020 Thursday	10/16/2020 Friday	10/17/2020 Saturday	10/18/2020 Sunday
<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 98, 153• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 98, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• DTSC Site Visit• Weekly QC Meeting	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 98, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 98, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• CDPH Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 98, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 98, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	No fieldwork
10/19/2020 Monday	10/20/2020 Tuesday	10/21/2020 Wednesday	10/22/2020 Thursday	10/23/2020 Friday	10/24/2020 Saturday	10/25/2020 Sunday
<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit• DTSC Site Visit• Weekly QC Meeting	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit• CDPH Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	No fieldwork
10/26/2020 Monday	10/27/2020 Tuesday	10/28/2020 Wednesday	10/29/2020 Thursday	10/30/2020 Friday	10/31/2020 Saturday	11/01/2020 Sunday
<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit• DTSC Site Visit• Weekly QC Meeting	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit• CDPH Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 69, 153, SU 28• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	No fieldwork

*Subject to change based on field conditions. Schedule changes will be communicated to the agencies, and will not preclude work from proceeding.