

From: OLeary, Kevin [Kevin.OLeary@aptim.com]

Sent: Tuesday, October 27, 2020 11:07 AM

To: Roddy, Elizabeth A CIV USN NAVFAC SW SAN CA (USA) [elizabeth.rodgy@navy.mil];
Delong, Douglas E CTR USN COMNAVFACENGCOM DC (USA)

[douglas.delong.ctr@navy.mil]; Liscio, Matthew P CIV USN NAVSEA DET RASO VA (USA)
[matthew.liscio@navy.mil]; Naimi, Hamidullah CTR NAVFAC SW, ROICC5

[hamidullah.naimi.ctr@navy.mil]; Bercik, Lisa M. [lisa.bercik@aptim.com]; Killpack, Randall

[randall.killpack@aptim.com]; Condit, Rose [rose.conda@aptim.com]; Ayala, Mike

[Mike.Ayala@aptim.com]; Machen, Tom [Tom.Machen@aptim.com]; DeOcampo, Paul

[Paul.DeOcampo@aptim.com]; Hoch, Kevin [Kevin.Hoch@aptim.com]; Chao, Owen

[Owen.Chao@aptim.com]; Mangel, Amy [amy.mangel@aptim.com]; Stoick, Paul T CIV USN

NAVFAC SW SAN CA (USA) [paul.stoick@navy.mil]

Subject: [Non-DoD Source] Contract #N62473-17-D-0006 CTO 5065 Former Hunters Point
Naval Shipyard, Parcel G - Weekly Project QC Meeting 10-27-20 at 1130 Agenda and Two
Week Look Ahead

Attachments: D0006 CTO 5065 Parcel G Weekly Project QC Meeting No. 011 Agenda 2020-
1027.pdf; D0006 CTO-5065 Two Week Look Ahead Parcel G 102720.pdf

The Agenda and Two Week Look Ahead are on the attached files.

Kevin O'Leary

APTIM Federal Services

4005 Port Chicago Highway

Concord, CA 94517

Main Office Phone: 925.288.9898

Direct Office Phone: 925.288.2254

(b) (6)

E-mail: kevin.oleary@aptim.com

Project QC Meeting #011 Agenda (10/27/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

(b) (6)

Start: 1130

End:

Safety Topic: Vehicle Driving – systems check, 360 look around, spotter if/when needed, slow safe speeds, be aware of surroundings, no distracted driving.

Invitees: Elizabeth Roddy – US Navy, Paul Stoick – US Navy, Doug DeLong – US Navy Representative, Matthew Liscio – US Navy, Hamid Naimi – US Navy, Minh Chi – Battelle, Lisa Bercik – APTIM, Randall Kilpack; Tom Machen – APTIM, Mike Ayala – APTIM, Kevin Hoch – APTIM, Owen Chau – APTIM, Kevin O’Leary – APTIM, Rose Condit – APTIM; Norm Hanelt - APTIM

Old Business

- Agency Site Visits. **Ongoing.**
 - Current status.
 - Site Visitors to check in with H. Naimi and/or to APTIM Parcel G trailer for COVID-19 checks and review JSA/Tailgate Safety Meeting documents.
 - For RCA entry, untrained site visitors entering the RCA must be escorted by an APTIM RCT. *L. Roddy reviewing APTIM proposed training plan as of 10/20/20.*
 - Rad Worker Training
 - Additional personnel to be trained? *Upcoming in-person training scheduled for Wednesday 10/28/20 at APTIM Site Trailer per R. Killpack.*
 - Tetra Tech/3rd Party Oversight Site Visit and Split Sample Collection Request.
 - *US Navy evaluation continues with no effect to project schedule.*
 - Import Soil
 - *The need for import soil is unknown at this time, pending soil sample analytical results per L. Bercik.*
 - D-1 Perimeter Fence
 - *Perimeter Fence around newly constructed APTIM Parcel D-1 RSY Pads is preventing Gilbane access to their upcoming Parcel D-1 operations. L. Roddy offers to coordinate APTIM/Gilbane communications to resolve. APTIM to participate.*

New Business

- Site Visitors
 - *Norm Gillen replacing A. Cummins as US EPA/Adanta daily site visitor. APTIM C. Woo provides orientation/project overview.*
- EPA APTIM Work Schedule
 - *Scheduled 0700 – 1730 Monday through Saturday. K. O’Leary to submit weekend work request to US Navy.*
- APTIM Project Staff
 - *Norm Hanelt as Site Superintendent beginning 10/26/20.*
- Trench Unit Excavation
 - *Trench Wall Sloughing*
 - *Sloughing causes additional excavation/storage/processing of approximately 50 cubic yards TU-153 SFU Material.*

Project QC Meeting #011 Agenda (10/27/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

- *Significant sloughing causes additional excavation/storage/processing of approximately 170 cubic yards TU-98 SFU Material.*
- *Observing increased sloughing rate and volumes during the beginning of TU-97 excavation.*

Action Items

- Completed.
 - **Visitors to APTIM Site Office.**
 - *Procedures. Signage placed at entries to APTIM Parcel G Office with contact information for visitors. Procedures updated at tailgate safety meeting.*
- In progress.
 - **H Street Traffic Plan.**
 - *US Navy looking at options, working on an internal solution for implementing H Street Traffic Plan.*

Current Status of Work

- Mobilization and Site Setup. **Ongoing.**
 - Equipment/materials deliveries and staging
 - Adjust Work Area Perimeter Fencing.
 - Mark TU and SU boundaries.
 - Mark RSY Pad boundaries.
 - Construct RSY Pads
- Maintenance of BMPs. **Ongoing.**
 - Stormwater Protection.
 - Air Sampling and Dust Monitoring.
- Utility Clearance and Land Survey. **As needed.**
 - None.
- Radiological Surveys. **Ongoing.**
 - Pre-Excavation TU, SU, Pre- RSY Pad Concrete/Asphalt Surfaces.
 - Removed Asphalt/Concrete Surfaces.
 - Post and maintain RCA(s).
 - Excavation Upwind/Downwind Air Monitoring for ROCs.
 - RSY Pad Material.
- Concrete and/or Asphalt Removal. **Ongoing.**
 - Saw Cut of TUs.
 - None.
 - Asphalt/Concrete Removal of TUs/SUs.
 - None.
- Excavation. **Ongoing.**
 - Completed TU-153, TU-98.
 - Continue SU-28.
 - Begin TU-97
- Soil Screening. **Ongoing.**
 - Prep RSY Pad material for Soil Screening.

Project QC Meeting #011 Agenda (10/27/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

- Excavation TU/SU Material - RSY Pad Soil Screening.
 - Radiological Scan and Sample Collection.

Field Change Requests (FCR)

- None.

Submittals

- None.

Analytical Results

- *Draft analytical results of initial samples expected 10/21/20 per R. Condit laboratory contact.*
 - *Update.*

Navy QA Oversight Update

- Ongoing observances/inspections, Battelle.

Visitors

- US Navy ROICC – H. Naimi. Daily site visits.
- US Navy Representative – D. DeLong site visits.
- US EPA – D. Rodriquez, M. Acock. Scheduled MWF site visits.
- US EPA/Adanta Subcontractor – A. Cummins, N. Gillen. Scheduled daily site visits.
- DTSC – Scheduled Tuesday site visits.
- CDPH – Scheduled Thursday site visits.
- Battelle – M. Chi site visits/inspections.

Work to be accomplished the remainder of this week (See attached current week's look ahead)

- Mobilization and Site Setup (continued).
 - Equipment/materials deliveries and staging
 - Mark TU and SU boundaries.
 - Mark RSY Pad boundaries.
 - Construction of RSY Pads.
- Maintenance of BMPs (continued).
 - Storm Water Protection.
 - Air Sampling and Dust Monitoring.
- Utility Clearance and Land Survey. (as needed)
 - None.
- Radiological Surveys (continued).
 - Pre-Excavation TU, SU, Pre- RSY Pad Concrete/Asphalt Surfaces.
 - Removed Asphalt/Concrete Surfaces.
 - Post and Maintain RCA(s).
 - Excavation Upwind/Downwind Air Monitoring for ROCs.
- Concrete and/or Asphalt Removal (continued).
 - Concrete and/or Asphalt Removal
 - None.
- Excavation (continued)

Project QC Meeting #011 Agenda (10/27/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

- SU-28, TU-97, TU-95.
- Soil Screening (continued)
 - Prep RSY Pad material for Soil Screening.
 - Excavation TU/SU - RSY Pad Soil Screening.
 - Radiological Scan and Sample Collection.

Work to be accomplished in the next three weeks (See attached current week's plus 2-week look ahead)

- Continue Mobilization and Site Setup.
 - Equipment/materials deliveries and staging
 - Mark RSY Pad boundaries.
 - Construction of RSY Pads.
- Continue Maintenance of BMPs.
 - Storm Water Protection.
 - Air sampling and dust monitoring.
- Continue Radiological Surveys.
 - Pre-Excavation TU, SU, Pre- RSY Pad Concrete/Asphalt Surfaces.
 - Removed Asphalt/Concrete Surfaces.
 - Post and Maintain RCA(s).
 - Excavation Upwind/Downwind Air Monitoring for ROCs.
- Continue Concrete and/or Asphalt Removal.
 - Concrete and/or Asphalt Removal
- Continue Excavation.
 - SU-28, TU-97, TU-95, TU-99.
- Continue Soil Screening.
 - Prep RSY Pad material for Soil Screening.
 - Excavation TU/SU - RSY Pad Soil Screening.
 - Radiological Scan and Sample Collection.
- H Street Detour Construction
 - Pending US Navy approval.

Inspections

Preparatory

- *None.*

Initial

None.

Follow-up

- *Mobilization and Site Setup.*
- *Maintenance of BMPs.*
- *Radiological Surveys.*
- *Concrete and/or Asphalt Removal.*
- *Excavation and Backfill.*
- *Soil Screening.*

Project QC Meeting #011 Agenda (10/27/2020)
Parcel G Removal Site Evaluation - Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

Off-site Work or Materials Testing

- Air Sampling for ROC Analysis.
- RSY Pad Soil Samples.

Additional Documentation Required

- None.

QC, Production Issues

- None.

Safety Issues

- Reported vehicle incident 10-22-20. No injuries to personnel. No property damages.

Items That May Require Revising Project Plans

- None.

Comments/Questions/Notes

Current Week and Two Week Look Ahead*

Parcel G Remedial Action
Former Hunters Point Naval Shipyard, San Francisco, CA
Contract N62473-17-D-0006 CTO N6247318F5065

10/26/2020 Monday	10/27/2020 Tuesday	10/28/2020 Wednesday	10/29/2020 Thursday	10/30/2020 Friday	10/31/2020 Saturday	11/01/2020 Sunday
<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• DTSC Site Visit• Weekly QC Meeting	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• CDPH Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	No fieldwork
11/02/2020 Monday	11/03/2020 Tuesday	11/04/2020 Wednesday	11/05/2020 Thursday	11/06/2020 Friday	11/07/2020 Saturday	11/08/2020 Sunday
<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• DTSC Site Visit• Weekly QC Meeting	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95, 99• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit• CDPH Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95, 99• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of SU 28, TUs 97, 95, 99• Radiological Surveys• RSY Pad Soil Sampling• Air Sampling and Dust Monitoring• EPA Site Visit	No fieldwork
11/09/2020 Monday	11/10/2020 Tuesday	11/11/2020 Wednesday	11/12/2020 Thursday	11/13/2020 Friday	11/14/2020 Saturday	11/15/2020 Sunday
<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 97, 95, 99• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 97, 95, 99• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit• DTSC Site Visit• Weekly QC Meeting	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 97, 95, 99• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 97, 95, 99• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit• CDPH Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 97, 95, 99• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	<ul style="list-style-type: none">• Maintenance of BMPs• Asphalt/Concrete Removal• RSY pad construction• Excavation of TUs 97, 95, 99• Radiological Surveys• RSY Pad Soil Sampling• Construction of H Street detour (pending approval)• Air Sampling and Dust Monitoring• EPA Site Visit	No fieldwork

*Subject to change based on field conditions. Schedule changes will be communicated to the agencies, and will not preclude work from proceeding.