

Gowanus Canal CSO Facilities

Gowanus Canal CAG
November 30, 2021

Schedule: Head End Site

Construction Package 1 and 1A:

Design: Complete

Procurement: Complete/In progress

Construction: Q4 2021/Q1 2022-Q4 2022

Construction Package 2:

Design: Complete

Procurement: Q2 2021-Q4 2022

Construction: Q4 2022-Q2 2027

Construction Package 3:

Design: Substantially complete

Procurement: Q2 2026-Q2 2027

Construction: Q2 2027-Q3 2030



Rendering of Head End Site

Schedule: Owls Head Site

Construction Package 1:

Design: Q3 2021-Q2 2022

Procurement: Q3 2022-Q2 2023

Construction: Q3 2023-Q3 2024

Construction Package 2:

Design: Q4 2021-Q3 2023

Procurement: Q1 2023-Q2 2024

Construction: Q3 2024-Q3 2027

Construction Package 3:

Design: Q4 2021-Q4 2023

Procurement: Q2 2026-Q1 2027

Construction: Q2 2027-Q2 2029

Owls Head Bulkhead:

Design: Complete

Procurement: In progress

Construction: Q1 2022- Q1 2023

North Gowanus Visioning Session
July 2018
Pamela Wong, BKLYNER



OWLS HEAD CSO FACILITY

Public Engagement

DEP is partnering with City Council District 39 and Community Board 6.

The public engagement process will inform the design of the City facilities, partner organizations' facilities, and potential public programming, open space, and ecosystem restoration.

Engagement will begin early in the design phase and occur roughly quarterly based on the design development.

Engagement will include project overviews and updates, input listening sessions, and design review meetings.