

**From:** Gerald Heston/R3/USEPA/US  
**Sent:** 1/23/2012 3:28:37 PM  
**To:** Kathy Hodgkiss/R3/USEPA/US@EPA; JohnJ Butler/R3/USEPA/US@EPA  
**CC:** Dennis Carney/R3/USEPA/US@EPA; Richard Fetzer/R3/USEPA/US@EPA; Ann DiDonato/R3/USEPA/US@EPA  
**Subject:** Dimock Update (1530 hrs., 1/23/12)

The ERRS contractor delivered bulk water to all 4 residents today. A daily schedule for water delivery has been established (7 days a week). While the water truck is remaining onsite to facilitate deliveries, the OSC is still investigating options for larger storage tanks.

Both the MCP and the lab trailer are onsite and operational to support the sampling effort.

As previously noted, one resident's plumbing change-over has been completed.

Security for the command post and lab trailer is still being investigated.

Sampling of the first scheduled home began at 1330 hrs. today. PADEP and Cabot were present to collect split samples.

2 homes are scheduled for sampling tomorrow; 4 are scheduled for Wednesday. Only 1 of these next 6 homes have agreed to split samples with PADEP and Cabot.

Gerald T. Heston, Chief  
Eastern Response Branch (3HS31)  
U. S. Environmental Protection Agency - Region 3  
1650 Arch Street  
Philadelphia, PA 19103

Phone: 215-814-3273  
Fax: 215-814-3254