

DAILY WORK REPORT								
DATE: FEBRUARY 27, 20)14 T	ASK O RDEF	R: 0036	Page _1of1				
WORK SITE NAME: TURKEY BROOK OIL SITE				WEATHER CONDITIONS: TEMPERATURE: 20				
LOCATION (CITY, STATE): OAKVILLE, CT				Мове/демове:	START TIM	E: 0800	Sтор	Тіме: 1300
CONTRACTOR: GUARDIAN ENVIRONMENTAL SERVICES TEAM SUBCONTRACTORS: SHAW ENVIRONMENTAL INC. TMC ENVIRONMENTAL				RM: MIKE QUINLAN EPA OSC: TED BAZENAS START REP: KEN ROBINSON				
1. Work A	Work Accomplished (DEFINE QUANTITIES IE, CUBIC YARDS TREATED, ETC.)							
USE SKIMMER TO REMOVE OI	USED SKIMMER TO REMOVE OIL FROM TWO OF THE 2 INCH AND ONE 4 INCH WELL OUTSIDE THE BUILDING. THE 2 INCH WELL NEAR THE DOOR HAD APPROXIMATELY 1 FT OF PRODUCT AND THE OTHER 2 INCH WELL HAD APPROXIMATELY 0.5 FT OF PRODUCT. THE 4 INCH WELL HAD APPROXIMATELY 0.3 FT OF PRODUCT. ALL WELLS MEASURED LESS THAN 0.1 INCHES OF OIL IN THEM WHEN SKIMMING WAS COMPLETE. THE NEWLY INSTALLED WELL INSIDE THE BUILDING ONLY HAD A SHEEN OF OIL ON TOP OF THE WATER COLUMN, THEREFORE NO SOIL WAS SKIMMED FROM THIS WELL.							
2. Number of Personnel Authorized (see weekly Work Order)								
RESPONSE DBA 1 MANAGER 2 OPERATOR				SCA OPERATOR	DBA FORMAN			
DBA SCA LABORERS 1 LABORERS 1				PBA (OFF SITE)	TD COORD. CHEMIST (OFF SITE)			CHEMIST (OFF SITE)
NOTE: TURKEY BROOK WAS PARTIALLY FROZEN, THEREFORE THE BOOM COULD NOT BE ACCESSED FOR MAINTENANCE.								
3. EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED (SEE WEEKLY WORK ORDER)								
Ітем	QTY	USED	Delivery Date	Ітем		QTY	USED	Delivery Date
PICKUP TRUCK	2	2	2/27/14	COMPRESSOR		1	1	2/27/14
INTERFACE PROBE(RENTAL)	1	1	1/8/14	OIL SKIMMER (RENTA	ıL)	1	1	1/8/14
4. SUBCONTRACTORS								
SUBCONTRACTOR NAME	SUBCONTRACTOR SERVICE							
SIGNATURE OF OSC DAT			Date	SIGNATURE OF RESP	PONSE MANAGER DATE			DATE