

---

**BOEING PLANT 2 DSOA CORRECTIVE MEASURE  
AND HABITAT PROJECT DEMOBILIZATION AND  
DECONTAMINATION WORKPLAN:  
SOUTH SHORELINE**

---

February 2015

## **Boeing Plant 2 DSOA Corrective Measure and Habitat Project, Demobilization and Decontamination Work Plan: South Shoreline**

### **I. Introduction**

The purpose of this document is to detail the general sequence of work and the typical procedures that will be used to decon and demobilize equipment used for the Boeing DSOA project.

### **II. Sequence of work**

After completion of sediment generating remedial tasks for the Boeing DSOA project area, decon and demobilization activities will commence. This will begin with decon of barges and other on-water equipment. Once performed, the demobilization of each separate area of the Dredge Return Water System (DRWS) can begin. It is anticipated that the sediment processing area (SPA) will be deconned first, followed by the sedimentation basin, and then finally the dredge return water treatment area. These areas may be deconned in whole or in segments as necessary to support safe and efficient work methods. As decon and demob activities are completed, site restoration will begin on the South Shoreline property. For a more detailed description of site restoration activities and sequence of work see Table 2. The site will be restored to an equipment and debris free work area so the site is left clean and generally in the same condition as it was prior to starting the work, or as otherwise noted in other project documents.

#### **A. Decon Water**

Water generated from decontamination activities that does not contain decontamination chemicals or surfactants will be managed in the DRWS or in one of the options listed below.

Water generated from decontamination activities that does contain decontamination chemicals or surfactants will be treated in one or a combination of the options listed below.

- i. A demobilization water treatment system (DWTS) will be set up on site, which will discharge under a King County Industrial Wastewater permit Authorization No. 4336-01. The DWTS will include sedimentation tanks, sand filters, carbon vessels, and holding tanks, all staged in secondary containment. Treated water will be collected and sampled, as necessary, to verify compliance with King County discharge limits.
- ii. Decon water will be collected and transported to Lafarge for treatment through their wastewater treatment system and subsequent discharge to King County under Lafarge's permit. The first batch of any water from decontamination activities sent to the Transload facility will be stored after treatment and prior to discharge to allow direct sampling to verify compliance with King County discharge limits. Boeing will provide EPA with results of such sampling prior to discharge of the treated decontamination water.
- iii. Decon water will be collected and transported to be treated at the North Boeing Field Treatment System. Treated water will be collected and sampled, as necessary, to verify compliance with King County discharge limits.

### **III. Proposed Decon, Re-use, and Disposal Methods**

The proposed methods for decon, re-use, and/or disposal, as well as Quality Assurance/Quality Control (QA/QC) activities are detailed below. The different items are grouped based on area of use (see Table 1).

#### **A. On Water Equipment**

The on-water equipment includes metal pilings, outfall piping, and barges. The proposed demobilization methods are detailed below.

- i. Metal Piling

The metal piling will be pressure washed, as necessary, to remove any visible sediment. QA/QC procedures will include a visual inspection. This item will be suitable for resale or return to vendor.

ii. Outfall Piping

Outfall piping includes unused HDPE pipe and temporary outfall Z piping used for stormwater and both will not require decon. Both are suitable for resale.

iii. All other on-water mobile equipment including the Aberdeen, Skookum, sediment barges, and PC 800 will be deconned as detailed below and as done in previous construction seasons.

- All equipment and structures that have been in contact with liquid or non-liquid PCB remediation waste will be decontaminated using mechanical means or pressure washing to achieve a “clean debris surface”, as described in the CS3 RBDA.

B. Sediment Processing Area (SPA)

The SPA includes the Tri-flo, ecology blocks, asphalt, gravel, and liners. The proposed methods are detailed below.

i. Tri-flo

Stericycle (formerly known as Philip Service Corp.) will be onsite to conduct decon of the tri-flo using a surfactant and a double wash and rinse process. Stericycle decon process involves the following steps: First, pressure wash, then spray surface with surfactant and agitate the surfactant with a brush, let sit for 10-15 minutes, pressure wash again, and then repeat. Five wipe samples at random locations will be collected after decon of the tri-flo. This item will be suitable for resale.

ii. Ecology Blocks

The ecology blocks will be handled differently based on if the block was in contact with dredged material or if the block was covered by a liner. Blocks covered by a liner will be suitable for resale. Blocks not covered by a liner will be pressure washed and placed into groups of 15 to 30 blocks. QA/QC will involve sampling one block from the group of 15 to 30. Sampling protocol involves drilling sufficient number of 1 inch diameter to 1 inch depth by rotary hammer in order to obtain sample volume. Samples will be taken near the bottom portion of the block on the side previously in contact with impacted sediment. Intact ecology blocks will be suitable for reuse and resale pending sample results. Broken ecology blocks will be recycled or disposed of pending sample results.

iii. Asphalt

Asphalt will be pressure washed followed by sampling while the asphalt is in place. Sampling protocol involves breaking the asphalt up by a hammer and chisel enough to collect sufficient sample volume. Sample locations are shown in Figure 1 and frequency is based on different levels of potential previous contact with contaminated materials for each area (see Figure 2). Sample results will determine if the asphalt will be recycled or disposed of at an appropriate facility. If recycled, the recycling facility will use a hot batch process in order to prepare asphalt for reuse.

iv. Gravel

Gravel will be grouped in approximate 100 CY piles with one composite sample per pile to determine suitability for reuse, recycle or disposal. See Figure 3 for potential contact.

v. Liners

Liners will be disposed of at an appropriate Subtitle D facility.

vi. All other mobile equipment, including trucks, loaders, and excavator will be deconned as detailed below and as done in previous construction seasons.

- All equipment and structures that have been in contact with liquid or non-liquid PCB remediation waste will be decontaminated using mechanical means or pressure washing to achieve a “clean debris surface”, as described in the CS3 RBDA.

#### C. Settling Basin

The settling basin includes ecology blocks, asphalt, gravel and liners. All items will be handled as previously described in section III. B. (ii – v).

#### D. Dredge Return Water System (DRWS)

The DRWS consists of ecology blocks, gravel, liners, clarifier, cone tanks, sand filters, bag filters, granular activated carbon (GAC) vessels, electrocoagulation (EC) units, pumps and miscellaneous tanks. The proposed demobilization methods are detailed below.

- Ecology blocks, gravel, and liners will be handled as previously described in section III. B. (ii, iv, v).
- Decon of the clarifier, cone tanks, sand filters, bag filters, GAC vessels, and miscellaneous tanks will be performed by Stericycle and will follow methods described in section III. B. (i). QA/QC procedures for each will require wipe samples (sample frequency based on size of item, see Table 1). Each item will be suitable for reuse.
- EC Units  
EC units decon will be performed by the owner of the units, Baker Corp. (Baker), but will follow the same double wash/rinse with use of surfactant process as done by Stericycle. One wipe sample per EC unit will be collected as QA/QC. EC units will be returned to Baker and suitable for reuse or resale.
- Sand Filter Media  
A composite sample will be collected to determine proper disposal.
- GAC  
Used GAC will be sampled to determine proper disposal. A portion of unused GAC will be used in demobilization treatment system, and the remaining unused GAC is suitable for reuse or potential resale.
- Pumps  
The pumps will be pressure washed on the outside and a double wash/rinse with surfactant will be performed for inner portion. This item will be suitable for reuse.

#### E. Lay-Down Area

The lay down area includes ecology blocks, gravel and liners. Each item will follow the same procedures as described in section III. B. (ii, iv, v).

#### F. General Site

General items include ecology blocks, asphalt (pipe crossings only), pumps, and HDPE piping. The procedures for these items are detailed below.

- Ecology blocks  
The blocks in this area will follow the procedures as described in section III. B. (ii).
- Asphalt  
The asphalt in the general site area includes asphalt berms installed to provide pipe crossings. Asphalt will be pressure washed before removal and recycled at an appropriate facility per section III. B. (iii).
- Pumps  
Decon of pumps used for rain water and low PCB concentration areas will be performed by a clean water flush. Decon of pumps in higher PCB concentration areas will be

performed by a double wash and rinse recirculation with surfactant as described in section III. D. (vi). All pumps will be suitable for resale.

iv. HDPE Piping

Procedures for decon of HDPE piping will be performed by freshwater rinse, the pipe will then be cut into sections not exceeding 50 linear feet and placed in 400 linear feet groups. QA/QC includes visual inspection of cut pipe and one wipe sample per 400 linear feet group. HDPE pipe will be suitable for resale and reuse pending sample results.

v. DWTS

The decon procedures in section III. D. will be followed for the DWTS system. Decon waste water will be sent to North Boeing Field treatment system, which is permitted for disposal to sanitary sewer after treatment.

vi. Miscellaneous

In the event that additional items are encountered during demobilization not included in Table 1, Boeing may handle the item according to existing Table 1 requirements if there is a direct counterpart to the item. If no direct counterpart exists, EPA will be consulted for demob/decon procedures.

G. Transload Facility

All equipment and structures at Lafarge that have been used for Boeing DSOA project will be deconned according to Waste Management's Work Plan, as has been done in previous construction seasons.

H. Decision Criteria

For bulk sampling the decision criteria will be 1 ppm, which is consistent with PCB residential action levels. The decision criteria for wipe samples will be non-detect (ND) and will meet vendor's standards. All sampling will follow EPA method 8082 will be conducted according to a written sampling and analysis plan, including Quality Assurance Project Plan. See Table 1 for specific decision criteria for each item.

I. Documentation

Information regarding decon and demobilization will be included in the DSOA completion report.

## **TABLES**

---

Boeing Plant 2 DSOA Corrective Measure and Habitat Project, Demobilization and Decontamination Work Plan: South Shoreline  
Table 1. Proposed Decon, Reuse, Recycle or Disposal Methods and QA/QC Tasks for Boeing DSOA Project Inventory

Inventory/Proposed De-Con/ Proposed Re-use, Re-Cycle or Disposal									
Item #	Area	Item	Quantity	Use (over/Under 50 PPM Material?)	Proposed Decon Method	Proposed Re-Use, Re-Cycle or Disposal	QA/QC	Decision Criteria	Condition
1	1 ON-WATER EQUIP.	Metal piling		under 50 ppm	Pressure Wash	Resale	Visual Inspection		
2	1 ON-WATER EQUIP.	Outfall piping		under 50 ppm	none	Resale	none		
3	2 SPA	Triflow		1 TSCA	Stericycle decon *	Resale	5 wipe samples	If sample > ND, repeat decon process and verification sampling until ND result is obtained.	
4	2 SPA	Ecology blocks		185 covered by liner	none	Reuse/Resale	none		at least 15 broken
5	2 SPA	Ecology blocks	250	tscA	pressure wash	Reuse/Resale	Blocks placed in approx. 15-30 block groups and sampled by 1" diameter rotary hammer bit to 1" depth; samples taken until sufficient sample volume achieved. Collect from bottom half of block on the side in contact. 1 sample/ approx. 15-30 blocks.	If sample < 1 ppm reuse/resale/recycle. If sample > 1 ppm the 15-30 associated blocks disposed Subtitle D. If sample > 50 ppm the 15-30 associated blocks disposed Subtitle C.	
6	2 SPA	Asphalt	1585 tons	1/2 potential tscA	pressure wash	Recycle	9 samples collected while asphalt is in place. Sample locations Figure 1.	If sample < 1 ppm recycle. If sample > 1 ppm associated volume disposed subtitle D. If sample > 50 ppm associated volume disposed Subtitle C.	
7	2 SPA	Gravel	1425 tons	under 50 ppm	none	Reuse/Recycle	1 composite sample/100 CY.	If sample < 1 ppm reuse/recycle. If sample > 1 ppm 100 CY pile will be disposed at Subtitle D. If > 50 ppm 100 CY pile will be disposed at Subtitle C.	
8	2 SPA	Liners	276,000 sqft	under 50 ppm	none	Dispose Subtitle D			
9	3 SETTLING BASIN	Ecology blocks	205	tscA (25 splash marks) under 50 ppm covered by liner	pressure wash	Reuse/Resale	Blocks placed in approx. 15-30 block groups and sampled by 1" diameter rotary hammer bit to 1" depth; samples taken until sufficient sample volume achieved. Collect from bottom half of block on the side in contact. 1 sample/ approx. 15-30 blocks.	If sample < 1 ppm reuse/resale/recycle. If sample > 1 ppm the 15-30 associated blocks disposed Subtitle D. If sample > 50 ppm the 15-30 associated blocks disposed Subtitle C.	
10	3 SETTLING BASIN	Ecology blocks	395		none	Reuse/Resale	none		
11	3 SETTLING BASIN	Asphalt	1585 tons	potential contact	pressure wash	Recycle	7 samples collected while asphalt is in place. Sample locations Figure 1.	If sample < 1 ppm recycle. If sample > 1 ppm associated volume disposed subtitle D. If sample > 50 ppm associated volume disposed Subtitle C.	
12	3 SETTLING BASIN	Gravel	1425 tons	under 50 ppm	none	Reuse/Recycle	1 composite sample/100 CY	If sample < 1 ppm reuse/recycle. If sample > 1 ppm 100 CY pile will be disposed at Subtitle D. If > 50 ppm 100 CY pile will be disposed at Subtitle C.	
13	3 SETTLING BASIN	Liners	283,000 sqft	under 50 ppm	none	Dispose Subtitle D			
14	4 DRWS	Clarifier	1	tscA	Stericycle decon*	Resale/Recycle/Dispose	4 wipe samples	For resale and recycle: if sample > ND, repeat decon process and verification sampling until ND result is obtained.	
15	4 DRWS	Cone Tanks	2	tscA	Stericycle decon*	Resale/Recycle/Dispose	2 wipe / tank	For resale and recycle: if sample > ND, repeat decon process and verification sampling until ND result is obtained.	
16	4 DRWS	Ecology blocks	235	90% under 50 ppm	none	Reuse/Resale	Blocks placed in approx. 15-30 block groups and sampled by 1" diameter rotary hammer bit to 1" depth; samples taken until sufficient sample volume achieved. Collect from bottom half of block on the side in contact. 1 sample/ approx. 15-30 blocks.	If sample < 1 ppm reuse/resale/recycle. If sample > 1 ppm the 15-30 associated blocks disposed Subtitle D. If sample > 50 ppm the 15-30 associated blocks disposed Subtitle C.	
17	4 DRWS	Gravel	1815 tons	75% tscA 25% no	none	Reuse/Recycle/Dispose	1 composite sample/100 CY	If sample < 1 ppm reuse/recycle. If sample > 1 ppm 100 CY pile will be disposed at Subtitle D. If > 50 ppm 100 CY pile will be disposed at Subtitle C.	
18	4 DRWS	Liners	200,232 sqft	under 50 ppm	none	Dispose Subtitle D	none		
19	4 DRWS	Sand Filters	2 skids	tscA	Stericycle decon *	Reuse	1 wipe sample / skid	If sample > ND, repeat decon process and verification sampling until ND result is obtained.	
20	4 DRWS	Sand Filter Media	12 CY	tscA	none	Dispose Subtitle D	1 composite sample	Sample will determine Subtitle D or C disposal.	
21	4 DRWS	Bag Filters	2 skids	tscA	Stericycle decon *	Reuse	1 wipe sample / skid	If sample > ND, repeat decon process and verification sampling until ND result is obtained.	

Boeing Plant 2 DSOA Corrective Measure and Habitat Project, Demobilization and Decontamination Work Plan: South Shoreline  
Table 1. Proposed Decon, Reuse, Recycle or Disposal Methods and QA/QC Tasks for Boeing DSOA Project Inventory

Item #	Area	Item	Quantity	Use (over/Under 50 PPM Material?	Proposed Decon Method	Proposed Re-Use, Re-Cycle or Disposal	QA/QC	Decision Criteria	Condition
22	4 DRWS	Misc Tanks	4	tsca	Stericycle decon *	Reuse	1-2 wipe sample / tank (dependent on size)	If sample > ND, repeat decon process and verification sampling until ND result is obtained.	
23	4 DRWS	GAC Vessel	4	tsca	Stericycle decon *	Reuse	1 wipe sample / vessel	If sample > ND, repeat decon process and verification sampling until ND result is obtained.	
24	4 DRWS	GAC Used	48,000 lbs	tsca	none	Dispose	1 composite sample	Sample will determine Subtitle D or C disposal.	
25	4 DRWS	GAC Unused	7,000 lbs	no contact	none	Resale/Reuse	none		
26	4 DRWS	Baker Pumps	7	tsca	Pressure wash outside and capture double rinse recirculation for inner workings.	Reuse	none		
27	4 DRWS	EC Units	2	tsca	Baker decon - same method as Stericycle	Reuse	1 wipe sample/unit	If sample > ND, repeat decon process and verification sampling until ND result is obtained.	
28	5 LAY DOWN	Gravel	260 tons	under 50 ppm	none	Reuse/Recycle	1 composite sample/100 CY	If sample < 1 ppm reuse/recycle. If sample > 1 ppm 100	
29	5 LAY DOWN	Ecology Blocks	30	under 50 ppm	none	Reuse/Resale	none		
30	5 LAY DOWN	Liners	28,728 sqft	under 50 ppm	none	Dispose Subtitle D	none		
31	6 GENERAL SITE	Ecology blocks	30	under 50 ppm	none	Reuse/Resale	none		1/2 are broken
32	6 GENERAL SITE	Asphalt (Pipe Crossings)	340 tons	under 50 ppm	pressure wash	Recycle	none		
33	6 GENERAL SITE	Pumps 3" sump	5		clean water flush	Resale	none		
34	6 GENERAL SITE	Pumps 1"			clean water flush	Dispose	none		
35	6 GENERAL SITE	HDPE Piping							
36	6 GENERAL SITE	12"	750 ft	Unused	none	Resale	none		
37	6 GENERAL SITE	10"	250 ft	tsca	rinse	Resale	For each size: after river water rinse pipe cut into <50 ft sections and placed into 400 ft groups. Do visual inspection. 1 wipe sample/400 ft group.	If sample ND resale or reuse. If sample > ND, 400 ft group of pipe will be disposed as Subtitle D. If sample > 50 ppm, 400 ft group will be disposed as Subtitle C.	
38	6 GENERAL SITE	6"	4450 ft	tsca	rinse	Resale			
39	6 GENERAL SITE	4"	3300 ft	tsca	rinse	Resale			
40	6 GENERAL SITE	3"	500 ft	under 50 ppm	none	Dispose Subtitle D	none		
41	6 GENERAL SITE	10" Fittings							
42	6 GENERAL SITE	90 degrees	9	unused	none	Resale	none		
43	6 GENERAL SITE	Tee	1	unused	none	Resale	none		
44	6 GENERAL SITE	10x6 reducers	2	unused	none	Resale	none		
45	6 GENERAL SITE	18" Buoys	60	under 50 ppm	none		none		
46	6 GENERAL SITE	Pallet of anchors	2	under 50 ppm	none		none		



Table 2. Sequence of Work

SEQUENCE OF WORK	
TASK	
MARINE EQUIPMENT	
Decon discharge piping, valves, etc. Decon barges Decon excavator, loader, crane, and other on-water equipment	
SPA AREA	
Demobilization water treatment system - permit - if needed Demobilization water treatment system - rental and setup - if needed Stericycle Decon tri-flow Clean up any remaining soil or debris Remove piping and conduit as appropriate Create temporary stormwater conveyance and management Wipe test tri-flow Remove, pressure wash, and stack interior concrete blocks Load out debris and solids Sample interior concrete blocks Sample asphalt in place Stericycle Clean catch basins (4), pumping water to settling basin Remove asphalt Remove and stack outer concrete blocks (under liner) Remove gravel - 100 CY piles Sample gravel/load out gravel Remove geotextiles and liners Sweep and clean original asphalt surface Insert catch basin filter socks	
SETTLING BASIN	
Dewater basin Clean up any remaining soil or debris west side Clean up any remaining soil or debris east side Remove piping and conduit as appropriate Load out debris and solids Pressure wash, remove, and stack interior blocks Sample interior concrete blocks Stericycle Clean catch basins (4), pumping water to Demobilization water treatment system Sample asphalt in place Remove and stack outer concrete blocks (under liner) Remove asphalt Remove gravel - 100 CY piles Sample gravel/load out gravel Remove geotextiles and liners Sweep and clean original asphalt surface Insert catch basin filter socks	

Table 2. Sequence of Work

DRWS
<p>Dewater basin</p> <p>Decon EC trailers - Baker</p> <p>Remove piping and conduit as appropriate</p> <p>Water from defoam and clarifier to post treatment tank and sent thru polishing step</p> <p>Stericycle Decon of defoam tank and sample</p> <p>Stericycle decon clarifier and sample</p> <p>Stericycle decon post treatment tank and sample</p> <p>Demob defoam tank</p> <p>Remove filter media from sand filters</p> <p>Stericycle decon of sand filters and bag filters and sample</p> <p>Sample defoam and BFP concrete blocks</p> <p>Demob clarifier tank</p> <p>Remove GAC from vessels</p> <p>Stericycle decon GAC filters and sample</p> <p>Demob of polishing step equipment</p> <p>Remove gravel - 100 CY piles</p> <p>Sample gravel</p> <p>Remove and dispose of liner</p> <p>Remove and stack concrete blocks</p> <p>Clean stormwater</p> <p>Clean and remove Demobilization water treatment system</p> <p>Solids put in dewatering rolloff and transport liquids to NBF</p> <p>Sweep and clean original asphalt surface</p>
SITE RESTORATION
<p>Restore surface above Outfall Z</p> <p>Complete gravel perimeter road</p> <p>Re-install west security fence</p> <p>Remove temporary fencing</p> <p>Repair asphalt surface as necessary</p> <p>Clean WQ vault</p> <p>Replace WQ cartridge</p> <p>Grayhawk Trailer determination/removal</p> <p>Remove trailers</p> <p>Remove any remaining electrical equipment that Boeing does not want</p> <p>Final cleaning and inspection of south surface area</p>

## FIGURES

---









