

Task Name	Duration	Start	Finish	Street	Town/County	Village/Hamlet
Western Plume Schedule						
VPBs						
Installation of VPB 137 (completed)			Wed 12/18/12	Avoca Ave and Martin Pl	Town of Hempstead	Bethpage
Installation of VPB 138 (completed)			Fri 4/26/13	Hilltop Ave and Eiffel Gate	Town of Oyster Bay	Bethpage
Installation of VPB 139 (completed)			Thu 8/15/13	Roosevelt Dr and Lincoln Blvd	Town of Oyster Bay	Bethpage
Installation of VPB 144 (completed)			Thu 1/23/14	Sunbeam Ave. Post office parking	Town of Hempstead	Bethpage
Installation of VPB 142 (completed)			Tue 12/17/13	Corona Drive at Ceil Place, TOB	Town of Oyster Bay	Bethpage
Installation of VPB 148 (completed)			Mon 3/17/14	Elm Drive N and Elbow Rd.	Town of Hempstead	Levittown
Installation of VPB 150 (Rig #2) (completed)			Thu 5/1/14	Dennis Lane	Town of Oyster Bay	Bethpage
Installation of VPB 140 (Rig#3) (completed)			Thu 5/8/14	Martha Blvd at Arrandale RD	Town of Hempstead	Bethpage
Installation of VPB 156 (Rig #2) (completed)			Thu 7/3/14	Curtis Pl and Hayden Dr	Town of Hempstead	Bethpage
Installation of VPB 152 (Rig#3) (completed)			Fri 7/11/14	Pineneck Rd.	Town of Hempstead	Seaford
Installation of VPB 151 (Rig#2) (completed)			Fri 9/5/14	West Harridad Dr. and Lawrence Rd.	Town of Hempstead	Seaford
Installation of VPB 154 (Rig #3) (completed)			Fri 9/5/14	Hahn Ave. and Shelley Dr.	Town of Hempstead	Bethpage
Installation of VPB 149 (Rig #2) (completed)			Fri 10/31/14	Ferris Rd and Maywood Dr.	Town of Hempstead	Seaford

Installation of VPB 153 (Rig #2) (completed)			Fri 12/26/14	Joseph Rd and William Rd.	Town of Oyster Bay	Massapequa
Installation of VPB 158 (Rig #2) (completed)			Fri 3/13/15	46 Gingham Ln.	Town of Hempstead	Levittown
Installation of VPB 141 (Rig #2) (completed)			Fri 5/1/15	Farmedge Rd and Crescent Dr.	Town of Hempstead	Bethpage
Installation of VPB 157 (Rig #2) (completed)			Fri 6/26/15	Sunbeam Ave. (near MTA)	Town of Hempstead	Bethpage
Installation of VPB 159 (Rig #3) (completed)			Thu 7/23/15	3819 Dianne St.	Town of Hempstead	Bethpage
Installation of VPB 155 (Rig #2) (completed)			Fri 9/4/15	20 Union Ave.	Town of Oyster Bay	Bethpage
Installation of VPB 160 (Rig #2) (completed)			Wed 12/2/15	Lynn and South Nassau	Town of Oyster Bay	Bethpage
Installation of VBP 165 (Rig #3) (completed)			Wed 1/13/16	Oriole Rd (north of Hawk Rd)	Town of Hempstead	Levittown
Installation of VBP 163 (Rig#1)(Completed)			Fri 2/12/16	White Birch Ln (east of Sarah Dr.)	Town of Hempstead	Wantaugh
Current VPBs:						
Installation of VBP 167 (Rig #2)	40 days	Mon 3/21/16	Fri 5/13/16	Wicks Ave. and Howard Ave	Town of Hempstead	Seaford
Installation of VPB 164 (Rig #3)	40 days	Mon 3/28/16	Fri 5/20/16	Red Mable Drive W.	Town of Hempstead	Wantaugh
Installation of VBP 161 (Rig #2)	45 days	Mon 4/18/16	Fri 6/17/16	Woodward Drive Drainage Basin	Town of Oyster Bay	
Future VPBs:						
Installation of VPB 168 (Rig# 1)	40 days	Mon 4/18/16	Fri 9/30/16	Wantaugh Ave State Drainage Ba	Town of Hempstead	Bethpage

Installation of VBP 166 (Rig#3)	40 days	Mon 8/15/16	Fri 10/07/16	Wadsworth Drainage Basin	Town of Hempstead	Levittown
Installation of VPB169 (Rig #2)	40 days	Mon 9/12/16	Fri 11/04/16	Hempstead Tpke Drainage Basin	Town of Hempstead	Levittown
Installation of VPB 170 (Rig #1)	40 days	Mon 12/26/16	Fri 02/17/17	Bloomington Rd Drainage Basin	Town of Hempstead	Levittown
Installation of VPB 162 (Rig#3)	40 days	Mon 1/2/17	Fri 2/24/17	Rte 135 East Service Rd	Town of Oyster Bay	Massapequa
Installation of VPB 143 (Rig #1)	40 days	Mon 1/23/17	Fri 3/17/17			
Wells						
Installation of 120D3 (154; Rig #3; completed)			Fri 10/10/14	Hahn Ave. and Shelley Dr.	Town of Hempstead	Bethpage
Installation of 120D2 (154; Rig #3; completed)			Wed 10/22/14	Hahn Ave. and Shelley Dr.	Town of Hempstead	Bethpage
Installation of 120D1 (154; Rig #3; completed)			Mon 11/10/14	Hahn Ave. and Shelley Dr.	Town of Hempstead	Bethpage
Installation of 122D3 (156; Rig #3; completed)			Fri 12/12/14	Curtis Pl and Hayden Dr	Town of Hempstead	Bethpage
Installation of 122D2 (156; Rig #3; completed)			Mon 1/12/15	Curtis Pl and Hayden Dr	Town of Hempstead	Bethpage
Installation of 122D1 (156; Rig #3; completed)			Mon 2/2/15	Curtis Pl and Hayden Dr	Town of Hempstead	Bethpage
Installation of 123D1 (157; Rig #1)(completed)			Thu 7/9/15	Sunbeam Ave. (near MTA)	Town of Hempstead	Bethpage
Installation of 123D2 (157; Rig #1) (Completed)			Wed 8/5/15	Sunbeam Ave. (near MTA)	Town of Hempstead	Bethpage

Installation of 123D3 (157; Rig #1)(Completed)			Tue 9/1/15	Sunbeam Ave. (near MTA)	Town of Hempstead	Bethpage
Installation of 107D3 (141; Rig#3)(Completed)			Fri 8/28/15	Farmedge Rd and Crescent Dr.	Town of Hempstead	Bethpage
Installation of 107D2 (141; Rig#3)(Completed)			Mon 9/14/15	Farmedge Rd and Crescent Dr.	Town of Hempstead	Bethpage
Installation of 107D1 (141; Rig#3)(Completed)			Wed 9/30/15	Farmedge Rd and Crescent Dr.	Town of Hempstead	Bethpage
Installation of 114D3 (148; Rig#1)(Completed)			Wed 10/7/15	Elm Drive N and Elbow Rd.	Town of Hempstead	Levittown
Installation of 114D1 (148; Rig#1)(Completed)			Fri 10/23/15	Elm Drive N and Elbow Rd.	Town of Hempstead	Levittown
Installation of 114D1 (148; Rig#1)(Completed)			Wed 11/18/15	Elm Drive N and Elbow Rd.	Town of Hempstead	Levittown
Installation of 121D1 (155; Rig #3)(Completed)			Mon 10/26/15	20 Union St.	Town of Oyster Bay	Bethpage
Installation of 121D2 (155; Rig #3)(Completed)			Fri 11/13/15	20 Union St.	Town of Oyster Bay	Bethpage
Installation of 126D1 (160; Rig #2)(Completed)			Mon 1/11/16	Lynn and South Nassau	Town of Oyster Bay	Bethpage
Installation of 126D3 (160; Rig #2)(Completed)			Fri 2/12/16	Lynn and South Nassau	Town of Oyster Bay	Bethpage
Installation of 126D2 (160; Rig #2)(Completed)			Wed 3/16/16	Lynn and South Nassau	Town of Oyster Bay	Bethpage
Installation of 131D2 (165; Rig #3)(Completed)			Fri 2/5/16	Oriole Rd (north of Hawk Rd)	Town of Hempstead	Levittown
Installation of 131D1 (165; Rig #3)(Completed)	20 days	Mon 2/8/16	Fri 3/4/16	Oriole Rd (north of Hawk Rd)	Town of Hempstead	Levittown

Installation of 131D3 (165; Rig #3) (Completed)	20 days	Mon 3/7/16	Fri 4/1/16	Oriole Rd (north of Hawk Rd)	Town of Hempstead	Levittown
Installation of 129D2 (163; Rig #1)(Completed)	25 days	Mon 2/15/16	Fri 3/18/16	White Birch Ln (east of Sarah Dr.)	Town of Hempstead	Wantaugh
Installation of 129D1 (163; Rig #1) (Completed)	20 days	Mon 3/21/16	Fri 4/15/16	White Birch Ln (east of Sarah Dr.)	Town of Hempstead	Wantaugh
Future Wells:						
Installation of 133D2 (167; Rig #2)	20 days	Mon 5/16/16	Fri 6/10/16	Wicks Ave. and Howard Ave	Town of Hempstead	Seaford
Installation of 133D1 (167; Rig #2)	20 days	Mon 6/13/16	Fri 7/8/16	Wicks Ave. and Howard Ave	Town of Hempstead	Seaford
Installation of 133D3 (167; Rig #2)	20 days	Mon 7/11/16	Fri 8/5/16	Wicks Ave. and Howard Ave	Town of Hempstead	Seaford
Installation of 132D2 (164; Rig #3)	20 days	Mon 5/23/16	Fri 6/17/16	Red Maple Drive	Town of Hempstead	Wantaugh
Installation of 132D1 (164; Rig #3)	20 days	Mon 6/20/16	Fri 7/15/16	Red Maple Drive	Town of Hempstead	Wantaugh
Installation of 132D3 (164; Rig #3)	20 days	Mon 7/18/16	Fri 8/12/16	Red Maple Drive	Town of Hempstead	Wantaugh
Installation of 134D2 (168; Rig #1)	20 days	Mon 6/13/16	Fri 7/8/16	Wantaugh Ave State Drainage Ba	Town of Hempstead	Bethpage
Installation of 134D1 (168; Rig #1)	20 days	Mon 7/11/16	Fri 8/5/16	Wantaugh Ave State Drainage Ba	Town of Hempstead	Bethpage
Installation of 134D3 (168; Rig #1)	20 days	Mon 8/8/16	Fri 9/2/16	Wantaugh Ave State Drainage Ba	Town of Hempstead	Bethpage
Installation of 135D2 (169; Rig #2)	20 days	Mon 10/3/16	Fri 10/28/16	Hempstead Tpke Drainage Basin	Town of Hempstead	Levittown
Installation of 135D1 (169; Rig #2)	20 days	Mon 10/31/16	Fri 11/25/16	Hempstead Tpke Drainage Basin	Town of Hempstead	Levittown

Installation of 135D3 (169; Rig #2)	20 days	Mon 11/28/16	Fri 12/23/16	Hempstead Tpke Drainage Basin	Town of Hempstead	Levittown
Installation of 130D3 (166; Rig #3)	20 days	Mon 10/10/16	Fri 11/4/16	Wadsworth Drainage Basin	Town of Hempstead	Levittown
Installation of 130D2 (166; Rig #3)	20 days	Mon 11/7/16	Fri 12/2/16	Wadsworth Drainage Basin	Town of Hempstead	Levittown
Installation of 130D1 (166; Rig #3)	20 days	Mon 12/5/16	Fri 12/30/16	Wadsworth Drainage Basin	Town of Hempstead	Levittown
Installation of 136D2 (170; Rig #1)	20 days	Mon 10/31/16	Fri 11/25/16	Bloomingtondale Rd Drainage Basin	Town of Hempstead	Levittown
Installation of 136D1 (170; Rig #1)	20 days	Mon 11/28/16	Fri 12/23/16	Bloomingtondale Rd Drainage Basin	Town of Hempstead	Levittown
Installation of 136D3 (170; Rig #1)	20 days	Mon 12/26/16	Fri 1/20/17	Bloomingtondale Rd Drainage Basin	Town of Hempstead	Levittown
Installation of 127D2 (161; Rig #2)	20 days	Mon 2/27/17	Fri 3/24/17	Woodward Drive Drainage Basin	Town of Oyster Bay	Massapequa
Installation of 127D1 (161; Rig #2)	20 days	Mon 3/27/17	Fri 4/21/17	Woodward Drive Drainage Basin	Town of Oyster Bay	Massapequa
Installation of 127D3 (161; Rig #2)	20 days	Mon 4/24/17	Fri 5/19/17	Woodward Drive Drainage Basin	Town of Oyster Bay	Massapequa
Installation of 128D2 (162; Rig #3)	20 days	Mon 2/27/17	Fri 3/24/17	Rte 135 East Service Rd	Town of Oyster Bay	Massapequa
Installation of 128D1 (162; Rig #3)	20 days	Mon 3/27/17	Fri 4/21/17	Rte 135 East Service Rd	Town of Oyster Bay	Massapequa
Installation of 128D3 (162; Rig #3)	20 days	Mon 4/24/17	Fri 5/19/17	Rte 135 East Service Rd	Town of Oyster Bay	Massapequa
Installation of 109D2 (143; Rig #1)	20 days	Mon 3/20/17	Fri 4/14/17			

Installation of 109D1 (143; Rig#1)	20 days	Mon 4/17/17	Fri 5/12/17			
Installation of 109D3 (143; Rig #1)	20 days	Mon 5/15/17	Fri 6/9/17			
Installation of 124D2 (158; Rig #2)	20 days	Mon 5/22/17	Fri 6/16/17	46 Gingham Ln.	Town of Hempstead	Levittown
Installation of 124D1 (158; Rig #2)	20 days	Mon 6/19/17	Fri 7/14/17	46 Gingham Ln.	Town of Hempstead	Levittown
Installation of 124D3 (158; Rig #2)	20 days	Mon 7/17/17	Fri 8/11/17	46 Gingham Ln.	Town of Hempstead	Levittown
Installation of 125D2 (159; Rig #3)	20 days	Mon 5/22/17	Fri 6/16/17	3819 Dianne St.	Town of Hempstead	Bethpage
Installation of 125D1 (159; Rig #3)	20 days	Mon 6/19/17	Fri 7/14/17	3819 Dianne St.	Town of Hempstead	Bethpage
Installation of 125D3 (159; Rig #3)	20 days	Mon 7/17/17	Fri 8/11/17	3819 Dianne St.	Town of Hempstead	Bethpage
Installation of 106D2 (140; Rig #1)	20 days	Mon 6/12/17	Fri 7/7/17	Martha Blvd at Arrandale RD	Town of Hempstead	Bethpage
Installation of 106D1 (140; Rig#1)	20 days	Mon 7/10/17	Fri 8/4/17	Martha Blvd at Arrandale RD	Town of Hempstead	Bethpage
Installation of 106D3 (140; Rig#1)	20 days	Mon 8/7/17	Fri 9/1/17	Martha Blvd at Arrandale RD	Town of Hempstead	Bethpage
Installation of 115D2 (149; Rig #2)	20 days	Mon 8/14/17	Fri 9/8/17	Ferris Rd and Maywood Dr.	Town of Hempstead	Seaford
Installation of 115D1 (149; Rig #2)	20 days	Mon 9/11/17	Fri 10/6/17	Ferris Rd and Maywood Dr.	Town of Hempstead	Seaford
Installation of 115D3 (149; Rig #2)	20 days	Mon 10/9/17	Fri 11/3/17	Ferris Rd and Maywood Dr.	Town of Hempstead	Seaford

Installation of 116D2 (150; Rig #3)	20 days	Mon 8/14/17	Fri 9/8/17	Dennis Lane	Town of Oyster Bay	Bethpage
Installation of 116D1 (150; Rig #3)	20 days	Mon 9/11/17	Fri 10/6/17	Dennis Lane	Town of Oyster Bay	Bethpage
Installation of 116D3 (150; Rig #3)	20 days	Mon 10/9/17	Fri 11/3/17	Dennis Lane	Town of Oyster Bay	Bethpage
Outpost Wells						
South Farmingdale Schedule (VPBs 151-153)						
Installation of VPB 151 (Rig#2) (completed)			Fri 9/5/14	Susan Ct.	Seaford	Town of Hempstead
Installation of VPB 152 (Rig#3) (completed)			Fri 7/11/14	Pineneck Rd.	Seaford	Town of Hempstead
Installation of VPB 153 (Rig #2) (completed)			Fri 12/26/14	Joseph Rd and William Rd	Massapequa	Town of Oyster Bay
Installation of RE117D2 (151; Rig #3) (completed)			Fri 3/13/15	Susan Ct.	Seaford	Town of Hempstead
<i>Installation of BPOW5-4 (151; Rig #3) (completed)</i>			Tue 4/14/15	Susan Ct.	Seaford	Town of Hempstead
Installation of RE117D1 (151; Rig #3) (completed)			Fri 3/27/15	Susan Ct.	Seaford	Town of Hempstead
Installation of RE118D1 (152; Rig#1) (completed)			Fri 4/24/15	Pineneck Rd.	Seaford	Town of Hempstead
Installation of BPOW5-5 (152; Rig #1) (completed)			Fri 4/17/15	Pineneck Rd.	Seaford	Town of Hempstead
Installation of BPOW5-6(152; Rig #1) (completed)			Fri 5/8/15	Pineneck Rd.	Seaford	Town of Hempstead
<i>Installation of RE119D1 (153; Rig #1) Completed</i>			Thu 7/9/15	Joseph Rd and William Rd	Massapequa	Town of Oyster Bay
Installation of BPOW5-7 (153; Rig #1) completed			Mon 6/22/15	Joseph Rd and William Rd	Massapequa	Town of Oyster Bay

Massapequa Schedule (VPBs 145-147) Rig #1						
Installation of VPB 146 (completed)			Wed 3/26/14	Wicks	Seaford	Town of Hempstead
Installation of VPB 145 (completed)			Mon 5/19/14	Sylvia Rd at Bayberry Ln.	Seaford	Town of Hempstead
Installation of VPB 147 (completed)			Thu 7/24/14	Crocus and North Hawthorne	Massapequa	Town of Oyster Bay
Installation of VPB 145 Well 111D2 (aka BPOW 6-1; completed)			Tue 8/19/14	Sylvia Rd at Bayberry Ln.	Seaford	Town of Hempstead
Installation of VPB 145 Well 111D1 (aka BPOW 6-2; completed)			Thu 9/11/14	Sylvia Rd at Bayberry Ln.	Seaford	Town of Hempstead
Installation of VPB 146 Well BPOW6-3 (completed)			Fri 11/21/14	Wicks	Seaford	Town of Hempstead
Installation of VPB 146 Well BPOW 6-4 (completed)			Fri 12/19/14	Wicks	Seaford	Town of Hempstead
Installation of VPB 147 Well BPOW6-5 (completed)			Fri 5/8/15	Crocus and North Hawthorne	Massapequa	Town of Oyster Bay
Installation of VPB 147 Well BPOW6-6 (Rig#3) (Completed)			Mon 7/27/15	Crocus and North Hawthorne	Massapequa	Town of Oyster Bay
Note: Days are tallied as Work days - 5 per week						