## Weston Solutions, Inc.

1435 Garrison St. Suite 100 Lakewood, CO 80215 Phone: 303-729-6100 Fax: 303-729-6101



Site Construction and Preparations

In Mine Work Supervisor
In Mine Cleaning and Construction

Fax. 503-729-0101										
			WEE	KLY	REPORT					
Contract No./TDD		Project Title / Location				Date of Report		Report No.		
EP-S8-13-01		EPA Region 8 Start IV Contract				9/4/2015		3		
0001/1502-04 & 1408-01		Red and Bonita Removal/Gold King Mine					8/1/2015		3	
START PERSONNE			engeneral (1886)						The second second	
Position		Name E-Mail Address		ress	Phone No.		Phone No.			
Project Manager/Field Le	ead	Elliott Petri			Elliott.Petri@westonso	olutions	tions.com		719-216-2754	
Additional START		Megan Oller			Megan.Oller@westonsolutions.com 7		720-635-6826			
Additional START		Jan Christner			Jan.Christner@westonsolutio		ns.com 505-269-1925		505-269-1925	
WEATHER CONDITI	IONS	1000000		, file , gradi						
27-Jul		28-Jul	29-Jul		30-Jul		31-Jul		1-Aug	
AM: 50 - Clear	AM	: 45- Clear	AM: 42 - Cle	ar	AM: 45 - Clear	AN	M: 45 - Rainy		AM: 45 - Cloudy	
PM: 70 - Cloudy	PM:	70 - Cloudy	PM: 69 - Cle	ear	PM: 69 - Cloudy/Rain	PΝ	VI: 65 - Rainy		PM: 65-Cloud/Rain	
PRP CONTRACTOR	S/LEA	D PERSONN	EL/START FIE	ELD S	STAFF					
Name Company		mpany	Trade / Work Performed							
Elliott Petri		Weston Solutions/START			Water Treatment and Technical Assistance					
Megan Oller Weston Solutions/START			Water Treatment and Technical Assistance							
Kristin Brown DRMS			Site Visits and Documentation							
Matt Francis ERRS			Site Construction and Preparations							

#### **HEALTH & SAFETY**

4 - Workers/Operators

Will Beach

2 - Workers

Back of the bulkhead loaction, minimal sludge is flowing from workings further back in the mine.

**ERRS** 

MES

MES

- MES attempted to install reinforcement to raise the entrance cap/ceiling, conditions were not as anticipated so signage and illumination were installed to warn workers of the risk.
- Vehicles moving totes of caustic to the treatment area will be escorted from Gladstone storage area to treatment area to ensure safety.
- During non-work days ERRS loader will be parked across access to treatment area and caustic totes will be tarped.

# RED AND BONITA IN-MINE WORK

- MES finished initial mine solids clean out and as of 7/29, washing of the walls at the bulkhead location has been conducted.
- · MES installed the injection piping through the bulkhead section.

NOTE: Untill the coffer dam is in place a minimal amout of solids is being transported through the work area from further back in the mine workings. Once the coffer dam is in place a final clean will be needed prior to inspection/acceptance of the cleaning.

# **RED AND BONITA SITE WORK**

- Water Treatment ponds:
  - + Installed a baffle in pond 2 at the half way mark to increase settling time and redirect flow away from spillway into pond 3.
  - + Installed a baffle in pond 3 to redirect the water to the far corner of pond 3.
  - + Reinforcement posts were installed behind the hay bale wall to support the water load pressing against it.

## WATER TREATMENT

- A Baffle was added in pond 2 to improve retention/settling time in pond 2.
- Approximately 545 gallons of caustic added; 1240 gallons of caustic remaining (note previous estimates did not include the 2 each 55 gallon drums of NaOH on-site.).
- Approximately 2 bags of Brennfloc used; 8 bags of Brennfloc remaining.
- Brennfloc addition rate is 1-2 turn/min of the hand seed broadcaster.

	WEEKLY REPORT		1986 - 1986 - 1986 - 1986 - 1986 - 1986 - 1986 - 1986 - 1986 - 1986 - 1986 - 1986 - 1986 - 1986 - 1986 - 1986 -	
Contract No./TDD	Project Title / Location	Date of Report	Report No.	
EP-S8-13-01	EPA Region 8 Start IV Contract	8/1/2015	3	
0001/1502-04 & 1408	Red and Bonita Removal/Gold King Mine	6/1/2015		

## WATER SAMPLING

- Mine water pH prior to mine entry varies from 6.2 5.8 and turbidity from 22 94 NTU.
- Effluent pH varies from 6.5 8.6 and turbidity from 29.6 32 NTU.

## **GOLD KING MINE WORK**

- Installed the 60 inch pipe as a sump basin, concreted the bottom to prevent seepage, and connected in the drainage pipe for outflow to the edge of the tailings dump.
- Began builing the filter bag manifold if needed for treatment of solids from the mine discharge water.

## **GENERAL SITE WORK/MISCELLANEOUS ACTIVITIES**

- Steve Way will be off-site until the week of 8/10
- Matt Francis remobilized on 7/27
- Kristin Brown visited the site for DRMS on 7/27, 7/28, 7/29, 7/30 and 7/31.
- Megan Oller Demobilized on 8/1.
- MES was down one employee until 7/31 when a new person joined the team.


# Weston Solutions, Inc.

1435 Garrison St. Suite 100 Lakewood, CO 80215 Phone: 303-729-6100 Fax: 303-729-6101



DAILY PRODUCTION & QUALITY CONTROL REPORT						
Contract No./TDD	Project Title / Location	Day of Report	Report No.			
EP-S8-13-01	EPA Region 8 Start IV Contract	01 0 15	2			
0001/1502-04 & 1408-01	Red and Bonita Removal/Gold King Mine	01-Aug-15	3			
Photographer:	Elliott Petri					
DAILY PHOTO LOG						

#### Photo 1



Back of the bulkhead location, minimal sludge is flowing from workings further back in the mine.

#### Photo 2



Low entry to the Red and Bonita, prior to safety signage.

### Photo 3



Low entry to the Red and Bonita, safety signage and flasher light on the daylight side.

## Photo 4




Low entry to the Red and Bonita, safety signage and flasher light on the in mine side.

Weston Solutions, Inc. 1435 Garrison St. Suite 100 Lakewood, CO 80215 Phone: 303-729-6100 Fax: 303-729-6101



DAILY PRODUCTION & QUALITY CONTROL REPORT						
Contract No./TDD	Project Title / Location	Day of Report	Report No.			
EP-S8-13-01	EPA Region 8 Start IV Contract	01 Aug 15	3			
0001/1502-04 & 1408-01	Red and Bonita Removal/Gold King Mine	01-Aug-15				
Photographer:	Elliott Petri					
DAILY PHOTO LOG		1 2 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				

Photo 5




Treatment Pond 1 is full and treatment Pond 2 is roughly at 40% of capacity.

Photo 6



Excavating above collapesd adit at the Gold King mine.

## Photo 7



The Gold King start of filter bag manifold setup.

# Photo 8